

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर  
e-mail- eerwdsamastipur@gmail.com

पत्रांक 2733(अमृ) दिनांक. 02/12/25

प्रेषक:- कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, समस्तीपुर।

सेवा में,  
अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव  
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- शीर्ष RRSMP (Gen) मद में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक शीर्ष RRSMP (Gen) योजनान्तर्गत निर्मित/निर्माणाधीन पथों का  
विहित प्रपत्र में अधियाचना पत्र संलग्न कर भेजा जा रहा है।

अतः अनुरोध है कि संलग्न अधियाचना पत्र के अनुसार आवंटन उपलब्ध कराने की कृपा

की जाय।

अनु०-यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, समस्तीपुर

2.12.25

## GFR 12-B

[See Rule 256(2)]

## FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs.668885771.00, Sanctioned under RRSMP(Gen.) Letter No.-102 dated 18.11.2025, in favor of EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, SAMASTIPUR, during the year 2025-26, an amount of Rs 658913833.00, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.9971938.00, remaining unutilized till date year 2025-26.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1
- 2
- 3
- 4

  
Executive Engineer  
RWD, Works Division  
Samastipur

# Requisition Format for Scheme MMGSUY/RRSMP (General)

Name of the Works Division :- Samastipur

| Sl. No. | Package No.               | Project ID as per MIS | Name of Road                                                                       | AA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement Date              | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM/WMM, M/BM/SDBC etc.) | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allotted Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |
|---------|---------------------------|-----------------------|------------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|-----------------------------|-------------------------------------|---------------------------|---------------------------------------|-------------------------|------------------------------------|---------------------------------|------------------------------------------|--------------------------------------------|------------------------------|--------------------------|-------------|
| 1       | 2                         | 3                     | 4                                                                                  | 5                  | 6                                                            | 7                                              | 8                           | 9                                   | 10                        | 11                                    | 12                      | 13                                 | 14                              | 15                                       | 16                                         | 17                           | 18                       | 19          |
| 1       | RRSMP/24-25 Samastipur/10 | 6201010350060         | Maharajan Mukhay marg to State Tubewell Mallipur tak                               | 2.410              | 156.130                                                      | 116.72189                                      | 27(CMBD)25-26 Dt-13.08.2025 | 25.09.2026                          | In Progress               | PCC, DLC                              | -                       | -                                  | -                               | -                                        | -                                          | 67.93769                     | 67.93769                 | In Progress |
| 2       |                           | 6201010350089         | Mahanth Kalishthan House (Sari) To Anandi Lal Ray House (Sari)                     | 1.200              | 96.243                                                       | 76.71654                                       |                             |                                     |                           | PCC, DLC                              | -                       | -                                  | -                               | -                                        | -                                          | 65.05156                     | 65.05156                 | In Progress |
| 3       |                           | 6201010350091         | Krish Bazar Samiti Sari to Ramnath Singh House Sari (L045)                         | 1.400              | 89.721                                                       | 70.70635                                       |                             |                                     |                           | PCC, DLC                              | -                       | -                                  | -                               | -                                        | -                                          | 20.54496                     | 20.54496                 | In Progress |
| 4       |                           | 6201010350104         | RAM NAGAR To SARI TOLE SANICHARI                                                   | 1.090              | 69.910                                                       | 59.45696                                       |                             |                                     |                           | PCC, DLC                              | -                       | -                                  | -                               | -                                        | -                                          | 51.16049                     | 51.16049                 | In Progress |
| 5       |                           | 6201010350132         | Sanichara Asthan To U.M. Vidhyalaya Begampur Hindi Purab L045                      | 0.600              | 39.091                                                       | 33.11119                                       |                             |                                     |                           | PCC, DLC                              | -                       | -                                  | -                               | -                                        | -                                          | 21.92452                     | 21.92452                 | In Progress |
| 6       |                           | 6201010350082         | L051-L051 to Kishunpura (VR70)                                                     | 1.670              | 108.246                                                      | 82.237                                         |                             |                                     |                           | PCC                                   | -                       | -                                  | -                               | -                                        | -                                          | 45.77160                     | 45.77160                 | In Progress |
| 7       |                           | 6201010350356         | Repair of road from T02 Paroriya to Mohiddinpur                                    | 6.500              | 1169.910                                                     | 1096.167                                       |                             |                                     |                           | PCC, DLC                              | -                       | -                                  | -                               | -                                        | -                                          | 206.63999                    | 206.63999                | In Progress |
| 8       | RRSMP/24-25 Samastipur/09 | 6201010350179         | Dharampur chowk to chakhusain Tak                                                  | 1.500              | 90.720                                                       | 71.134                                         | 07(CMBD)25-26 Dt-19.06.2025 | 28.06.2026                          | In Progress               | PCC                                   | -                       | -                                  | -                               | -                                        | -                                          | 54.83815                     | 54.83815                 | In Progress |
| 9       |                           | 6201010350161         | Musapur bhumihar Tola to Sanichara Asthan                                          | 0.430              | 22.03800                                                     | 17.42731                                       |                             |                                     |                           | PCC                                   | -                       | -                                  | -                               | 1.827                                    | 1.827                                      | 16.39786                     | 14.57051                 | In Progress |
| 10      |                           | 6201010350352         | Samastipur to Pusa main road Bela se kon Bajitpur via Punash                       | 8.500              | 1399.490                                                     | 1232.665                                       |                             |                                     |                           | GSB, WMM, Culvert                     | -                       | -                                  | -                               | 44.923                                   | 44.923                                     | 189.75126                    | 144.82794                | In Progress |
| 11      | RRSMP/24-25 Samastipur/12 | 6201010350142         | Rahua Panchayat met(S76)Airtel tower to Rahua Panchayat Nandlal Paswan ke ghar tak | 0.500              | 28.242                                                       | 22.568                                         | 15(CMBD)25-26 Dt-23.07.2025 | 28.04.2026                          | In Progress               | PCC, DLC                              | -                       | -                                  | -                               | -                                        | -                                          | 17.55188                     | 17.55188                 | In Progress |
|         |                           | 6201010350198         | Ilmasnagar To Kishanpur Railway Station                                            | 13.830             | 2236.076                                                     | 2080.296                                       |                             |                                     |                           | GSB, WMM, Culvert                     | -                       | -                                  | -                               | 355.123                                  | 355.123                                    | 475.07383                    | 119.95130                | In Progress |



| Sl. No. | Package No.               | Project ID as per MIS | Name of Road                                                                  | AA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement No. & Date         | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM/W/M M/BM/SDBC etc.) | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allotted Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |
|---------|---------------------------|-----------------------|-------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|------------------------------|-------------------------------------|---------------------------|--------------------------------------|-------------------------|------------------------------------|---------------------------------|------------------------------------------|--------------------------------------------|------------------------------|--------------------------|-------------|
| 12      | RRSMP/25-26 Samastipur/01 | 6201010350212         | RWD Path Hajipurva Pramod Singh Ke Ghar Se Sonar Toli Tak                     | 0.750              | 60.347                                                       | 48.551                                         | 09(CMBD)25-26 Dt.-02.07.2025 | 05.06.2026                          | In Progress               | PCC                                  | 3030                    | 25                                 | 5.0                             | -                                        | -                                          | 37.34110                     | 37.34110                 | In Progress |
| 13      |                           | 6201010350214         | RWD path Madanpur Ram Narayan Sah ke Ghar Se PMGSY Path Ganes Ram ke Ghar Tak | 0.420              | 33.629                                                       | 27.100                                         |                              |                                     |                           | PCC                                  |                         |                                    |                                 | -                                        | -                                          | 21.26725                     | 21.26725                 |             |
| 14      |                           | 6201010350223         | RCD path Hanuman Mandir se Musepur se RWD Path Musepur Tak                    | 0.600              | 45.174                                                       | 36.042                                         |                              |                                     |                           | PCC                                  | 3062                    | 25                                 | 5.0                             | -                                        | -                                          | 29.82586                     | 29.82586                 | In Progress |
| 15      | RRSMP/24-25 Samastipur/03 | 6201010350049         | L0576-T02 to Fatehpur Bala (VR56)                                             | 2.970              | 184.534                                                      | 155.625                                        | 22(CMBD)25-26 Dt.-29.08.2025 | 25.04.2026                          | In Progress               | PCC, DLC                             | -                       | -                                  | -                               | -                                        | -                                          | 48.04972                     | 48.04972                 | In Progress |
| 16      |                           | 6201010350050         | L029-T06 to Kasba Ahar (VR29)                                                 | 2.200              | 177.494                                                      | 142.279                                        |                              |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | -                                        | -                                          | 43.04486                     | 43.04486                 | In Progress |
| 17      |                           | 6201010350052         | T06 To Madhopur Digharua via Palghambarpur                                    | 2.490              | 156.225                                                      | 119.123                                        |                              |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | 55.309                                   | 55.309                                     | 77.50537                     | 22.19604                 | In Progress |
| 18      |                           | 6201010350059         | T02 NH (Bangra Thana) To Kubaull baso ajwa Tak                                | 2.160              | 138.031                                                      | 104.357                                        |                              |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | 31.663                                   | 31.663                                     | 61.92614                     | 30.26360                 | In Progress |
| 19      |                           | 6201010350071         | T02 NH Ward no-05 to fatehpur bala ward no-11(Morwa Sims)                     | 1.630              | 104.016                                                      | 81.583                                         |                              |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | 22.972                                   | 22.972                                     | 32.12534                     | 9.15306                  | In Progress |
| 20      |                           | 6201010350074         | L045-T02 to Dila Tola Rahimabad (VR45)                                        | 1.660              | 103.938                                                      | 80.949                                         |                              |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | -                                        | -                                          | 9.87528                      | 9.87528                  | In Progress |
| 21      |                           | 6201010350076         | L059 Kabir chowk to Bhona chowk Dhhara chowk                                  | 1.600              | 100.774                                                      | 73.221                                         |                              |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | -                                        | -                                          | 27.46039                     | 27.46039                 | In Progress |
| 22      |                           | 6201010350078         | L044-L044 Anganwari Kendra to Mumichak (VR44)                                 | 1.620              | 100.582                                                      | 82.941                                         |                              |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | -                                        | -                                          | 69.54077                     | 69.54077                 | In Progress |
| 23      |                           | 6201010350094         | T02 NH To Pasi Tola                                                           | 0.960              | 59.460                                                       | 46.820                                         |                              |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | -                                        | -                                          | -                            | 24.70872                 | In Progress |
| 24      |                           | 6201010350097         | L049-T02 to Kubaull Baso (VR49)                                               | 0.980              | 56.399                                                       | 44.837                                         |                              |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | -                                        | -                                          | 12.97712                     | 12.97712                 | In Progress |
| 25      |                           | 6201010350100         | T04 Asari To Musalman Chowk Ward No. 11                                       | 0.850              | 53.410                                                       | 42.847                                         |                              |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | -                                        | -                                          | 23.31314                     | 23.31314                 | In Progress |



| Sl No | Package No.               | Project ID as per MIS | Name of Road                                                                             | AA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement No. & Date        | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM/W/M M/BM/SDBC etc.) | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allotted Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |
|-------|---------------------------|-----------------------|------------------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|-----------------------------|-------------------------------------|---------------------------|--------------------------------------|-------------------------|------------------------------------|---------------------------------|------------------------------------------|--------------------------------------------|------------------------------|--------------------------|-------------|
| 26    | RRSMP/25-26 Samastipur/05 | 6201010350255         | Tajpur Sahpur Baghauni RWD Path MD Usaid ke ghar ke nikar se sabbar Tola jane wali sadak | 0.300              | 22.283                                                       | 18.082                                         | 14(CMBD)25-26 Dt-14.07.2025 | 05.06.2026                          | In Progress               | PCC                                  | -                       | -                                  | -                               | -                                        | -                                          | -                            | 11.05275                 | In Progress |
| 27    |                           | 6201010350279         | NH 28 Rajwa Se Bahadur Nagar                                                             | 1.200              | 78.796                                                       | 63.619                                         |                             |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | -                                        | -                                          | -                            | 48.09146                 | In Progress |
| 28    | RRSMP/24-25 Samastipur/06 | 6201010350007         | Reora to Dinmanpur                                                                       | 3.950              | 273.611                                                      | 238.642                                        | 11(CMBD)25-26 Dt-05.07.2025 | 28.05.2026                          | In Progress               | PCC, DLC                             | -                       | -                                  | -                               | 83.363                                   | 83.36275                                   | 165.70315                    | 82.34040                 | In Progress |
| 29    |                           | 6201010350009         | Repair of road from T01 to Khairi                                                        | 3.100              | 197.928                                                      | 152.698                                        |                             |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | 25.361                                   | 25.36117                                   | 78.71900                     | 53.35783                 | In Progress |
| 30    |                           | 6201010350196         | Dakari Chowk To Bishwnathpur                                                             | 20.450             | 1729.207                                                     | 1476.325                                       |                             |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | 0                                        | 0                                          | 272.42155                    | 272.42155                | In Progress |
| 31    |                           | 6201010350024         | L064 Timbatiya to Kheda Siman                                                            | 1.230              | 80.877                                                       | 61.136                                         |                             |                                     |                           | PCC, DLC                             | -                       | -                                  | -                               | 13.298                                   | 13.29830                                   | 33.51671                     | 20.21841                 | In Progress |
| 32    | RRSMP/24-25 Samastipur/11 | 6201010350101         | L023-T01 to Ganga Tola (VR232)                                                           | 1.150              | 75.139                                                       | 59.662                                         | 08(CMBD)25-26 Dt-25.06.2025 | 24.04.2026                          | In Progress               | PCC                                  | -                       | -                                  | -                               | 42.421                                   | 42.421                                     | 56.77374                     | 14.35236                 | In Progress |
| 33    |                           | 6201010350121         | Dasur Indal Paswan ke Ghar to L022 Ram Briksh Gupta ke Ghar Tak                          | 0.660              | 49.127                                                       | 39.789                                         |                             |                                     |                           | PCC                                  | -                       | -                                  | -                               | 26.569                                   | 26.569                                     | 38.22793                     | 11.63864                 | In Progress |
| 34    |                           | 6201010350138         | Dasur Math me rampit paswan ke ghar to Dasur math trimuhani tak                          | 0.500              | 33.525                                                       | 27.052                                         |                             |                                     |                           | PCC                                  | -                       | -                                  | -                               | 20.834                                   | 20.834                                     | 25.97694                     | 5.14336                  | In Progress |
| 35    |                           | 6201010350056         | BHADEN TO BASANTPUR RAMAN                                                                | 2.560              | 185.882                                                      | 165.146                                        |                             |                                     |                           | PCC                                  | -                       | -                                  | -                               | 64.633                                   | 64.63271                                   | 90.56082                     | 25.92811                 | In Progress |



| Sl. No. | Package No.               | Project ID as per MIS | Name of Road                                                              | AA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement No. & Date        | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM/W/M M/BM/SDBC etc.) | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allotted Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |
|---------|---------------------------|-----------------------|---------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|-----------------------------|-------------------------------------|---------------------------|--------------------------------------|-------------------------|------------------------------------|---------------------------------|------------------------------------------|--------------------------------------------|------------------------------|--------------------------|-------------|
| 36      | RRSMP/24-25 Samastipur/11 | 6201010350197         | Repair of Road from Saimalpur To Lavhatta Nakta                           | 12.100             | 137.897                                                      | 1653.322                                       | 08(CMBD)25-26 Dt-25.06.2025 | 24.04.2026                          | In Progress               | Box cutting, GSB, WMM                | -                       | -                                  | -                               | 481.799                                  | 481.799                                    | 733.44965                    | 251.65099                | In Progress |
| 37      |                           | 6201010350079         | Lavhatta Chowk To Lavhatta                                                | 1.550              | 111.644                                                      | 89.014                                         |                             |                                     |                           | PCC                                  | -                       | -                                  | -                               | 66.128                                   | 66.128                                     | 78.45304                     | 12.32517                 | In Progress |
| 38      |                           | 6201010350126         | T03 Belahi uchaya vidyalay To Raj ratan singh ke ghar tak                 | 0.700              | 42.957                                                       | 34.109                                         |                             |                                     |                           | PCC                                  | -                       | -                                  | -                               | 24.535                                   | 24.535                                     | 28.90506                     | 4.37042                  | In Progress |
| 39      |                           | 6201010350122         | Purnahi Pachhim Tola me Ramlagan Mahito House To Ram Sundar House         | 0.900              | 48.673                                                       | 38.904                                         |                             |                                     |                           | PCC                                  | -                       | -                                  | -                               | 29.722                                   | 29.722                                     | 35.33398                     | 5.61205                  | In Progress |
| 40      | RRSMP/24-25 Samastipur/08 | 6201010350062         | Saimalpur Chowk Laxmi Mahito Ke Ghar To Hanuman Chowk                     | 2.260              | 144.967                                                      | 110.962                                        | 16(CMBD)25-26 Dt-26.08.2025 | 26.06.2026                          | In Progress               | PCC                                  | -                       | -                                  | -                               | 74.825                                   | 74.825                                     | 82.98639                     | 8.16165                  | In Progress |
| 41      |                           | 6201010350174         | L039 se to Ramchandra Ram                                                 | 1.700              | 105.409                                                      | 78.175                                         |                             |                                     |                           | PCC                                  | -                       | -                                  | -                               | -                                        | -                                          | 45.83940                     | 45.83940                 | In Progress |
| 42      |                           | 6201010350188         | Ramnathpur Chowk to Sahni Tola via Danda Chowk                            | 1.200              | 69.617                                                       | 53.793                                         |                             |                                     |                           | PCC                                  | -                       | -                                  | -                               | -                                        | -                                          | 21.04187                     | 21.04187                 | In Progress |
| 43      | RRSMP/25-26 Samastipur/04 | 6201010350194         | In Korbadiya village Shiv Mandir to Tanna tola via Ram Jatan Mahito house | 1.000              | 60.996                                                       | 50.162                                         | 26(CMBD)25-26 Dt-19.09.2025 | 12.08.2026                          | In Progress               | PCC                                  | -                       | -                                  | -                               | -                                        | -                                          | 36.07160                     | 36.07160                 | In Progress |
| 43      |                           | 6201010350201         | Sobhit Sah ke Ghar se Sambhupatti Post Office tak                         | 0.450              | 33.596                                                       | 27.202                                         | 26(CMBD)25-26 Dt-19.09.2025 | 12.08.2026                          | In Progress               | PCC                                  | -                       | -                                  | -                               | -                                        | -                                          | 19.52035                     | 19.52035                 | In Progress |

*Munawar*  
S. H. 2025

Divisional Accounts Officer  
RWD, Works Division Samastipur

*22/12/24*  
Executive Engineer  
RWD, Works Division Samastipur

### अधियाचना हेतु प्रमाण पत्र


प्रमाणित किया जाता है कि RR&MP<sup>(Gen)</sup> योजनान्तर्गत :- RR&MP/24-25/03

1. पथ/पुल Lo56-T02 to fatchpurbala में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

  
कनीय अभियंता


ग्रामीण कार्य विभाग

कार्य प्रशाखा, नाजपुर

  
सहायक अभियंता

ग्रामीण कार्य विभाग

कार्य अवर प्रमंडल, नाजपुर

  
कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, .....