

2nd on Ac bill

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - Construction of Road from T06 TO madhopur Dighasua via Rajgambaspur.					
Agency - Pratyaksha Yuwan (JV)					
Agreement NO-22CMBD/25-26					
Date of Start - 26-04-2025					
Date of completion - 25-04-2026					
(1) Clearing and grubbing road					

Land (By manual means)					
$2 \times 3 \times 30 \text{ m} \times 1.0 \text{ m} = 180 \text{ m}^2$					
$2 \times 3 \times 30 \text{ m} \times 1.0 \text{ m} = 180 \text{ m}^2$					
$2 \times 10 \text{ m} \times 0.10 \text{ m} = 20 \text{ m}^2$					
					380 m^2
					$= 0.038 \text{ Ha}$

(2) Construction of un reinforced daniel jointed plain cement concrete (PCC) dr all cambs					
$10 \times 30 \text{ m} \times 3.75 \text{ m} \times 0.125 \text{ m} = 140.625 \text{ m}^3$					
$9 \times 30 \text{ m} \times 3.75 \text{ m} \times 0.125 \text{ m} = 126.562 \text{ m}^3$					
					267.187 m^3

Continuation



Scanned with OKEN Scanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
112.5 m ² vide TMB P-18					
@ Rs-12889.46/m ²					
Rs-14,50,064.00					
(9) Construction of unreinforced plain cement concrete (PCC)					
281.248 m ² vide TMB P-18					
267.187 m ² @ Rs-6781.57/m ²					
548.435 m ²					
Rs-37,19,250.00					
(10) Placing and fixing of 10 mm size in formwork sign board					
1 Nos vide TMB P-12					
@ 10745.90/each					
Rs-10,746.00					
Rs-64,12,230.00					
Add 1.1. @ Rs-64,122.00					
Add 5.00 @ Rs-97,114.00					
Rs-62,73,466.00					
Add 18.1. GST @ Rs-11,83,224.00					
Add 18.1. GST @ Rs-11,83,224.00					
less 0.524.00 @ Rs-77,56,690.00					
agree man @ Rs-6,153.00					
Rs-77,50,537.00					
Less Previous Payment vide TMB P-11					
Rs-55,30,933.00					
Rs-22,19,604.00					

25/11/25
JE

Continuation