

PRSNP-USEN

Schedule XLV Form N.134.

MBNo - 3728

2024-25 P.W.D. PMGSY Road Mantu Bahu gauray
to Kiranpur me Kornei tola tek.

BHAGALPUR

DIVISION


SULTANGANJ

SUB DIVISION

Contth Payal Const.

MEASUREMENT BOOK

Certify that this MB Counting
100 (One hundred) Machine Number
Page Issued to A.E. RWD works
Sub-Division Sultanpuri


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, भागलपुर
Behar
06.10.25

MB No - 3728

Schedule XLV Form No. 134

.....DIVISION

.....SUB-DIVISION

MEASUREMENT BOOK

Name of Office

Date of first entry.....

Date of last entry

REFERENCE TO LMAV CODE CHILLAR

NOTES

1st on A/c Bill

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurements				Contents or area
	No.	L	B	D	
N/Work :- PMGSY Road Mantu					
Babu gairaj to Kiranpur					
me Kurma to Lak					
N/Agency - M/S Payal Construction					
Lion, Rajpur, Banka.					
Ag- No - 05 CMBD/2024-25					
Date of start - 31/05/2025					
Date of completion - 30/05/2026					
Rate - 19.99% below as					
per schedule rate.					

Actual date of completion -

(2/2) Record-Entry
clearing & grubbing
ing of road land

$$10 \times 30 \times 3.00 = 900.00 \text{ m}^2$$

$$10 \times 30 \times 3.00 = 900.00 \text{ m}^2$$

$$\text{Total} = 1800.00 \text{ m}^2$$

$$= 0.180 \text{ Ha.}$$

(2/8) Box-cutting,
For PCC Portion.

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
1x1x(2.55+2.75) 2				0.10	4.51 m ³
1x2x(2.75+3.20) 2				0.10	0.60 m ³
1x2x(3.20+2.25) 2				0.10	0.55 m ³
1x5x(2.25+3.45) 2				0.10	1.43 m ³
1x1x(3.45+3.00) 2				0.10	0.32 m ³
1x7x(3.00+4.25) 2				0.10	2.54 m ³
1x4x(4.25+2.95) 2				0.10	1.44 m ³
1x3x(2.95+4.50) 2				0.10	1.12 m ³
1x7x(4.50+3.80) 2				0.10	2.91 m ³
1x7x(3.80+3.10) 2				0.10	2.42 m ³

BRANCH-II

1x3x(1.15+2.40) 2				0.10	0.53 m ³
1x5x(2.40+2.50) 2				0.10	1.22 m ³
1x7x(2.50+3.00) 2				0.10	1.93 m ³
1x5x(3.00+4.60) 2				0.10	1.90 m ³
1x5x(4.60+3.30) 2				0.10	1.98 m ³
1x4x(3.30+3.20+1.70) 3				0.10	1.09 m ³
1x4x(3.20+2.70) 2				0.10	1.18 m ³
1x5x(2.70+1.90) 2				0.10	1.15 m ³
1x6x(1.90+2.90) 2				0.10	1.44 m ³
1x12x(2.90+3.30) 2				0.10	3.72 m ³
1x4x(3.30+4.10) 2				0.10	1.48 m ³
1x5x(4.10+2.90) 2				0.10	1.83 m ³

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
1x4x	(2.90+2.70)				1.12 m ³
1x4x	(2.70+3.10)				1.16 m ³
1x7x	(3.10+3.15)				2.19 m ³
1x3x	(3.15+2.80)				0.89 m ³
1x21x	(2.80+2.85)				7.63 m ³
1x6x	(2.85+2.15)				1.50 m ³
1x5x	(2.15+1.85)				1.00 m ³
1x9x	(1.85+2.20)				1.82 m ³
	Total				949.81 m ³
	Limit				247.50 m ³

7/37

P/F logo of main-
tenance Project OLNDUtho
04/12/2025
JE04/12/2025
AE

S/M

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
(1/1) Abstract of cost clearing & grubbing of road land					
Qty vide TMB Pg no (1/1) 0.180 Ha					
@ Rs 73248.75/Ha					→ Rs 13185.00
(2/8) Box cutting excavation for					
Qty vide TMB Pg no (2/8) 44.12 m ³					
@ Rs 95.97/m ³					→ Rs 4232.00
(3/9) P/V GSB Grading Material					
Qty vide TMB Pg no (3/9) 25.24 m ³					
@ Rs 2478.25/m ³					→ Rs 62452.00
(4/11) P/V WBM Grade-3					
Qty vide TMB Pg no (4/11) 18.88 m ³					
@ Rs 3856.17/m ³					→ Rs 72804.00
(5/12) P/V wet mix Macadam (WMM)					
Qty vide TMB Pg no (5/12) 30.94 m ³					
@ Rs 3137.58/m ³					→ Rs 97077.00

(Continuation)

Sch. XLV-Form No. 134 0

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
(6/18)					
P/v cement conc					
rete Pavement Rec					
Grade M35 (PBC)					
Qty vide TMB Pg. no (8/6)					247.50 m ³
@ Rs 6015 = 95/m ³					Rs 1488948 =
(7/37)					
P/F Logo of main-					
tenance Project					
Qty vide TMB Pg no (8/7) of NO.					
@ Rs 10722 = 60/NO.					Rs 1072325
					Sub total 174942125
Add L.C @ 1%.					17494 = 50
Add Seigniorage fee @ 10%.					34461 = 50
Add GST @ 18% on total conc. cost					324248 =
					Total 2125624 = 50
Less 19.99% as per Agreement (-)					424912 = 50
					Total = 1700712 = 50
Uthm 04/11/25					
JE					
AE					
Seigniorage fees @ 10%.					
QSB - 25					
20 m ³ @ 79462 x 10% =					2002 = 50
WBM Gr. II -					
18.88 m ³ @ 145371 x 10% =					2745 =
WMM -					
30.94 m ³ @ 922.62 x 10% =					2855 =
PCC -					
247.50 m ³ @ 1085.22 x 10% =					26859 =
					Total - 344612 = 50

(Continuation)

(Continuation)