

Log 3 धरियापुर गुमटी से बिलारवर (रिसार्च वर्क)

AR SMP. MMGSUX
Shedule XLV Form No. 134.

R. H. D. Munger DIVISION

Dharahra SUB-DIVISION

Measurement Book

2551

माता देवी

प्रमाणित किया जाता है, कि इस मापी पुस्त
में कुल 100 (सक सौ) पृष्ठ हैं यह मापी
पुस्त सहायक अभियंता ज़ामीण कार्य
विभाग कार्य अवर प्रमंडल धरहरा के
नाम से निगित किया जाता है।


Executive Engineer
R.W.D. (W) Div, Munger

24/6/25

Sch. XLV - Form No. 134

Munger DIVISION
Dharahra SUB-DIVISION

Measurement Book

No. 2551

Name of Officer सहायक अभियंता
ज़ामीण कार्य विभाग कार्य अवर प्रमंडल
Date of first entry धरहरा।
Date of last entry _____



1st on A/C Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road—	1023				Dardapur
Situation of Road—					Block 22, Bilkha (Recd)
Work under Head—					M.M.S.V.
Agency—					Mala Devi
Agreement No.—					02/CM30/25-26
Date of commencement—					09/05/25
Date of completion—					08/05/26
Rate Approved—					(-) 2.30%
Date of Measurement—					28/06/25

Block 22					
1) P.V. clearing and grubbing					
Road Land -- do -- do -- all.					
2 x 50m	30m	1.0m			3000 m ³
2 x 50m	30m	1.0m			3000 m ³
2 x 50m	30m	1.0m			3000 m ³
2 x 21m	30m	1.0m			1260 m ³
2 x 20m	1.0m				40 m ³
					= 10300 m ³
					10000
					= 1.03 Ha
2) P.V. granular sub-base					
Patch P.V. -- do -- do -- all					
2 x 8.20m	1.80m	0.100			2.95 m ³

Continuation 2.95 m³

प्रमाणित किया जाता है, कि इस मापीया

2nd on A/C Bill

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ch.H:- R. R. S. M.P.					
Name of road:- Const. of road from Lo 23 (Daisyapur Bhumti) to Bilokhar (Reciend work)					
Name of Contractor:- Mada Devi					
Agreement No:- 08/02/CMBD/2022					
Date of Commencement:- 09/05/2025					
Date of Completion:- 08/05/2026					
Work done (measurement)					
① E/W excavation in foundation					
- - - etc for R.C.C. Box					
Culvert 1x2mx1.50m					
For 2 No. Culvert					
ABT 2 No x 2x10m x 2.14m x 1.60m = 136.96m ³					
R/W:- 2 No x 4x1.77m x 1.93x1.60m = 43.73m ³					
					180.69m ³
② P.V. sand filling in foundation					
in R.C.C. Culvert 1x2mx1.50m etc.					
ABT:- 2 No x 2x10m x 2.14m x 0.10 = 8.56m ³					
③ P.V. P.C.C. M ₁₅ in foundation					
in R.C.C. Culvert 1x2mx1.50m etc.					

Continuation

C.O.



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3) p/v. P.C.C. M15 in foundation in R.C.C. Culvert 1x2mx1.55m F 1558					
2 No. 1x8.40m x 2.5m x 0.10m = 3.36m ³					
(4) p/v. R.C.C. M20 in R.C.C. Culvert 1x2mx1.55m etc.					
Abt Cap:- 2 No. 2x8.40m x 0.70m x 0.20m = 4.75m ³					
Dist Wall:- 2 No. 2x8.40m x 0.40m x 0.24m = 3.225m ³					
					7.925m ³

(5) E/W excavation in foundation in H.P. Culvert 1000mm dia etc. F/W:- 2 No. 2x6.65m x 1.56m x 1.68m = 69.71m ³					
Below Pipe:- 2 No. 1x5.0m x 1.53m x 0.54m = 8.26 m ³					
					77.97m ³

(6) p/v sand filling in foundation in H.P.C. 1000mm dia etc. F/W:- 2 No. 2x6.65m x 1.56m x 0.10m = 4.15m ³					
B/P:- 2 No. 1x 5.53m 5.593m x 1.53m x 0.10m = 1.71m ³					
					5.86m ³

Continuation

Continuation

R/W! -

2 No X 4 X 2 m x 0.50m to .70m
0.89m² / 2 = 0.445m²
~~0.29m²~~ ~~2.09m²~~
at site

Maria
25/10/2015
A/E

Joe
25/10/21
S.E.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F R		2092532=
(16) P.N. Weep Holes					
- etc.					
B.T.Y. vide T.M.B.					
P.H. (12) I.N. (5) = 6074					
@ R. 130.48/each R.					7829=
(17) P.N. Drainage Spout etc.					
B.T.Y. vide T.M.B. P.N.					
(13) I.N. (5) = 2410.					
@ R. 1272.58/each R.					24452
(18) clearing and grubbing					
Land etc.					
B.T.Y. vide T.M.B. P.N. (5)					
I.N. (5) = 1.03 Haet					
@ R. 73248.75/Haet R.					75446=
(19) Const of G.S.R. corridor II etc.					
B.T.Y. vide T.M.B. P.H. (5)					
I.N. (2) = 128.41m					
@ R. 2406.24/Haet R.					308972=

R 24,87,224=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	R.	2487224
Add 18% GST R(+)					447700=
Add 1% Labour cess R(+)					24872=
Add Signorage Fee					
vide T.M.B. P.N. (22) R(+)					412972
and P.N. (5) R(+)					8243=
				R.	30,59,336=
Less 2-30% for Agg. R(-)					69,21,52=
				R.	29,40,121=
Less previous payment					
vide T.M.B. P.N. (6) R(-)					4,54,9892
Net Payable Amount R.					24,85,132=

25/10/2025
A.E

25/10/2025
J.E