

Execution of work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - 1.033 P.W.D road to					
Dumra Wm (TRACK 12)					
N/Agency - M/S Vinay construction					
Package No - RRSMP/04-25/Nanda-08					
Agreement No - 05 RRSMP/C.M.B.D/2025-26					
Work start date - 15/05/2025					
Work completion date - 14/05/2026					

1. Clearing & grubbing work

— do —

$$2 \times 4 \times 30.00 \times 2.50 = 600.00 \text{ m}^2$$

$$2 \times 6 \times 30.00 \times 2.50 = 900.00 \text{ m}^2$$

$$2 \times 8 \times 30.00 \times 2.50 = 1200.00 \text{ m}^2$$

$$2 \times 5 \times 30.00 \times 2.50 = 750.00 \text{ m}^2$$

$$2 \times 3 \times 30.00 \times 2.50 = 450.00 \text{ m}^2$$

$$2 \times 9 \times 30.00 \times 2.50 = 1350.00 \text{ m}^2$$

$$2 \times 7 \times 30.00 \times 2.50 = 1050.00 \text{ m}^2$$

$$2 \times 2 \times 30.00 \times 2.50 = 300.00 \text{ m}^2$$

$$2 \times 1 \times 30.00 \times 2.50 = 150.00 \text{ m}^2$$

$$2 \times 5 \times 30.00 \times 2.50 = 750.00 \text{ m}^2$$

$$2 \times 3 \times 30.00 \times 2.50 = 450.00 \text{ m}^2$$

$$2 \times 6 \times 30.00 \times 2.50 = 900.00 \text{ m}^2$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	6x	2.50x	2.00=	30.00m ²	
	9x	3.35x	1.75=	52.76m ²	
	3x	2.30x	1.95=	13.45m ²	
	3x	2.15x	1.65=	10.64m ²	
	9x	5.92x	2.00=	106.56m ²	
	7x	6.00x	2.35=	98.70m ² ✓	
	7x	3.80x	1.30=	30.03m ²	
	9x	10.60x	2.65=	252.81m ²	
	6x	2.90x	1.50=	26.10m ²	
	Net Area -				3888.13m ²
	Net Qty -				(3888.13x0.075)m ³
					= 291.60m ³
	Net W.B.M Qty -				291.60m ³

4. Providing and applying primer coat with bitumen emulsion (SSD) on prepared W.B.M. surface -
 — do — do —

Qty taken vide M.B. pages

$$70.07 \text{ (Net area)} = \frac{3888.13 \times 100.00}{3000.00}$$

Primer coat Qty. = 1425.65m³

5. Providing & applying tack coat with bitumen emulsion -
 — do — do —

$$5x \quad 30.00x \quad 3.75 = 562.50m^2$$

$$8x \quad 30.00x \quad 3.75 = 900.00m^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
1. Clearing & Grubbing road work					
do do					
Qty. taken vide M.B.					
page No. 09 = 1.50 Hg					
@ Rs 73248.75/Hg = Rs 1,09,873-00					
Construction of granular subbase					
With Well graded G.S.B Material					
Qs per pot measurement - do					
Qty. taken vide M.B. page					
no. 04 = 391.08 m ³					
@ Rs 2806.92/m ³ = Rs 1,09,873-00					
3. Providing laying & spreading					
compacting stone concrete					
W.B.M specification Qs per					
pot measurement - do do					
Qty. taken vide M.B.					
page no. 07 = 291.60 m ³					
@ Rs 4496.07/m ³ = Rs 1,31,1054-00					
4. Providing & applying prime					
coat with bitumen emulsion					
on W.B.M portion - do do					
Qty. taken vide M.B.					
page no. - 07 = 142565 m ²					
@ Rs 55.33/m ² = Rs 78,881-00					
C.F. Rs 25,97,523-00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F.F. 2597.523 = 00
5. Providing & applying kerol					
With bitumen emulsion					
— do — do —					
Qty. taken vide M.B					
page no 08 = 4212.50 m ²					
@ Rs. 19.02/m ²					Rs. 80,122 = 00
6. Providing & laying bituminous					
macadam with 100-120 TPH					
hot mix plant — do — do —					
Qty. taken vide M.B					
page no. 09 = 105.30 m ³					
@ Rs. 12779.15/m ³					Rs. 1345641 = 00
7. Providing & laying 8cm thick					
bituminous concrete with 100					
120 TPH batch — do — do —					
Qty. taken vide M.B					
page no. 09 = 105.30 m ³					
@ Rs. 12779.15/m ³					Rs. 1345641 = 00
8. Providing & fixing of dyke					
M.M.G.S.U.Y. iron metal sign					
board — do — do —					
2 Nos.					
@ Rs. 10731.03/No					Rs. 21462 = 00
					C.F. Rs. 6196382 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF Rs 6196382=00
Add L.C @ 1% ———					+ Rs 61964=00
Add Seigniorage fee ———					+ Rs 95300=00
					Rs 63,53,646=00
Add G.S.T @ 18% ———					+ Rs 11,43,656=00
					Rs 74,97,302=00
Less: 17.21% as per agreement ———					- Rs 12,90,286=00
					Rs 62,07,016=00

As per
02/12/25
JE

As per
02/12/25
JE


Material statement

G.S.B Grade II —	469.00 m ³
W.B.M Grade III —	423.00 m ³
Stone chips (BM) —	300.00 m ³
Stone chips (SDR) —	150.00 m ³
Bitumen emulsion —	2.47 MT.
Bitumen —	26.32 MT.


अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP (SC) योजनान्तर्गत :-

1. पथ/पुल L033-PWD ROAD TO DUMRAWAN (TRACK12) में कराये गये कार्य की गुणवत्ता जांच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


कनीय अभियंता
ग्रामीण कार्य विभाग


02/12/25
सहायक अभियंता
ग्रामीण कार्य विभाग


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल नवादा।