

Bikrama Thakur to Ramashankar
Thakur.

RRSMP (WEN)

Schedule XLV From No. 134.

BIHAR P. W.D.

_____ DIVISION

Amnour _____ SUB-DIVISION

M.B No - 1159

MEASUREMENT BOOK

Maa Rajeshwari Construction.

Name of work :

Situation of Work-

Agency by which work is executed-

Date of measurement.

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Birkam Thakur					
to Ram Shankar Thakur					
Agency:- Maa. Rajeshwari Constr-					
uction Pvt Ltd.					
Agreement No:- 05/MMCHSVY-					
RRSmp(Chen)/CMRD/2025-26					
Date of Commencement:- 10-05-2025					
Date of completion:- 09-05-2026					

Record Entry				
(1.)	Cleaning & grubbing			
	road land -do-do-			
	all complete Job-			
	$2 \times 10 \times 20.00 \times 0.625 = 250.00 \text{ m}^2$			
	$= \frac{250.00 \text{ m}^2}{10000} = 0.025 \text{ Hq.}$			
(2.)	Construction of			
	unreinforced			
	Plain cement			
	concrete pavement			
	do-do-all complete			
	Job -			
	For Profile Correction			
	$3 \times 2.70 \times 0.80 \times 0.125 = 1.350$			

Continuation

Abstract of cost
18th on A/c Bill

- (1) Clearing & grubbing
wood land do-do-
all complete Job—

TM BP-01 $0.025 \text{ Hq} @ 73248.75/\text{Hq} = 1831.00$

- (2) Construction of
unreinforced plain
Cement concrete
pavement -do-do-
all complete Job—


TM BP-02 $103.629 \text{ m}^3 @ 7000.90/\text{m}^3 = 725496.00$

- (3) Providing & laying
of R.C.C m-15

Continuation C.O.R.S = 727327.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				8.88	127327.00
				grade km local	
				8+000 do-do -	
				all complete Job	
TMBP-02	02 Nos	@ 2713.90	each =		5428.00
(4)	Providing & fixing of retro-reflectized Cautionary, mandatory & informative Sign				
	do-do all complete Job				
(i)	600 mm circular				
TMBP-02	01 No	@ 4716.25	each =		4716.00
(ii)	600 x 450 mm rectangular				
TMBP-02	02 Nos	@ 4573.05	each =		9146.00

(5)	Providing & fixing of typical mm GSY informative Sign board with Logo				
	do-do all complete Job				
TMBP-03	02 Nos	@ 10099.17	each =		20198.00
				RS =	766815.00
	Add L. cess @ (1%)				7668.00
	Add S. Fee				11246.00
	Add G.S.T @ 18%				141431.00
				RS =	927160.00
	Less for below (-0.44)				-93.00
				RS =	927067.00
 J.E. 15/11/2025  AE 15/11/2025					

Continuation