

1st on A/c Bill

1

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/R: - Balwanra MH-28 to Balwanra.					
Scheme: - MMGSRY (RRSMP)					
Agency: - M/s Pawan & Tiwari Construction F.V.					
Aggr. No.: - 04/CM 82 (MMGSRY) 2015-26					
Dt. of start: - 20/05/25					
Dt. of Compl.: - 19/07/26					
Record					
① Clearing and grubbing road land as per specification.					
$2 \times 28 \times 30.0m \times 1.0m =$					$1680.0m^2$
$2 \times 1 \times 10.0m \times 1.0m =$					$20.0m^2$
Total =					$1700.0m^2$
					$= 0.17 Hq.$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/R:- Belwanna NH-28/10					
Belwanna					
Scheme:- MMGSVY (RRSMP)					
Agency:- M/s. Pawan & Taran					
Const. J.V. Gopalgarh					
Agg. No. - 04/CM 33 (MMGSVY)					
2025-26					
Dt. of start:- 20/05/2025					
Dt. of Compl. - 19/05/26					
A.D.C.:- 18/11/25					

Record

① P/A Prime coat
with emulsion SS-1
as per spec

$$1 \times 16.00 \times (5.00 + 3.75)$$

$$= 76.80 \text{ m}^2$$

$$6 \times 30.00 \times 3.75 = 675.00 \text{ m}^2$$

$$4 \times 30.00 \times 3.75 = 450.00 \text{ m}^2$$

$$5 \times 30.00 \times 3.75 = 562.50 \text{ m}^2$$

$$1 \times 16.00 \times 3.75 = 52.50 \text{ m}^2$$

$$\text{Total} = 1816.80 \text{ m}^2$$

[Signature]

Continuation

AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1/1) Clearing & grubbing road flank; qty. wide TMB P-15 =					
0.17174 @ Rs. 73248.75					
/ha					Rs. 12452 =
(2/3) Const. of Sub-grade & of shoulder;					
Qty. wide TMB P-20					
2 455.24 m ³ @					
Rs. 244.02 / m ³					
					Rs. 111088 =
(3/4) Const. of G.S. B. G.O; qty. wide TMB P-15 = 16.20 m ³					
@ Rs. 2823.77 / m ³					
					Rs. 45745 =
(4/6) Const. of WBM G.O; qty. wide TMB P-15 = 16.15 m ³ @ Rs. 5646.58 / m ³					
					Rs. 91160 =

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24/49) P/L R.C.C. H.P. NP-4 300 mm ϕ @ qty. wide TMB P-22 = 7.50 m @ Rs. 902.48 /m ————— Rs. 6769 =					
(25/50) Type-B (First class) Bedding, qty. wide TMB P-22 0.53 m ³ @ Rs. 520.89/m ³ ————— Rs. 276 =					
Sub-Total = Rs. 2539.28 =					
Add Licens @ 1% @ Rs. 2539.28 = 00					
Add S. Fee — @ Rs. 24723 = 00					
Total = Rs. 2589400 =					
Add GST @ 18% @ Rs. 466092 =					
Total = Rs. 3055492 =					
Less for below 0.32% — (-) Rs. 9778 = 00					
Total = Rs. 3045714 =					
Less prev. paid — (-) Rs. 1705256 =					
Net total = Rs. 1340458 =					
Recd. 18/11/25					
A.E.					
D.A. 05/12/25					

Continuation