

1st on A/c bill

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/R - Sipaya Polytechnic to Road Chap. Scheme: - MMGSU (RRSMP) Agency: - M/s Pawan Prinvar Construction J.V., Gopalgarh					
Ag. No. - 14/CMBD (MMGSU) / 2025-26					

St. of start: - 20/05/25

St. of Completion: - 19/05/26

Record

① Clearing & grubbing
road land - as
per specification.

$$2 \times 33 \times 30.0m \times 1.0m = 1980.00m^2$$

$$2 \times 1 \times 10.0m \times 1.0m = 20.00m^2$$

$$\text{Total} = 2000.00m^2$$

$$\text{Continuation} = 0.200 \text{ Hect.}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/R: - St Sipaya Polytechnic to Raop chhap.					
Scheme: - MMGSU (RRMP)					
Agency: - M/s Pawan & Tiwan Const. J.V. Gopalgarh.					
Agg. NO. - 04/CMRD (MMGSU) 12025-26					
Dt. of start: - 20/05/2025					
Dt. of completion: - 19/05/26					
Actual Date of Completion					

Record

① Const. of Sub-grade & E/shoulder as per specⁿ

2 x 4 x 30.0 x 1.12 x 0.60 =	161.28 m ³
2 x 1 x 18.0 x 0.95 x 0.50 =	17.10 m ³
2 x 8 x 30.0 x 1.15 x 0.55 =	303.60 m ³
1 x 1 x 22.0 x 1.15 x 0.70 =	17.71 m ³
2 x 6 x 30.0 x 1.02 x 0.45 =	165.24 m ³
2 x 1 x 10.0 x 1.20 x 0.40 =	9.60 m ³
TO 1a) =	674.53 m ³

Continuation

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of work</u>					
① cleaning & grubbing road laid. Bty. vide TM B P-12 = 0.200 ¹⁴ @ Rs. 73248.75/HA ————— Rs. 14650=					
② ③ Const. of sub-grade & e/shoulder — as per spec/h; Bty. vide TM B P-15 = 674.53 m ³ @ Rs. 244.020/m ³ ————— Rs. 164 164599= 164599=					
③ ④ Const. of embankment with material obtained from R/way cutting; Bty. vide TM B P-12 = 257.04 m ³ @ Rs. 66.43/m ³ ————— Rs. 17075=					
④ ⑤ Const. of G.S.B					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
23 43 Plastering with CM (1:4); Qty. vide TMBP-19 = 20.16 m ² @ Rs. 214.54/m ² — Rs. 4325 =					
24 44 Painting two coats; Qty. vide TMBP-19 = 20.16 m ² @ Rs. 130.40/m ² — Rs. 2629 =					
Sub-Total = Rs. 33067.06 =					
Add License @ 1% (+) Rs. 330.67 =					
Add S. fee — (+) Rs. 372.40 =					
Total = Rs. 33770.13 =					
Add GST @ 18% (+) Rs. 6079.82 =					
39848.95 = Total = Rs. 39848.95 =					
Less 0.32% below (-) Rs. 127.52 =					
Total = Rs. 39721.43 =					
Less prev. part (+) Rs. 3869.32 =					
Net total = Rs. 21133.9 =					
Rs. 70603.5 =					
Rs. 70,24,30 =					
25/10/22					
A.E.					
DA					
05/11/22					