

1st Running A/c Bill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:— Belwa Bait					
middle school to Ghoda Ghat					
lalbegi					
Scheme:— mmmsuy (RRSM P)					
Agency:— Bhagya nani m/s					
Pawan & Tiwari					
Construction J.V					
Aggr. No:— 04/cmbd/mmmsuy/					
2025-2026					

① Date of Completion:— 19-05-2026

Record

① clearing and grubbing

road land --- as per

Specif.

2 X 30 X 30.0m X 1.0m = 1800.0m²

2 X 15 X 30.0m X 1.0m = 900.0m²

2 X 5 X 30.0m X 1.0m = 300.0m²

2 X 3 X 30.0m X 1.0m = 180.0m²

2 X 1 X 10.0m X 1.0m = 20.0m²

Total = 3200.0m²

= 0.32 Ha.

Continuation

2nd & Final Bill
Running A/c Bill

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of user:- Belura Baid					
Middle School to boda school					
lalbegi					
Scheme:- mmmsuy (RR&MP)					
Agency:- m/s Pawan &					
Tiwari Construction J.V					
Agg. No:- 04/cm B D (mmmsuy)					
2025-2026					
Date of Commencement:- 20-05-25					
Date of Completion:- 19-05-2026					

Record

① P/A Prime coat with
emulsion sp-1 as
per specⁿ.

① Clearing & grubbing
road land as
per specⁿ.

Remeasurement-

$$2 \times 46 \times 30.0m \times 1.0m = 2760m^2$$

$$2 \times 1 \times 20.0m \times 1.0m = 40.00m^2$$

Continuation

$$\text{Total} = 2800m^2 \\ = 0.28174$$

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
(1) clearing & grubbing road land; qty. vide TMB P-11 = 0.28 HA @ Rs. 73248.75/HA					Rs. 20510 =
(2) Const. of Sub-grade & P/shoulder → qty. vide TMB P-14 = 1079.32 m ³ @ Rs. 244.02/m ³					Rs. 263376 =
(3) Const. of embankment with material obtained from P/way cutting; qty. vide TMB P-8 = 414.74 m ³ @ Rs. 66.43/m ³					Rs. 27571 =
(4) Const. of G.S.B. Gr. 2; qty. vide TMB P-8 = 370.25 m ³ @ Rs. 2823.77/m ³					Rs. 1045501 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{21}{40}$ P/W in cm (1:3) 1 qty. wide TMB P-16 = 288m ² @ Rs. 6294.76/m ² Rs. 18129=					
$\frac{22}{42}$ Plastering w/f cm (1:4) 1 qty. wide TMB P-16 = 20.16m ² @ Rs. 214.54 /m ² Rs. 4325=					

$\frac{23}{43}$ Painting two coats 1 qty. wide TMB P-17 = 20.16m ² @ Rs. 130.40/m ² Rs. 2629=					
---	--	--	--	--	--

Total = Rs. 56,154.85=00					
Add L. cen @ 1% = Rs. 561.55=00					
Add S. fee = Rs. 76,588=					
Total = Rs. 57,495.91=					
Add GST @ 18% = Rs. 10,349.26=00					
67,829.09=00					
Total = Rs. 67,845.17=00					
Less 0.32% below (-) Rs. 217.05=					
67,612.04=00					
Less pre. paid (-) Rs. 37,80,983=					
Net Total = Rs. 29,80,221=00					

Rs. 29,80,221=00
 AG. 12/11/24 DAD
 57143