

Name of Road:- 2030 MM by Path to Ishxauli Ahix  
Tola Tak.

# Schedule XLV-Form No. 134

Executive Engineer  
Rural Works Department  
Works Division Marhaura

M.B. NO:- 1224

**DIVISION**

Marhaura.

**SUB-DIVISION**

M/S. D.D Construction.

**Measurement Book**

# Let on A/E Bill

Name for work—  
 Situation of work—  
 Agency by which work is executed—  
 Date of measurement—  
 No. and date of agreement.

1

*Shams*  
 21/11/25

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                      | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------|-------------------------------|----|----|----|------------------|
|                                  | No.                           | L. | B. | D. |                  |
| N/W- S030 MHCsy Path to Tshrawdi |                               |    |    |    |                  |
| Ahiz to 19 tax                   |                               |    |    |    |                  |
| Agency- M/S D.D Construction     |                               |    |    |    |                  |
| Agreement No- 18/MHCsy-RRSMP/    |                               |    |    |    |                  |
| Gren/CHBD/2025-2026              |                               |    |    |    |                  |
| Date of Commencement- 22-09-2025 |                               |    |    |    |                  |
| Date of completion- 21-09-2026   |                               |    |    |    |                  |
| Date of measurement- 27-11-25    |                               |    |    |    |                  |
|                                  |                               |    |    |    |                  |
|                                  |                               |    |    |    |                  |

|                                            |  |  |  |  |          |
|--------------------------------------------|--|--|--|--|----------|
| (1) Providing & fixing Logo                |  |  |  |  |          |
| Board                                      |  |  |  |  |          |
| 02 Nos                                     |  |  |  |  | 02 Nos   |
| (2) Clearing & Grubbing                    |  |  |  |  |          |
| Road Land                                  |  |  |  |  |          |
| $2 \times 0.6 \times 30.00 \times 0.625 =$ |  |  |  |  | 225.00   |
| $2 \times 2.5 \times 0.625 =$              |  |  |  |  | 31.25    |
|                                            |  |  |  |  | 256.25   |
| <del>Summation</del>                       |  |  |  |  |          |
| 27-11-25                                   |  |  |  |  | 0.025 Ha |

|                                             |  |  |  |  |                     |
|---------------------------------------------|--|--|--|--|---------------------|
| (3) Providing C.C. Payment                  |  |  |  |  |                     |
| for Profile Correction                      |  |  |  |  |                     |
| $10 \times 2.25 \times 1.10 \times 0.125 =$ |  |  |  |  | 3.78 m <sup>3</sup> |
| $8 \times 1.75 \times 1.15 \times 0.125 =$  |  |  |  |  | 2.01 m <sup>3</sup> |

Continuation

| Particulars                                                         | Details of actual measurement |    |    |                       | Contents of area |
|---------------------------------------------------------------------|-------------------------------|----|----|-----------------------|------------------|
|                                                                     | No.                           | L. | B. | D.                    |                  |
| <del>Abstract at cost</del>                                         |                               |    |    |                       |                  |
| (1) Providing & fixing<br>Logo board                                |                               |    |    |                       |                  |
| 02 Nos @ Rs 10847.56/each                                           |                               |    |    |                       |                  |
|                                                                     |                               |    |    | Rs =                  | 21695.00         |
| (2) Clearing & grubbing<br>Road land                                |                               |    |    |                       |                  |
| 0.025 Hq @ Rs 75360.38/Hq Rs = 1959.00                              |                               |    |    |                       |                  |
| (3) Providing cement<br>concrete pavement for<br>Profile correction |                               |    |    |                       |                  |
| 12.45 m <sup>3</sup> @ Rs 6772.84/m <sup>3</sup> Rs = 84322.00      |                               |    |    |                       |                  |
| (4) Providing C.C pavement<br>(PCC) Mar for road<br>pavement        |                               |    |    |                       |                  |
| 97.025 m <sup>3</sup> @ Rs 6772.84/m <sup>3</sup>                   |                               |    |    |                       |                  |
|                                                                     |                               |    |    | Rs =                  | 657135.00        |
|                                                                     |                               |    |    | Rs =                  | 765111.00        |
| Add G.S.T (18%) (+) Rs =                                            |                               |    |    |                       | 137720.00        |
| Add L. Chas (1%) (+) Rs =                                           |                               |    |    |                       | 7651.00          |
| Add S. fee (+) Rs =                                                 |                               |    |    |                       | 15295.00         |
|                                                                     |                               |    |    | Rs =                  | 925,777.00       |
|                                                                     |                               |    |    | Rs =                  | 57491.00         |
|                                                                     |                               |    |    | Rs =                  | 868286.00        |
| 08/12/25<br>AK                                                      |                               |    |    |                       |                  |
|                                                                     |                               |    |    | 3 Kumar<br>08-12-2025 |                  |