

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work = maintenance of Road					
from To2 Se papamaya Tola					
mangharaya under (W.B)					
Agency = mls Aadawh Const.					
Agg. No. = 46/SBD/2019-2020					
Date of start = 28/03/2020					
Date of compln = 27/03/2021					
Actual date of compln = 26/03/2021					

D Restoration of Raincut

Berm with soil

$$C \times 4.40 \times 1.20 \times 0.30 = 9.50m^3$$

2 X 5.40 X 1.20 X 0.30 = 3.89m ³
6 X 4.50 X 1.20 X 0.30 = 9.72m ³
5 X 7.20 X 1.20 X 0.30 = 12.96m ³
4 X 8.20 X 1.20 X 0.30 = 12.30m ³
7 X 9.20 X 1.10 X 0.30 = 21.25m ³
6 X 7.80 X 1.15 X 0.30 = 16.15m ³
5 X 6.40 X 1.20 X 0.30 = 11.52m ³
5 X 5.70 X 1.25 X 0.30 = 10.69m ³
8 X 7.80 X 1.20 X 0.30 = 22.46m ³
6 X 6.50 X 1.25 X 0.30 = 14.63m ³
3 X 2.80 X 1.20 X 0.30 = 2.10m ³
9 X 9.50 X 1.20 X 0.30 = 30.78m ³
8 X 7.90 X 1.25 X 0.30 = 23.70m ³
8 X 7.80 X 1.20 X 0.30 = 22.46m ³
3 X 2.80 X 1.25 X 0.30 = 2.10m ³

Continuation Qty = 236.50m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) ty = 0.440 km wide pg-85					
@ 66.50/km B=					469 = w
(9) maint. of 200m stone ~					
Qty = 0.530 km wide pg-85					
@ 640.57/km B=					340 = w
(10) cutting of branches of Tree-					
Qty = 6.00 Nos. wide pg-85					
@ 105.39/Nos B=					632 = w
(11) white washing of parapet					
walls dis...					
Qty = 62.00 m ² wide pg-85					
@ 16.52/m ² B=					1024 = w
Total B=					4466492 = w 455815 = w
Add GST @ 12% (+)					53598 = 00 51697 = 00
Add laborer @ 1% (+)					4558 = 00 4558 = 00
Total =					504713 = 00 515070 = 00
(Quoted Rate) Rs per sq ft					Rs. 200000 = 06 = 0.814 = 4088 = 00 = 417206 = 06
Total =					200000 = 00 500625 = 00
Sd/-					Rm 12-03-25 J.E
AE					

Continuation