

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Construction of-					
road from Satrag to Chandi					
Gokulpur Pratapur Road to					
Village Malbigha.					
Agency:- Prem Kumar Sinha					
Agg. no:- 02/CMBO/2015-26					
Date of start:- 07.05.2025-					
Date of completion - 06.05.2026					
Date of measurement:- 12/11/25-					
REWORK ENTRY					
D plr and laying Cement					
Concrete pavement M-35					
- do - do - 811'					

for extra profile correction.					
4x	4.20x	2.75x	0.100	=	4.62 M ³
6x	8.60x	1.90x	0.100	=	9.80 M ³
3x	7.50x	2.15x	0.100	=	5.03 M ³
2x	12.40x	1.60x	0.100	=	3.93 M ³
1x	8.60x	2.50x	0.100	=	2.15 M ³
1x	5.40x	2.75x	0.100	=	1.49 M ³
1x	6.30x	2.15x	0.100	=	1.35 M ³
Main work.					
1x	16.00x	$\frac{4.70+7.10+5.65}{3}$	0.100	=	9.28 M ³
1x	30.00x	$\frac{4.45+3.75}{2}$	0.100	=	12.30 M ³
1x	30.00x	3.75	0.100	=	11.25 M ³
1x	30.00x	$\frac{3.75+3.80}{2}$	0.100	=	11.33 M ³
1x	30.00x	$\frac{3.80+3.80}{2}$	0.100	=	11.40 M ³

44.55-56 M³
83.97

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F				PS	4761720
18474B P- (D) - 1 Nos.					
@ 15533.75/Mes					1553420
(6) plr and laying cement					
Concrete pavement					
4-35-00-00 - BT					
8474B P- (D) - 373.57M ³					
@ 6040.34/M ³				PS	225649020
				PS	274815120
Add L.C.S. @ 1%				PS	27482200
Add S.F.C. @ 10%				PS	53501200
				PS	283513400
Add GST @ 18%				PS	51032400
				RS	334545800
Less 0.51% below as per					
Agreement				PS	1706200
				RS	332839600
Less for previous payment				PS	60523300
				RS	272316300
<i>[Signature]</i> 12/11/20					
<i>[Signature]</i> 12/11/20					
<i>[Signature]</i> 12/11/20					

Continuation

P.T.O.