

Balka Chowk to Asthaga Kaligow Singh
via Bhajaura Radhiya Kulti.

Schedule XLV Form No. 134.
RRSMP/24-25/DBG/02-03.

Darbhang-2.

DIVISION

Singhwar-01

SUB-DIVISION

MB. No - 1675

Measurement Book

M/S. Ramesh Singh & Bros.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W :	Construction of Road				
	Bauka chowk to asthura				
	kaligow Sima via -				
	Bhataura Radhiya				
	Kutti				
M/A :	M/S Ramesh Singh				
	and Bros. At- Badi				
	Nagayam Bhawan Ratu				
	road, P.S- Sukhdeo				
	Nagar, Ranchi Jharkhand				
Agreement No:- 03 CM-BD/2025-2026					
D/start :- 16-07-2025					
D/completion:- 15-07-2026					
Measurement					
①	Pro. & Fixing of Bench				
	Mark as per drawing - 03 nos				
②	Pro. & Fixing of Reference				
	mark pillars as per				
	drawing. 10 nos.				
③	surfacing existing				
	Bituminous surface.				

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Abstract of work				
[1/1]	const. of Reference & working bench mark.				
	with all amp.				
	vide T.M.B. P.No - 01				
	item no-01 qty - 03				
	@ ₹ 4688.34/each				140652.00
[2/2]	const. of Reference pillars / BUSTIES with				
	all amp.				
	vide T.M.B. P.No - 01				
	item no-02 qty - 11				
	@ ₹ 2170.11/each				21701.00
[3/3]	scrubbing existing Bituminous surface to a depth of 150 mm				
	with all amp.				
	vide T.M.B. P.No - 02				
	item - 03 qty - 759.38 m ²				
	@ ₹ 14428.19.00/sqm				14428.00
[4/4]	const. of embankment				
	with materials obtained from borrow pit with				
	left upto 1.5 m				

Continuation Rs - 501942.00

7
Sch.XLV-Form No. 134

SCH. XLV Form No. 107					Contents of area
Particulars	Details of actual measure				
	No.	L.	B.	D.	
	Lead up to 1000m)				B. 15
	Vole T.M.B. P.No - 03				50,194 = 00
	Item - 04 Qty 487.74 m ³				
	@ 223.61/m ³				109064.200
[5/5]	construction of embankment with materials obtained from borrow pits with a lift 1.5 m (up to Lead 100 m)				
	Vole T.M.B. P.No - 03				
	Item - 04 Qty - 731.61 m ³				
	@ 2 105.75/m ³				77368.200

[6/7] const. of granular sub-base by providing well graded materials with all comp					
	Vole T.M.B. P.No - 03				
	Item - 05 Qty - 50.60 m ³				
	@ 2273.68/m ³				115048 = 00
					115116 = 00

[7/8] pro. and laying spreading and compacting graded stone aggregate to wet mix macadam with all comp. (k.m.m)					
	Vole T.M.B. P.No - 05				

Continuation

Rs - 351742.00
Rs 351674.20

	Add GST @ 18% — (4)	478313 = 00 478301200
	Add L. cess @ 1% — (4)	26572 = 00
	Add S.F @ 10% — (4)	65332 = 00
	Rs —	3227512 = 00 3227432200
	Loss allowed 5.79% as per agreement — (1)	186868 = 00 186873 = 00
	Pay Amount —	3040639200 3040564200
	Dr. / Mr. M 05.12.2025 J.T.	05.12.2025 AE C.P. Dr. / Mr. M 5/12/2025 ES
	S.F. calculation	
E/W —	1219.35 x 35.25 =	42982 = 00
USB —	50.60 x 881.29 =	445932 = 00
WBM —	613.204 x 922.62 =	565734200 565754200 55329200

S.F@loy. ——— 65,332200

10/12/2021
10/12/2021
10/12/2021