

PWD Middle School Katka to Julahiya tal.

Schedule XLV Form No. 134.
RRSMP/24-25/DBG/02-03.

Darbhanga-2.

DIVISION

Singhwar.

SUB-DIVISION

M.B.No. 1680

Measurement Book

M/s. Rajendar Singh & Bros.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NIW :-	PWD Middle School				
	Katka to Jullahya				
	Total.				
NIA :-	MIS Ramesh Singh				
	and Bros, At Badli				
	Narayan Bhawan.				
	Ratu Road, PS-Sukh				
	elco Nagar Ranchi				
	Jharkhand.				
Agreement No-	06 C.M.B.D/2025-26				

D/Start :- 10.07.2025

D/Completion :- 15.07.2026

Measurement				
①	Setting out as per			
	specific 100 items			
	(i) (ii) (iii) & (iv) with			
	all curb.			
②	Const. of Reference			
	Pillars / Burpees			
③	clearing and grubbing			
	road land including			

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				
[1/1]	Setting out as				
	MORD Specification				
	with all comp.				
	Vide T.M.B. P.No-01				
	Item-01	Qty-	1.0 No		
	@ ₹	4688-34	/ each		4688-00
[2/2]	Construction of Reference				
	pillars with all comp.				
	Vide T.M.B. P.No-01				
	Item-02	Qty-	04 nos		
	@ ₹	2170-11	/ each		8680-00
[3/3]	Clearing and grubbing				
	road land including				
	up-rooting wild vege-				
	tion with all comp.				
	Vide T.M.B. P.No-1,2				
	Item-03	Qty-	6.240 Hq		
	@ ₹	73248-75	/ Hq		17580-00
[4/4]	Const. of Embankment				
	With materials obtained				
	of borrow pit with a				
	left up to 1.5M with all				

Continuation

Rs 30,948-00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
				13.12-	30,948.20
	complete (lead-100m)				
	Vide	T.M.B.	P.No-	02	
	Item-	04	Qty-	114.72 m ³	
	@ R.	240-	56/m ³		
					27597.20
[5/5]	const. of embankment				
	with materials obtained				
	from borrow pit with				
	left upto 1.5m with				
	all comp. (lead-100m)				
	Vide	T.M.B.	P.No-	02	
	Item-	04	Qty-	172.08 m ³	
	@ R.	173.56/m ³			29866.20
[6/7]	const. of un-reinforced				
	plain cement concrete				
	diversent (M-35 grade)				
	with all comp.				
	Vide	T.M.B.	P.No-	03	
	Item-	05	Qty-	327.28 m ³	
	@ R.	7244.99/m ³			2371140.20
[7/11]	pro. and fixing of typical				
	MMUSY interlocking				
	singing board with all comp.				
	Vide	T.M.B.	P.No-	03	
	Item-	06	Qty-	01 no	
	@ R.	13875-	13/each		13875.00

Continuation Total Rs - 2473426.00

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			13.12	—	2473426 = 00
Add GST @ 18%				(+)	445217200
Add L. Cost @ 1%				(+)	24734200
Add S.F @ 10%				(+)	36528200
				Rs —	2979905200
Less below 5.79% for agreement				(-)	172536200
				Pay Amount Rs —	2807369200
<i>28.11.2025</i> <i>AB</i> <i>28.11.2025</i> <i>AB</i> <i>28.11.2025</i> <i>AB</i>					

S.F Calculation.					
P.Q.C	—	327.28	×	1085.22	= 355171200
E/W	—	286.80	×	35.25	= 10110200
				Rs	365281200
				S.F @ 10%	36528200
<i>28.11.2025</i>					
Material's Statement					
stone chips				294.552	m ³
course sand				147.276	m ³
E/W				286.80	m ³
				136.872	m ³
<i>28.11.25</i>					

Continuation