

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const ⁿ of Road from Semra PMGSY Road to Dhab Semra.					
Pachhim Madhya under RR SMP.					
Package No. RR SMP/2024-25 Sikroha					
Agency - M/s Uthar Bihar Const ⁿ Co					
Sport club Road Chhatauni					
Motihari, East Champaran.					
Agreement No. 03 CMBD/2025-26					
Date of work order - 27.6.2025					

Date of Completion - 25.6.2026 As per agreement				
Date of Measurement -				
(01) Clearing & Grubbing				
of Road land including				
uprooting.				
CC Portion 2 x 50M x 30.0M x 2.00 -				6000M ²
BT 4 2 x 60M x 30.0M x 2.00 -				7200
2 x 8M x 25.0M x 2.00				800
CC Portion 2 x 20.0 x 30.0M x 2.00 -				2400
2 x 4M x 25.0 x 2.00				400
				16800M ²
			OR	1.68 Hect.
(02) Scrapping Existing				
Bituminous Surface.				

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Abstract of Cost:-					
(01) Clearing & Grubbing					
Road land including					
uprooting - - - - - E/					
1.68 Hect		Vide TMB			
		P-10			
@ 8 7324 875/ Hect					123058 ^m
(02) Scrubbing existing					
bitumen surface					
1875 M ²		Vide TMB			
		P-10			
@ 8 1902 / M ² - R					35668 ^m
(03) Constn of Granular Sub					
base by providing G.M					
Materials - - - - - E/					
172.22 M ³		Vide TMB			
		P-10			
@ 1 3023 75/ M ³ R					520750 ^m
(04) Providing & laying G.M					
spreading & compacting					
799.482 M ³		Vide TMB			
		P-11			
@ 1 438500 / M ³ - R					3505729 ^m
(05) Providing & applying					
Prime coat - - - - - E/					
7075 M ²		Vide TMB			
		P-14			
@ 2 55211 / M ² - R					389903 ^m
(06) Providing & applying					
Track coat - - - - - E/					
7075 M ²		Vide TMB			
		P-14			
@ 2 18095 / M ² - R					13407100 ^m

Continuation

R 4709179^m

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
					BP 470917920
(07) Providing & laying.					
SDBC 25mm thick - 2.					
176.825 M ³					
					Vide TMB
					P-14
					@ 14946250 / M ³ - R
					264366200
(08) Providing & fixing RRSMP					
informal signboard					
with logo.					
01					
					Vide TMB
					P-11
					@ 11237181 M ² - R
					11237200
					R. 736407820
Add L.C. 1% - R					7364120
S.P. 101 - R					7131920

Add G.S.T. 18% - R					1355227200
					R 88,84,26520
Deduct 0.04% below 100 R					355420
					R 88,80,711200
Less Previous Payment vide TMB/P. 11					509086820
					R 37,89,843200

Add
 29.11.025
 JE


 29/11/25
 A.E.


 29/11/25
 E.E.