

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल जहानाबाद।

पत्रांक:- 3106/83/जहानाबाद दिनांक:- 10/12/25/

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
अपर मुख्य कार्यपालक पदाधिकारी -सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण, पटना।
ग्रामीण कार्य विभाग,
बिहार, पटना।


विषय:- मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (RRSMP-GEN) योजना अंतर्गत निर्माण कार्य की राशि के अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (RRSMP-GEN) योजना अंतर्गत संलग्न सुची के आधार पर पथ में निर्माण कार्य की राशि का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु0- यथोक्त।

विश्वासभाजन


9/12/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जहानाबाद


09/12/25

GFR 12-B
[See Rule 256 (2)]


Form of Utilisation Certificate up to the Month of December-2025

- (1) Certified that out of the Loan of Rs. 1533.55139 Lacs Sanctioned under RRSMP (Gen), Lt No.-102 dated. 18.11.2025, in favour of Executive Engineer, R.W.D, Works, Div. Jehanabad, during the year 2025-26, an amount of Rs. 1533.55139 Lacs has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.0.0 Lacs remaining unutilized on dt. 20.11.2025 will be adjusted towards the loan payable during this financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised:-

1. Works have been supervised by Executive Engineer / Superintending Engineer.
2. Periodical inspection has been conducted by Executive Engineer / Superintending Engineer
3. Construction Material have been tested.
4. Measurement have been recorded in the MB and checked conducted by the Assistant.


D.A.O.
Rural Works Department
Works Division, Jehanabad


Executive Engineer,
Rural Works Department,
Works Division, Jehanabad

Requisition Format for Scheme RRSMP (General)

Name of the Works Division :- JEHANABAD


Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Jehanabad/01	2060300350016	Canal To Godiha Mushahri	1.500	176.72200	127.26537	02/CMBD/25-26 & 24/07/2025	23/06/2026	—	WMM	—	25	5%	14.30931	14.30931	23.83964	9.53033	WMM Completed
2	RRSMP/24-25 Jehanabad/01	2060300350060	L093-Hulasganj To Utimpur (Track-60)	0.550	55.28600	39.00208	02/CMBD/25-26 & 24/07/2025	23/06/2026	—	PCC	—	25	5%	0.00000	0.00000	7.39401	7.39401	PCC in Progress
3	RRSMP/24-25 Jehanabad/01	2060300350061	T02 To Mirapur	0.400	19.13700	13.05850	02/CMBD/25-26 & 24/07/2025	23/06/2026	—	PCC	—	25	5%	0.00000	0.00000	11.03356	11.03356	PCC in Progress
4	RRSMP/24-25 Jehanabad/01	2060300350062	L076-Katauli Raghunathpur Road To Walipur (Track-43)	0.665	33.26700	21.97887	02/CMBD/25-26 & 24/07/2025	23/06/2026	—	PCC	—	25	5%	0.00000	0.00000	14.67735	14.67735	PCC in Progress
5	RRSMP/24-25 Jehanabad/01	2060300350064	Hulasganj Khudhaganj PWD Road To Tirra	1.000	55.68300	45.22064	02/CMBD/25-26 & 24/07/2025	23/06/2026	—	PCC	—	25	5%	0.00000	0.00000	16.92744	16.92744	PCC in Progress
6	RRSMP/24-25 Jehanabad/01	2060300350066	L060-L031 Dholbigha To Dedarpur	1.220	88.47800	49.34238	02/CMBD/25-26 & 24/07/2025	23/06/2026	—	PCC	—	25	5%	0.00000	0.00000	15.71545	15.71545	PCC in Progress
7	RRSMP/24-25 Jehanabad/05	2060300350012	NH-83 Mai Gumti To Parasbigha Thana	3.580	291.54500	217.83005	06/CMBD/25-26 & 01/07/2025	30/06/2026	—	SDBC	3312.8	25	5%	43.56430	43.56430	137.45636	93.89206	Surface Completed
8	RRSMP/24-25 Jehanabad/02	2060300350117	Makhdumpur To Nagwan	0.800	42.45100	28.46821	03/CMBD/25-26 & 28/06/2025	27/06/2026	—	PCC	—	25	5%	1.49289	1.49289	9.04703	7.55414	PCC in Progress
9	RRSMP/24-25 Jehanabad/02	2060300350119	L119 Hadail mod to hadail	1.080	59.45800	39.59780	03/CMBD/25-26 & 28/06/2025	27/06/2026	—	PCC	—	25	5%	2.92494	2.92494	15.96119	13.03625	PCC in Progress
10	RRSMP/24-25 Jehanabad/05	2060300350004	PCC Road Adampur Asiya To Bulak Bigha Via Shiva	2.700	296.34500	225.27018	06/CMBD/25-26 & 01/07/2025	30/06/2026	—	SDBC	3270.7	25	5%	53.53417	53.53418	173.48106	119.94688	Surface Completed
11	RRSMP/24-25 Jehanabad/05	2060300350006	Adampur-Ashiya road To Mahabda road	2.500	146.64300	100.27922	06/CMBD/25-26 & 01/07/2025	30/06/2026	—	WMM	—	25	5%	15.29509	15.29509	45.86322	30.56813	WMM in Progress
12	RRSMP/24-25 Jehanabad/05	2060300350067	L051-T03 To Majhanpura (Track49)	0.800	44.55800	30.13445	06/CMBD/25-26 & 01/07/2025	30/06/2026	—	SDBC	3241.9	25	5%	2.95703	2.95703	17.77158	14.81455	Surface Completed
13	RRSMP/24-25 Jehanabad/04	2060300350046	Bandhuganj Sahrpur Road to Chotki Math	1.600	105.69100	70.69783	07/CMBD/25-26 & 07/07/2025	06/07/2026	—	PCC	—	25	5%	1.75980	1.75980	18.00578	16.24598	BT Due
14	RRSMP/24-25 Jehanabad/04	2060300350055	Makhdumpur to Rupdevbigha	3.780	408.08900	289.20109	07/CMBD/25-26 & 07/07/2025	06/07/2026	—	BM	—	25	5%	57.79116	57.79116	179.69965	121.90849	BM Completed
																TOTAL	493.24462	

It is certified that Physical & Financial Progress has been updated in MIS.

Note :-

- Above Signed Copy along with Forwarding Letter & Utilisation Certificate must be uploaded in MIS.
- Signed Hard Copy and Soft Copy (in excell) of recorded IRI is enclosed (As Applicable).


 Senior D.A.O./D.A.O.
 RWD, Works Division ,Jehanabad


 Executive Engineer,
 Rural Works Department,
 Works Division, Jehanabad