

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work—					
Chandrapur Road (Konyamur)					
Chowk to Bargachhia via					
Bagaha Mizamal					
Agency—					
M/s Savitri Technocrats					
Pvt Ltd.					
Aggr. No.—					
03/CMBD/MMNSVY/					
2025-2026					
D/O/S—					
20.05.2025					
D/O/C—					
19.05.2026					

1/5 clearing and grubbing of road land—do

2x13x30.0x1.00	=	780.0
2x1x10.0x1.00	=	20.0
2x20x30.0x1.00	=	1200.0
2x30x30.0x1.00	=	1800.0
2x22x30.0x1.00	=	1320.0
2x1x20.0x1.00	=	40.0
2x14x30.0x1.00	=	840.0
2x12x30.0x1.00	=	720.0
To total	=	6720.0 m ²
	=	0.67 Hec.

15/8/25

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Clearing & grubbing do					
$Q_{t_1} = 0.67 \text{ Hec vt MBP-9}$					
@ 75248.75/Hec — B					49077.20
2) Const. of granular Sub base — do					
$Q_{t_1} = 68.15 \text{ m}^3 \text{ vt MBP-9}$					
@ 2613.60/m ³ — B					178117.20
3) P/L/S/C of WBM nr (1) — do					
$Q_{t_1} = 123.20 \text{ m}^3 \text{ vt MBP-9}$					
@ 5263.20/m ³ — B					964218.20
4) Providing & applying of Primer Coat — do					
$Q_{t_1} = 2444.01 \text{ m}^2 \text{ vt MBP-13}$					
@ 55.30/m ² — B					135154.20
5) P/L/R of MSS — do					
$Q_{t_1} = 4664.91 \text{ m}^2 \text{ vt MBP-15}$					
@ 31207/m ² — B					828518.20
6) Providing & applying of Topk coat — do					
$Q_{t_1} = 4664.91 \text{ m}^2 \text{ vt MBP-15}$					
$Q_{t_1} = 8821.60 \text{ m}^2 \text{ vt MBP-16}$					
T. $Q_{t_1} = 14486.51 \text{ m}^2$					
@ 19.01/m ² — B					218168.20
7) Providing Curing SDBC					
$Q_{t_1} = 220.48 \text{ m}^3 \text{ vt MBP-17}$					
@ 13517.01/m ³ — B					2980230.20

Continuation