

2nd RAB Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Constn of Road					
Malhauri to Simra					
Agency:- M/S OM STATEWORKS					
Agreement No:- 01/CMRP/RASMP/2025					
Date of start:- 10/08/2025 ²⁵					
Date of comp ⁿ :- 09/05/2026					
Rate Below:- @ 11.57%					

01) Clearing and grubbing of Road land

2 x 10 x 30.0m x 1.0 = 600m ²	
2 x 10 x 30.0m x 1.0 = 600m ²	
2 x 10 x 30.0m x 1.0 = 600m ²	

2 x 10 x 30.0m x 1.0 = 600m ²	
2 x 20 x 20.0m x 1.0 = 800m ²	
2 x 20 x 20.0m x 1.0 = 800m ²	
2 x 20 x 20.0m x 1.0 = 800m ²	
2 x 20 x 20.0m x 1.0 = 800m ²	
2 x 50.0m x 20.0m x 1.0 = 2000m ²	
2 x 20 x 15.0m x 1.0 = 600m ²	
2 x 20 x 15.0m x 1.0 = 600m ²	
2 x 20 x 15.0m x 1.0 = 600m ²	
2 x 2 x 15.0m x 1.0 = 60m ²	

Total Qty = 7660m²

i.e 7660/10,000 = 0.77 Hect

[illegible]

	C.	D.
<u>Material Statement</u>		

01) Category of Road land

gly = 0.77 Heat value of 6

71051.29

Rs. 73248.75/Ha - Rs. ~~70,755.00~~

Q 4. $V = 1964 \text{ m}^3$ vide TMBP. 7

Q. 25 1.42 m^3 — Rs. ~~5,12,705.00~~

493788.88

graded material
95% - 37.93 m³ vide TMSR. 8

② Rs. 2603.65 / m³ - 14,98,780.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12) Planting of trees and their maintenance of one year					
Qty = 146 Nos Wide 7m BP. 13					
@ Rs. 812.74/No. — Rs. 1,18,660.00					118660.00
13) Constr. of PCC Road & Profile Correction					
Qty = 92.33 m ³ vide Pg. 2					
@ Rs. 7032.38/m ³ — Rs. 6,49,300.00					
Total					Rs. 66,50,320.38
Add 1% L.C.E.S. —					Rs. 66,503.09
Add S.F @ 10% —					Rs. 44,931.00
Add GST @ 18% Total					Rs. 12,17,116.00
Total					Rs. 79,78,870
Less Below @ 11.57% —					Rs. 9,23,155.26
					Rs. 70,55,714.5
Deduct previous Bill					Rs. 1,76,887.00
Net					Rs. 68,78,828.00
Jayanthi	AM				
24/11/25	25				
JE	AC				

Value of (turnment %)	A. (in L)
15	1.76959
0.0	1.46001
70	65.51240
30.8	69.08372
76	85.112
	283.26530