

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर
e-mail- eerwdsamastipur@gmail.com

पत्रांक 28293/50 दिनांक 9/12/25

प्रेषक:— कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, समस्तीपुर।

सेवा में,
अपर मुख्य कार्यपालक पदाधिकारी—सह—सचिव
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:— शीर्ष RRSMP (Gen) मद में आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषयक शीर्ष RRSMP (Gen) योजनान्तर्गत निर्मित/निर्माणाधीन पथों का विहित प्रपत्र में अधियाचना पत्र संलग्न कर भेजा जा रहा है।

अतः अनुरोध है कि संलग्न अधियाचना पत्र के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०—यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर
Rm.
9.12.25

GFR 12-B

[See Rule 256(2)]

FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs.668885771.00, Sanctioned under RRSMP(Gen.) Letter No.-102 dated 18.11.2025, in favor of EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, SAMASTIPUR, during the year 2025-26, an amount of Rs 658913833.00, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.9971938.00, remaining unutilized till date year 2025-26.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1
- 2
- 3
- 4


Executive Engineer
RWD, Works Division
Samastipur
9.12.25

Requisition Format for Scheme MMGSU/RRSMP (General)

Name of the Works Division :- Samastipur

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/W/M M/BN/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
RRSMP/25-26 Samastipur/02																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1		6201010350204	L021 Bagicha to Mujari(Gachin)	1.300	108.774	88.542	13(CMBD)25-26 Dt.-11.07.2025	26.06.2026	In Progress	PCC	-	-	-	-	-	21.49999	21.49999	In Progress
2		6201010350206	PMGSY Path Khanpur Shushil Thakur Ke Ghar Se Karsahi Thakur Ke Ghar	1.050	76.904	62.463				PCC	-	-	-	-	-	23.90803	23.90803	In Progress
3		6201010350215	Immanapur Path se Gulab chowk Tak	1.700	139.677	119.103				PCC	-	-	-	-	-	22.91095	22.91095	In Progress
4		6201010350260	L021 chakrahinjari pool to Harjan tola	4.250	503.856	398.952				PCC	-	-	-	-	-	44.42697	44.42697	In Progress
5		6201010350276	Tedha Chowk Bishundev Rai Ke Ghar to RWD Path Tak	0.600	45.177	36.735				PCC	-	-	-	-	-	30.19490	30.19490	In Progress
6		6201010350278	T03 to Sumari(Navshiri Vidyalay)	0.630	47.165	38.344				PCC	-	-	-	-	-	29.75614	29.75614	In Progress
7		6201010350282	Bhare Jauran Ramakant Mahio Ke Ghar to Khedi RWD Path Tak	0.700	52.130	42.370				PCC	-	-	-	-	-	32.88350	32.88350	In Progress
8		6201010350283	Muzni Baba Ashan to RWD Path Tak	0.350	27.321	22.244				PCC	-	-	-	-	-	17.48878	17.48878	In Progress
9		6201010350351	L063-SH T04 to Nirpur (VR63)	3.000	207.92900	163.90271	07(CMBD)25-26 Dt.-19.06.2025	28.06.2026	In Progress	PCC	-	-	-	-	-	83.89837	83.89837	In Progress
10		6201010350165	PWD Motipur chowk to dadpur paks nirman via bhairokura inli chowk singha khund pokhura	3.400	303.34700	235.74474				PCC	-	-	-	-	-	81.79067	81.79067	In Progress



Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/W/M or M/BM/SDBC etc.)	Value of RFI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
11	RRSMP/24-25 Samastipur/12	6201010350055	MDR T02 - BABUPUR YADAV TOLA	3.400	214.66500	181.78597	15(CMBD)25-26 Dt.-23.07.2025	28.04.2026	In Progress	PCC	-	-	-	96.51005	96.51005	113.68655	17.17650	In Progress
12		6201010350061	Madhopur Panchayat Bhanwan se To Rajpurahpur Chowk tak	2.160	147.69100	109.82426	15(CMBD)25-26 Dt.-23.07.2025	28.04.2026	In Progress	PCC	-	-	-	23.21153	23.21153	66.60091	43.38938	In Progress
13		6201010350068	Makesopur Gram me pappu Singh ke Dawa Dahan se To Dhurugama janewali path me high school tak	2.000	132.44700	99.98628				PCC	-	-	-	-	-	68.85071	68.85071	In Progress
14	RRSMP/24-25 Samastipur/06	6201010350031	L057-Manwara to Chakoti (VR57)	1.000	62.727	50.022	11(CMBD)25-26 Dt.-05.07.2025	28.05.2026	In Progress	PCC	-	-	-	-	-	33.16375	33.16375	In Progress
15	RRSMP/24-25 Samastipur/03	6201010350099	T05 Transfer to asari	0.970	55.137	44.267	22(CMBD)25-26 Dt.-29.08.2025	25.04.2026	In Progress	PCC	-	-	-	-	-	29.19413	29.19413	In Progress
16	RRSMP/24-25 Samastipur/07	6201010350001	L047 - L047 to Ansaar Harjan Tola (VR47)	4.320	367.817	292.536	04(CMBD)25-26 Dt.-18.06.2025	25.04.2026	In Progress	PCC	-	-	-	-	-	-	43.750	In Progress
17		6201010350010	T03 Sakha Babu to Dair Tola via Puria Babu	3.010	188.903	145.645				PCC	-	-	-	-	-	-	20.500	In Progress
18		6201010350011	T03 Bandh Dudi Samiti To Harjan Tola	2.300	142.681	111.701				PCC	-	-	-	-	-	-	10.475	In Progress
19		6201010350045	T03 (Sivasinghpur Dhalia se To Siwasinghpur Chai Tak)	0.600	37.598	30.215				PCC	-	-	-	-	-	-	12.891	In Progress
20	RRSMP/24-25 Samastipur/11	6201010350058	L100-T01 to Larwara (VR71)	2.300	162.599	145.765	08(CMBD)25-26 Dt.-25.06.2025	24.04.2026	In Progress	PCC	-	-	-	70.35629	70.35629	87.91097	17.55468	In Progress
21		6201010350085	Balipur to Manpur L023	1.400	100.880	76.242			In Progress	PCC	-	-	-	29.42922	29.42922	44.76646	15.33724	In Progress

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WM M/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
21	RRSMP/24-25 Samastipur/08	6201010350167	SH 104 to chak Abdulgani	2.500	254.784	198.056	16(CMBD)25-26 Dt.-26.08.2025	26.06.2026	In Progress	PCC	-	-	-	-	-	23.03316	23.03316	In Progress
23		6201010350164	Adharpur to vikrampur bante chowk	5.680	431.451	338.944	16(CMBD)25-26 Dt.-26.08.2025	26.06.2026	In Progress	PCC	-	-	-	41.87937	41.87937	164.96392	123.08455	In Progress
24	RRSMP/25-26 Samastipur/04	6201010350242	SH paarp factory to narayanpur dadhiva path	1.750	124.22500	99.63564	26(CMBD)25-26 Dt.-19.09.2025	12.08.2026	In Progress	PCC	-	-	-	-	-	80.02566	80.02566	In Progress

Shuman
21.12.2025
Divisional Accounts Officer
RWD, Works Division Samastipur

9/11/25
Executive Engineer
RWD, Works Division Samastipur

9.12.25



अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि R.R.S.M.P.(b.c.m.) योजनान्तर्गत :- 25-26/02

1. पथ/पुल रोड जगह... के पर से रोजी RWD पथ नक में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

M. P. M. A. S.
03/12/25

कनीय अभियंता

ग्रामीण कार्य विभाग

कार्य प्रशाखा, 25/1/25

M. P. M. A. S.
03/12/25

सहायक अभियंता

ग्रामीण कार्य विभाग

कार्य अवर प्रमंडल, 25/1/25

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल,