

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, मधुबनी

पत्रांक २०११३३

मधुबनी, दिनांक १०.१२.२०२५

प्रेषक :- कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुबनी

सेवा में,
अपर-मुख्य-कार्यपालक पदाधिकारी
ग्रामीण कार्य विभाग
विश्वेश्वरैया, पटना।

विषय :- **RRSMP (GEN)** योजनान्तर्गत चल रहे योजनाओं हेतु आवंटन उपलब्ध कराने के सम्बंध में।

महाशय,

उपर्युक्त विषय के सम्बंध में कहना है कि **RRSMP (GEN)** योजना हेतु अधियाचना विहित प्रपत्र में Utilization संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अनु०-१. Utilization

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल,
मधुबनी

१०/१२/२५

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

I Certified that out of the Loan of Rs 4663.68700 ,Sanctioned under RRSMP GEN, dated 14.10.2025, in favour of EE RWD, WD MADHUBANI, during the year 2025-26, an amount of Rs 4663.687, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs 0.0, remaining unutilized at the end of the year 2025-26 has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.

(1) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

Signature :-



Designation :- EERWD, MADHUBANI

Date :- 5.12.2025



38	RRSNP/24-25 Madhubani 10	6220960350134	PMGSY Road Bindu Chouk To Patwara Doh Ex Madhubani Ramdeo Singh House	1.800	105.408	103.08777	04CMBD/2025-26 DATE-28.06.2025	06/05/2026	-	POC IN PROGRESS	-	-	-	0	0	27.68213	27.68213
39	RRSNP/24-25 Madhubani 07	6220960350018	Mohampur Middle School To Sima Tol Mohampur	1.920	135.228	147.86208	04CMBD/2025-26 DATE-16.07.2025	08/05/2026	-	POC	-	-	-	2.7965	2.7965	46.46057	43.66407
40	RRSNP/24-25 Madhubani 07	6220960350039	PMGSY Road Pachadi To Gurmaha	1.330	89.632	91.94609	04CMBD/2025-26 DATE-16.07.2025	06/05/2026	-	POC IN PROGRESS	-	-	-	0	0	23.55145	23.55145
41	RRSNP/24-25 Madhubani 05	6220960350030	PMGSY Road East To Bhargava Chouk	0.820	64.72	64.82197	05CMBD/2025-26 DATE-17.7.2025	06/05/2026	-	POC IN PROGRESS	-	-	-	1.26423	1.26423	9.67554	8.41131
42	RRSNP/24-25 Madhubani 08	6220960350116	1044-106 To BHARMA BISHUNPUR (VR44)	1.000	58.580	59.26563	09CMBD/2025-26 DATE-30.07.2025	06/05/2026	-	POC IN PROGRESS	-	-	-	1.89025	1.89025	34.76229	32.87204

Senior D.A.O/D.A.O.
RWD Works Division Madhubani

Executive Engineer
RWD, Works Division Madhubani

	RRSMP/24-25 Madhubani/03	6220960350206	Kanjani To Kothiya	27.974	127.25337	06CMBD/2025-26 DATE-23.07.2025	22/05/2026	PQC	-	-	-	10.55452	10.55452	19.75084	9.19632
17	RRSMP/24-25 Madhubani/05	6220960350038	1073-T05 To Pokarsani (VR73)	6.500	574.649	05CMBD/2025-26 DATE-17.07.2025	06/05/2026	PQC	-	-	-	26.18370	26.18370	39.06904	12.88534
18	RRSMP/24-25 Madhubani/06	6220960350041	T04 To Moka Rampur	3.060	299.668	13CMBD/2025-26 DATE-13.08.2025	14/05/2026	PQC	-	-	-	16.67495	16.67495	32.93392	16.25897
19	RRSMP/24-25 Madhubani/10	6220960350115	L065-L053 to BALHA TEHSA (VR65)	1.130	64.465	02CMBD/2025-26 date 28.06.2025	06/05/2026	pec in progress	-	-	-	7.63463	7.63463	25.44875	17.81412
20	RRSMP/24-25 Madhubani/10	6220960350185	Balha Dalan Harin to Balha Madhy H: jhm tol FMGSY road	0.750	42.741	02CMBD/2025-26 date 28.06.2025	06/05/2026	pec in progress	-	-	-	5.82532	5.82532	19.41772	13.59248
21	RRSMP/24-25 Madhubani/10	6220960350125	L022-L021 to HIRAPATTI (VR22)	1.390	87.688	02CMBD/2025-26 date 28.06.2025	06/05/2026	pec in progress	-	-	-	4.82243	4.82243	16.07475	11.25232
22	RRSMP/24-25 Madhubani/05	6220960350015	L046-T01 Bathane To Kiangaw (VR46)	1.690	122.554	05CMBD/2025-26 date 17.7.2025	06/05/2026	pec in progress	-	-	-	14.88802	14.88802	36.37881	21.49079
23	RRSMP/24-25 Madhubani/09	6220960350153	Koilakha REO Pitech to Koilakha East Chamar Tol REO Pitech	2.250	137.857	08CMBD/2025-26 DATE-30/07/2025	06/05/2026	WMM	-	-	-	66.51625	66.51625	72.53764	6.02139
24	RRSMP/24-25 Madhubani/09	6220960350131	Bahara Dakhla SC tol REO Road Bhatsimmar To Banarji Bahara Dakhla	1.900	97.295	08CMBD/2025-26 DATE-30/07/2025	06/05/2026	pec in progress	-	-	-	9.06627	9.06627	30.22091	21.15464
25	RRSMP/24-25 Madhubani/09	6220960350105	Chaudharna Yadav tol to Koilakh Pitech	0.900	57.693	08CMBD/2025-26 DATE-30/07/2025	06/05/2026	WMM	-	-	-	13.02034	13.02034	17.31482	4.29448
26	RRSMP/24-25 Madhubani/07	6220960350005	Sahpur Durga Asthan REO Sadak To Paswan Tola Hote Madhepura Mushhari Tol	3.350	284.882	04CMBD/2025-26 DATE-16.07.2025	08/05/2026	PQC	-	-	-	47.6776	47.6776	76.1331	28.45550
27	RRSMP/24-25 Madhubani/07	6220960350023	Belahi To Pachadhi	1.730	146.489	04CMBD/2025-26 DATE-16.07.2025	08/05/2026	PQC	-	-	-	35.4735	35.4735	39.74514	4.27164
28	RRSMP/24-25 Madhubani/07	6220960350034	T03 Tetrali To Kakana Mushari	1.420	95.029	04CMBD/2025-26 DATE-16.07.2025	08/05/2026	PQC	-	-	-	26.14595	26.14595	30.77334	4.62739
29	RRSMP/24-25 Madhubani/06	6220960350032	Palki Road Tarsarai To Gram Hati Tol	1.460	95.991	13CMBD/2025-26 DATE-13.08.2025	14/05/2026	PQC	-	-	-	10.77765	10.77765	35.92557	25.14792
30	RRSMP/24-25 Madhubani/06	6220960350052	FMGSY Road Bhawanipur To Navatala	1.930	123.717	13CMBD/2025-26 date 13.8.2025	14/05/2026	pec in progress	-	-	-	15.24726	15.24726	50.82419	35.57693
31	RRSMP/24-25 Madhubani/06	6220960350026	Palki Path Rail Helt Narpatnagar To Sima Tol	1.490	113.843	13CMBD/2025-26 DATE-13.08.2025	14/05/2026	PQC IN PROGRESS	-	-	-	1.33235	1.33235	43.49166	42.15931
32	RRSMP/24-25 Madhubani/08	6220960350106	L024-L021 to NARAYANPATTI (VR24)	0.910	58.75	09CMBD/2025-26 DATE-30.07.2025	06/05/2026	PQC IN PROGRESS	-	-	-	1.87997	1.87997	28.24425	26.36428
33	RRSMP/24-25 Madhubani/08	6220960350107	Chhaprari Chowk To Sonwari School Yadav Tol	1.000	58.589	09CMBD/2025-26 DATE-30.07.2025	06/05/2026	PQC IN PROGRESS	-	-	-	3.76875	3.76875	24.1606	20.39185
34	RRSMP/24-25 Madhubani/08	6220960350173	Rajnagar Rly Station to Madhahatta Narkariy	2.900	272.089	09CMBD/2025-26 DATE-30.07.2025	06/05/2026	PQC IN PROGRESS	-	-	-	71.67299	71.67299	93.38888	21.71589
35	RRSMP/24-25 Madhubani/08	6220960350177	L053-T05 To Horkatia Tol Sonwari (VR03)	0.890	52.7	09CMBD/2025-26 DATE-30.07.2025	06/05/2026	PQC IN PROGRESS	-	-	-	1.36774	1.36774	25.93326	24.56552
36	RRSMP/24-25 Madhubani/05	6220960350049	T02-T01 Kalyanpur To Bhagwatipur (VR2)	9.400	808.553	05CMBD/2025-26 DATE-17.07.2025	06/05/2026	PQC IN PROGRESS	-	-	-	31.6529	31.6529	139.94188	108.28898



Requisition Form for Scheme RRSMP (GEN)
Name of the Works Division :- Madhubani

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WB/M/VAM/ M/BVA/SDR C etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks	
1	RRSNP/24-25 Madhubani/04	6220960350197	Mampani to Madhupur	1.240	94.598	102.21978	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	PQC/BM/SD BC	BM-50MM SDBC-25MM	3.35	53.66279	53.66279	69.66591	16.00312			
2	RRSNP/24-25 Madhubani/04	6220960350207	KHAJAUJI - MANIARWA SOUTH	2.150	135.951	129.29251	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	SDBC/PQC	SDBC-25MM	4.71	24.53919	24.53919	81.79730	57.25811			
3	RRSNP/24-25 Madhubani/04	6220960350218	DIHATNA TOL - MAKUNAMA	2.850	203.842	210.41633	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	PQC/BM/SD BC	BM-50MM SDBC-25MM	3.34	121.70016	121.70016	155.71787	34.01771			
4	RRSNP/24-25 Madhubani/04	6220960350221	NH - KANHAULI	3.150	282.342	255.29973	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	PQC/BM/SD BC	BM-50MM SDBC-25MM	3.42	118.24467	118.24467	207.24058	88.99591			
5	RRSNP/24-25 Madhubani/04	6220960350222	Chapara Doh to Nara Tereing School	4.470	351.128	342.98390	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	PQC/BM/SD BC	BM-50MM SDBC-25MM	3.45	112.14883	112.14883	244.10497	131.95614			
6	RRSNP/24-25 Madhubani/05	6220960350033	Bhagwanpur Near Tol Raja Ke Dukan To Purb Wala Road Bhagwanpur Saby Bazar Hote Hite Kabrison More Hani Ke Ghut Tlk	1.500	103.64	96.39570	05CMBD/2025-26 date-17.7.2025	06/05/2026	-	PQC	-	-	-	11.92247	11.92247	32.80689	20.88442		
7	RRSNP/24-25 Madhubani/07	6220960350008	Madhyaki Sissana Rukhi Road Beilhi To Sissana	1.730	107.204	107.29612	04CMBD/2025-26 DATE-16.07.2025	08/05/2026	-	PQC	-	-	-	5.96538	5.96538	18.57786	12.61248		
8	RRSNP/24-25 Madhubani/08	6220960350116	L023-L021 to KEWAN (VR23)	1.140	71.05	73.69153	09CMBD/2025-26 DATE-30.07.2025	06/05/2026	-	PQC	-	-	-	10.30739	10.30739	30.87399	20.56660		
9	RRSNP/24-25 Madhubani/09	6220960350110	L067-T03 to GHIWAHI (VR67)	1.100	59.352	60.03425	08CMBD/2025-26 DATE-30/07/2025	06/05/2026	-	PQC	-	-	-	2.78129	2.78129	9.27095	6.48966		
10	RRSNP/24-25 Madhubani/10	6220960350111	Nurayan Panti Middle School to North Bhanga Tol	0.930	61.443	59.93191	02CMBD/2025-26 date-28.06.2025	06/05/2026	-	PQC	-	-	-	18.26294	18.26294	38.40835	20.14541		
11	RRSNP/24-25 Madhubani/10	6220960350165	L058-L021 to BANGAWAN (VR58)	1.800	207.64	207.76023	02CMBD/2025-26 date-28.06.2025	06/05/2026	-	PQC	-	-	-	70.54976	70.54976	145.38188	74.83212		
12	RRSNP/24-25 Madhubani/04	6220960350225	T01-T11MAY to CHILPARIH (VR1)	8.240	688.88	658.37443	01CMBD/25-26 DATE-7/5/2025	06/05/2026	-	PQC/BM/SD BC	BM-50MM SDBC-25MM	3.37	206.92549	206.92549	433.67808	226.75259			
13	RRSNP/24-25 Madhubani/05	6220960350060	Pakki road Jamshana Ashan to Madhubati tol	0.590	41.697	35.23330	05CMBD/2025-26 date-17.7.2025	06/05/2026	-	PQC	-	-	-	9.77628	9.77628	27.31311	17.51683		
14	RRSNP/24-25 Madhubani/09	6220960350119	L060-L025 to NAVTOL (VR60)	1.240	72.592	72.59975	08CMBD/2025-26 DATE-30.7.2025	06/05/2026	-	PQC	-	-	-	10.97211	10.97211	36.57371	25.60160		
15	RRSNP/24-25 Madhubani/08	6220960350145	Chidri Buzaj SC tol Kalandigh To Pat Tol Kaje Chowk	2.090	117.634	127.43055	09CMBD/2025-26 DATE-30.07.2025	06/05/2026	-	PQC	-	-	-	16.55623	16.55623	50.33745	33.78122		



अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि - RPS MP (Amm) योजनान्तर्गत :-

1. पथ/पुल में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निधारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा


सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल मधुबनी