

RRSHP/2024-25 Hapkhani/03 under HMGcy

Schedule XLV-Form No. 134

Kajiyaki to Kothiya road

RD-17

गुडर चर फार् चर मसर दगोर DIVISION

चर अर मसर दगोर SUB-DIVISION

Name of contractor. ACL-SSB (Jy) 3026

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) clearing and grubbing of road Land —					
Qty wide P.m - (11) of TMB					
0.405 ha. @ 73248.75					
					= 29666.00
(2/3) Scarifying the existing B.T. surface —					
Qty wide P.m - (11) of TMB					
375.00 m ² @ 19.02					
					= 7132.00
(3/5) Const. of G.S.B. gr-II					

materials —					
Qty wide P.m - (11) of TMB					
32.09 m ³ @ 3486.39					
					= 111878.00
4/6) Placing spreading and comp. gr. III WBM —					
Qty wide P.m - (11) of TMB					
66.54 m ³ @ 5020.53					
					= 334066.00
7/11) Const. of P.Q.C. —					
Qty wide P.m - (11) of TMB					
154.69 m ³ @ 7512.07					
					= 1162042.00

