

(841)

Shyamprasad Matiyaswar path to SSB
Camp Mustang, ~~Tharurci Talare, India~~

Schedule XLV-Form No. 134

(MMHSY) SC

PT 988485

Raxaul

DIVISION

~~2173697~~ Adapur

SUB-DIVISION

Savita Devi

Measurement Book

2nd year maintenance

Sch. XLV-Form No.134

33

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of					
Road from Sympur mat					
igawa path to SS B comp					
mountain					
Agency - Sakshi Devi					
Agg No - 187 of 2020-21					
Date of work order - 6-2-21					
Date of completion - 5-2-22					
Date of Actual completion - 3-11-21					
① making up of Berms/ Shoulder stripping excess Soil from the shoulder					
	2 x 22 m	1.125 m	=	49.50 m ²	
	2 x 24 m	1.125 m	=	54.00 m ²	
	2 x 13 m	1.125 m	=	29.25 m ²	
	2 x 18 m	1.125 m	=	40.50 m ²	
	2 x 14 m	1.120 m	=	31.36 m ²	
	2 x 10 m	1.120 m	=	22.40 m ²	
	1 x 18 m	1.125 m	=	20.25 m ²	
	2 x 16 m	1.125 m	=	36.00 m ²	
	1 x 15 m	1.125 m	=	16.88 m ²	
				= 300.14 m ²	
				Limit 300.00 m ²	
②	maintenance of Road Signs - 0.50 k.m				
③	maintenance of road and				
	K.m Stones — 1.00 k.m				
N Kumar 23					

26-10-23
J.E

Continuation
26/10/23
J.E

34

Sch. XLV-Form No.134

Continuation