

PMGSY Road to Mohan math.

Schedule XLV Form No. 134.

RRSMP/24-25/DBG/2/02.

Darbhanga-2.

DIVISION

Keoti

SUB-DIVISION

M.D.No. 1651-

Measurement Book

Agency. S.K. Construction & Co.

3rd A/c Bill

15

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Measurement on this Bill = Nil					
Abstract of cost					
1/01) Setting out P/V & fixing of benchmark pillars					
01 No. 8ty wide TMB Pg-01					
① Rs 4670.43 / each					
					= Rs 4670.43
1/02) Providing and fixing reference pillars					
3 Nos 8ty wide TMB Pg-01					
① Rs 2160.87 / each					
					= Rs 6482.61
3/03) Clearing & grubbing of road lane					
0.213 Ha 8ty TMB Pg-02					
① Rs 73248.75 / ha					
					= Rs 16041.48
04/04) Const of embankment with 1000 m lead					
71.04 m ³ 8ty wide TMB Pg-03					
① Rs 240.56 / m ³					
					= Rs 17329.94
04/05) Const of embankment for 100 m lead					

Continuation

Sch. XLV Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
106.56 m ³ Qty wide TMB Pg 03					
② Rs 173.56/m ³					
					= Rs 18434.55
(5.6/07) Construction of PCC					
268.526 m ³ Qty wide TMB Pg 04					
② Rs 7182.22/m ³					
					= Rs 1928612.00
07/11) P/V & fixing MML & SY					
Logo board					
02 NOS Qty Pg. 04 wide TMB					
② Rs 13860.43/each					
					= Rs 27720.86
Total = Rs 2019363					
Add 1% (L.C) = (+) Rs 20193.63					
Add S.F = (+) Rs 626.00					
					Rs 2040172.00
Add 18% GST = Rs 367231.00					
					= Rs 2407403.00
Less (1%) below = (-) Rs 24074.00					
as per rate of agreement					Rs 2383329.00
Less previous payment of Rs					
Bill					= (-) Rs 1132082.00
					Rs 1251247.00
Net Pay					

Continuation

Shree
26-11-25
T.S

DRB
26-11-2025
AE

CLP
Shree
26/11/25
RE