

N.H. 104 Kewra chowk to Khiradara

Schedule XLV-Form No. 134

R. W. D. Bemipatti DIVISION

R. W. D. Madhwapur SUB-DIVISION

MB N. 1617

Measurement Book

19/01/21 3/11/21

~~19/01/21 3/11/21~~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road—Repair of Road					
from NH-104 Kewaj Chowk to					
Khirodani Tol.					
Name of Agency—Vikash Kumar Mishra					
Agreement No—18 CMBD/2025-2026					
Date of Start—22/05/2025					
Date of completion—21/05/2026					
Below—5.57%					

Record Entry

(1) P.V. and applying prime cost (SS-1)

2 X 30.00 X 3.75	=	225.00 M ²
2 X 30.00 X 3.75	=	225.00 M ²
5 X 30.00 X 3.75	=	562.50 M ²
5 X 30.00 X 3.75	=	562.50 M ²
5 X 30.00 X 3.75	=	562.50 M ²
5 X 30.00 X 3.75	=	562.50 M ²
1 X 30.00 X 3.75	=	112.50 M ²
1 X 10.00 X 3.75	=	37.50 M ²
		2850.00 M ²

Continuation

Abstract of cost




18

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1). PIV and applying fixing of Bench mark pillar					
Qty = 01 No vide TMB page No - 01					
@ RS = 4716.56/NO				RS = 4717.00	
(2). PIV and fixing of Reference mark pillar					
Qty = 06 Nos vide TMB page No - 01					
@ RS = 2184.67/NO				RS = 13108.20	
(3). cleaning and grubbing road land					
Qty = 0.438 Hec vide TMB page No - 02					
@ RS = 73248.75/Hec				RS = 32083.20	
(4). const of un-reinforced plain cement concrete pavement					
Qty = 353 M ³ vide TMB page No - 04					
@ RS = 7343.77/M ³				RS = 2592351.44	
(5). PIV and fixing of typical minor survey information sign board					
Qty = 03 Nos vide TMB page No - 05					
@ RS = 13899.03/M ³				RS = 41697.00	
(6). const of g.s.b					
Qty = 34.18 M ³ vide TMB page No - 09					
@ RS = 2327.30/M ³				RS = 79547.00	
(7). PIV and laying wmm					
Qty = 231.34 M ³ vide TMB page No - 09					
@ RS = 3836.26/m ³				RS = 887492.20	
(8). PIV and applying prime coat (SS-1)					
Qty = 285000 M ³ vide TMB page No - 14					
@ RS = 55.34/M ³				RS = 157719.00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9). PIV JACK COAT (RS-1)					
2850.00 M ² vide TMB page No - 15					
2850.00 M ² vide TMB page No - 16					
TOTAL = 5700.00 M ²					
@ R ₈ = 19.02 / M ²					R ₈ = 108414.00
(10). PIV and laying Bituminous Macadam					
Qty = 142.50 M ³ vide TMB page No -					
@ R ₈ = 11122.47 / M ³					R ₈ = 158495.00
(11). PIV and laying Semi-dense Bituminous concrete					
Qty = 71.25 M ³ vide TMB page No - 17					
@ R ₈ = 13453.40 / M ³					R ₈ = 95855.00
TOTAL R ₈ =					6460635.00

Add 1% LC	R8 = 64606=00
Add S. Fee	R8 = 79124=00
	Total R8 = 6604365=00
Add 187. GST	R8 = 1188786=00
	Total R8 = 7793151=00
Less 5.57% below	(-) R8 = 434078=00
	Total R8 = 7359073=00
Less previous payment (-)	R8 = 405193=00
	Total R8 = 3307882=00
 26/11/25	 26/11/25
	 26/11/25

Continuation