

N/W :- Motipul Kanchayat Me Sitaram Thakur House
Via Paswan Tola to Harpur Sah Tola
Schedule XLV-Form No. 134
MMSY Road Tak.
L- 103011M

DIVISION

Raghopur **SUB-DIVISION**

Measurement Book

311/25-26

M/S G. Lal

1st on A/c Bill

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Motipur Panchayat Me					
Sitaran Thakur House via					
Passion Tola to Harpur Sah					
Tola Mmasy Road Tak.					
Length of Road:- 1.30 Km					
Agency:- M/s Unhamshyam Lal					
Agg No:- 15 CM BD/RRSMP/2025-26					
Date of start:- 08/09/2025					
Date of Completion:- 07/09/2026					
On the basis of R.E taken by T.S on site					
Record measurement					
① Clearing & grubbing Road					
land by Manual Means					
2x10x30x1.00 =					600
2x10x30x1.00 =					600
2x10x30x1.00 =					600
2x10x30x1.00 =					600
2x3x30x1.00 =					180
2x1x10x1.00 =					20
<i>Sum</i>				Total:-	2600
NOW, 2600					2600

(Continuation)

2
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Const ⁿ of Cement Concrete					
Pavement M-35					
Profile Correction					
6X 2.50X1.80X0.100					2.70 m ³
5X 2.20X2.0X0.100					2.20 "
5X 3.0X1.80X0.100					2.70 "
5X 2.0X2.0X0.100					2.0 "
10X 3.0X1.80X0.100					5.40 "
12X 3.0X1.50X0.100					5.40 "
10X 2.50X1.50X0.100					3.75 "
8X 2.50X1.20X0.100					2.40 "
6X 3.0X1.20X0.100					2.16 "
12X 3.0X1.50X0.100					5.54 "
5X 2.0X2.0X0.100					2.0 "
5X 3.0X1.80X0.100					2.70 "
5X 2.20X2.0X0.100					2.20 "
5X 3.0X1.80X0.100					2.70 "
for Existing P.C.C					
1X15X5+3.75X0.100					6.56 m ³
10X 30X3.75X0.100					112.50 "
1X15X3.75+4.5+3.75X0.100					6.0 "
2X 30X3.75X0.100					22.50 "

Continuation

3
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F =		
1x20x	3.75+5+3.75	3	x0.100 =		8.34 m ³
3x 30x	3.75		x0.100 =		33.75 "
1x15x	3.75+4.5+3.75	3	x0.100 =		6.0 m ³
15x 30x	3.75		x0.100 =		168.75 "
5x 30x	3.75		x0.100 =		56.25 "
3x 30x	3.75		x0.100 =		33.75 "
2x1x15x	3.75+4.5+3.75	3	x0.100 =		6.0 "
2x 30x	3.75		x0.100 =		22.50 "
1x 20x	3.75		x0.100 =		7.50 "
			Total =		534.25 m ³
③ Providing & fixing logo					
	Bogod				1 NOS
 02.11.13 HE					
		</			

Continuation



ABSTRACT OF COST

4

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing & grubbing Road land					
Qty = 0.26 Hq vide P-①					
@ 7536 0.38 / Hq				Rs =	19594.00
② Constn of Cement Concrete Pavement					
Qty = 534.25 m ³ vide P-③					
@ 8021.39 / m ³				Rs =	4285428.00
③ Providing & fixing 100 B.Good					
Qty = 1 Nos vide P-③					

@ 12804.75 / Nos				Rs =	12805.00
Total Rs =	43				17827.00
Less 10% (+) Rs =	43				178.00
S fee 10% (+) Rs =	30				225.00
Total Rs =	43				31230.00
Add 10% (+) Rs =	79				0421.00
Total Rs =	51				81651.00
Less below 0.31% (+) Rs =					16063.00
Total Rs =					5165588.00

Continuation