

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Work -	Construction of H.L. Bridge				
Span	3x18.75 m at CH-2850 m in				
Chauhan	fulfillment R.E. Road to Sritha tola				
Road with	Approach Road, PART "B"				
Agg -	Chaudan Kumar Singh				
Supplementary Agreement No -	11 SBD/2025-26				
Date -	12/12/25				
Main Agreement No -	28 SBD/2023-24				
Main Agreement Date of signature -	22-11-23				
Date of Completion -	21-11-24				
Actual Date of Completion -	27-5-25				
Measurement -	Nil				

13-12-25 13-12-25 R.E.					
Item 51	Elw in execution etc all G.				
Side sub P -	(16)	677.61 m ³			
	Q	153.14 m ³		103769.00	
52	P/W PCC 415 below the P/W Cap.				
	etc all G.				
Side sub P -	(16)	25.09 m ³			
	Q	6795.84 m ³		170508.00	
53	P/W PCC 430 in P/W Fndn.				
	etc all G.				
Side sub P -	(16)	319.48 m ³			
	Unit	319.47 m ³			
	Q	7451.96 m ³		2380678.00	

Continuation

TOT M 2654955.00

Continuation