

Scheme - MMLGSUY (GENERAL)

Schedule XLV-Form No. 134

Name as Block - Markhe main Road Bibipur Se
School hote hu e Markhe gandaki Pad tak

EE RMD (W)

DIVISION

Chapter-1

AE RMD (W)

SUB-DIVISION

Block - Gasika

Agency - Rajhast Talsan Pvt. Ltd

Measurement Book

No - 4140

Est on A/C B.II.

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Cont. to width of Road from Garkha main road Bidi Pur to school gate has Garkha Gandhi Pul tek.					
Agency: - Rajasthan irrigation P.W. Hd					
Agreement: - 02/CMBD/25-26					
D.O. dt: - 02/07/2025					
D.O. comp: - 02/07/2025					

Est on A/C B.II.

① clearing & grubbing
Good land
do

$$2 \times 15 \times 30 \times 1.5 = 1350.0 \text{ m}^2$$

$$2 \times 15 \times 30 \times 1.5 = 1350.0 \text{ m}^2$$

$$2 \times 2 \times 30 \times 1.5 = 180.0 \text{ m}^2$$

$$2880.0 \text{ m}^2$$

$$\approx 0.29 \text{ Ha.}$$

② P.O.C: - Cont. of un-reinforced plain cement
canal
do

$$1 \times 30 \times \frac{4.5 + 3.23}{2} \times 0.6$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of work:- Const. & maint.</u>					
<u>of Road from Crakhamain</u>					
<u>road Bibipur sl school hoke</u>					
<u>hwa Crakha Crandki pul</u>					
<u>take.</u>					
<u>Agency:- Raghopur intosacn</u>					
<u>Pvt. Ltd.</u>					
<u>Agreement:- 02/CM BD/25-26</u>					
<u>D.O. Start:- 02/07/25</u>					
<u>D.O. Compl:- 01/07/26</u>					

① PQC const. of un-reinfor					
- ced Plain cement					
concret do do ..					
$1 \times 30.0 \times \frac{3.65 + 3.75}{2} \times 0.10 = 11.1 \text{ m}^3$					
$1 \times 30.0 \times 3.75 \times 0.10 = 11.25 \text{ m}^3$					
$1 \times 30.0 \times \frac{3.70 + 3.75}{2} \times 0.10 = 11.175 \text{ m}^3$					
$1 \times 20.0 \times \frac{4.2 + 3.8 + 3.75}{3} \times 0.10 = 7.82 \text{ m}^3$					
					<u>$= 41.345 \text{ m}^3$</u>

By 24/11/25
JE

Abstract of cost

11.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing and grubbing road land do — do.					
Qty. vide TMB P. No (6)					
0.29/ha. @ Rs 73248 = 75/ha. = Rs					21242.00
② Const. of un-reinforced Plain cement concrete do — do.					
Qty. vide TMB P. No. (6)					
— 311.898 m ³					
Qty. vide TMB P. No (10)					
41.345 m ³					
= 353.243 m ³					
@ Rs 6848 = 99/m ³ = Rs 2419358.00					
③ Providing and fixing MMSY sign board do — do.					
Qty. vide TMB P. No. (6)					
02 nos. @ Rs 10785 = 71/no. = Rs 21571.00					
= Rs 2462171.00					
Add (18+1) GST + L (es) = Rs 467812.00					
Add S.F. — = Rs 22165.00					
= Rs 2952148.00					
Deduction 4.51% as per agreement = Rs 133142.00					
= Rs 2819006.00					
Deduction Prorvious Payment = Rs 1866245.00					
= Rs 952761.00					
By 29/11/25 JE					
29/11/25 AE					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Material statement

Stone chips — 37.210m³

Sand — 18.605m³

~~By~~ 29/11/25

JE

C & P

B

29/11/25

CE