


अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि SHARMA TOLA TO FULBARIYA
MUKHTAR TOLA योजनान्तर्गत:-RRSMP[GEN]

1. पथ/पुल BT Work Completed में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक / विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

 कनीय अभियंता ग्रामीण कार्य विभाग कार्य प्रशाखा-	 सहायक अभियंता ग्रामीण कार्य विभाग कार्य अवर प्रमंडल-	 कार्यपालक अभियंता ग्रामीण कार्य विभाग कार्य प्रमंडल किशनगंज -1
--	---	---

21

MMGSUY (GENERAL)

P.ID-130

Schedule XLV-Form No. 134

SHARMA TOLA TO FULBARIYA MUKHTAR
TOLA...

R.W.D WORKS

DIVISION

Kishangarh-1

R.R.S.M.P

R.W.D WORKS

SUB-DIVISION

Terhagachh

3687

BOL BUM INFRA PROJECTS LLP

Measurement Book

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME OF WORK—CONSTRUCTION OF					
Road from Sharma Tola to Fudhonia					
Mukhtar Tola Under MMSU					
(GENERAL)					
AGENCY—BOI BUM INFRA PROJECTS					
LLP Kishangan.					
Agreement No—04/CMBO/MMSU					
RRSM/2025-26					
Date of Commencement—07/05/25					
Date of completion—06/05/26					
Record Entry					
Item No—(01)					

Providing and applying Prime					
Coat (SS1) in cu—cu					
Qty in RT (AS PER (R-ME))					
For No—(05) $53.20 \times 0.075 = 789.33 \text{ m}^2$					
For Curve					
$2 \times 19.80 \times \frac{0.90 + 0.75}{2} \text{ (AM)} = 32.67 \text{ m}^2$					
$2 \times 21.50 \times \frac{1.20 + 0.90}{2} \text{ (AM)} = 42.15 \text{ m}^2$					
$1 \times 17.50 \times \frac{1.10 + 0.85}{2} \text{ (AM)} = 17.06 \text{ m}^2$					
$2 \times 17.00 \times \frac{0.75 + 0.60}{2} \text{ (AM)} = 22.35 \text{ m}^2$					
For Junction Improvement					
$2 \times 29.50 \times \frac{1.20 + 0.90}{2} \text{ (AM)} = 61.95 \text{ m}^2$					

Continuation

Page No. (18) - = 3946.65 m²

Total = 6046.65 m²

@ Rs 19.32/m² - Rs 1,16,821.20

Item No. (10) -

Providing and laying SDBC

in all E/P

Unit Item No. (09) 4

Page No. (15) - = 52.49 m²

Unit Item No. (03) 8

Page No. (19) = 99.05 m²

Total = 151.54 m²

@ Rs 13955.26/m² - Rs 21,14,780.20

Total = 1,03,28,448.20

Add 18% GST (+) - Rs 18,59,121.20

Add 1% L.C.ESS (+) - Rs 1,03,284.20

Add S. Fee (P-15 + P-23) - Rs 1,26,040.20

Rs 1,24,16,893.20

Less - 0.14% below - Rs 17,384.20

Rs 1,23,99,509.20

Less previous payment - Rs 1,05,34,451.20

Rs 18,65,058.20

~~18/11/25~~
JE

~~20/11/25~~
AC

Continuation