

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि मुख्यमंत्री ग्रामीण सड़क उन्नयन योजनान्तर्गत :-

1. पथ Teghra Mobarkpur PWD Road Near Teyai Thana To Atarua PWD Road में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


कनीय अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रशाखा,
भगवानपुर।

सहायक अभियंता
ग्रामीण कार्य विभाग,
कार्य अवर प्रमण्डल,
भगवानपुर।


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, तेघड़ा।

Name of Customer : Arvind Kumar Abhay
 Name of Work/ Road : In Thana To Alenua PWD Road
 Job number : 08
 Date : 08-11-2025
 Section No. : 8

Test Date :	08-11-2025	Road Name :	In Thana To Alenua PWD Road
Machine No :	482	Road Type :	(R) RURAL ROAD
Start S No :		Side :	
Start E No :		Interval	
Weather :		UIV Range :	1614 To 5000 mm/km
Start Location :		Dist Range :	0 To 21 0.1 1000 m
End Location :		Equation :	$Y = 0.0000 \cdot X^2 + 0.954 \cdot X + 1345$


Print Generate Report and Graph

Redraw Graph

Map View

File : C:\Users\BRRDA102\Downloads\01061860 (3).xls, Section No. 8, Eqn : $Y = 0.0000 \cdot X^2 + 0.954 \cdot X + 1345$

Name of Customer : Arvind Kumar Abhay, Name of Work/ Road : Teghra Mobarkpur PWD Road Near Teyaji Thana



Name of Road :- Teghra Mobarkpur PWD Road Near Teyal Thana To Atarua PWD Road.

Contractor Name:- Arbind Kumar Abhay

Scheme:- RRSMP[Gen]

Division:- Teghra

Date	Time	Section No.	Length In km	Bumps In mm	Speed Rate	OR mm/km	IRI mm/km ROAD	CATEGORY	Latitude	Longitude	Event
8/11/25	15:13:0	8	0.1	330	0	3300	3282 G		25.529765	85.947133	Normal
8/11/25	15:16:0	8	0.1	330	30.3	3300	3282 G		25.529523	85.948456	Normal
8/11/25	15:17:0	8	0.1	320	20.2	3200	3187 G		25.529308	85.949802	Normal
8/11/25	15:17:8	8	0.1	370	30.3	3700	3664 G		25.52906	85.950636	Normal
8/11/25	15:17:23	8	0.1	370	30.3	3700	3664 G		25.528758	85.952038	Normal
8/11/25	15:18:0	8	0.1	290	30.3	2900	2901 G		25.52857	85.953135	Normal
8/11/25	15:18:20	8	0.1	260	30.3	2600	2614 G		25.528348	85.954275	Normal
8/11/25	15:19:0	8	0.1	320	20.2	3200	3187 G		25.528077	85.955403	Normal
8/11/25	15:19:34	8	0.1	330	20.2	3300	3282 G		25.527827	85.956265	Normal
8/11/25	15:19:44	8	0.1	330	30.3	3300	3282 G		25.527503	85.957313	Normal
8/11/25	15:19:54	8	0.1	350	20.2	3500	3473 G		25.52749	85.95818	Normal
8/11/25	15:20:3	8	0.1	350	20.2	3500	3473 G		25.527124	85.95941	Normal
8/11/25	15:20:24	8	0.1	330	30.3	3300	3282 G		25.527371	85.960418	Normal
8/11/25	15:20:56	8	0.1	320	20.2	3200	3187 G		25.527136	85.960997	Normal
8/11/25	15:21:8	8	0.1	370	30.3	3700	3664 G		25.527174	85.961818	Normal
8/11/25	15:21:20	8	0.1	370	30.3	3700	3664 G		25.52684	85.9631	Normal
8/11/25	15:21:46	8	0.1	360	10.1	3600	3568 G		25.526608	85.964736	Normal
8/11/25	15:22:7	8	0.1	320	20.2	3200	3187 G		25.5265	85.965527	Normal
8/11/25	15:23:9	8	0.1	330	20.2	3300	3282 G		25.526408	85.965987	Normal
8/11/25	15:23:31	8	0.1	320	20.2	3200	3187 G		25.526487	85.965971	Normal
Total:-							66312				
Avg IRI :-							3316				

$$Y = 0 \cdot X^2 + 0.954 \cdot X + 134.5$$

$$X = 11695$$

$$Y = 11291$$

(R) RURAL ROAD

Good <4000
Average 4001-5000
Poor >5001

8/11/25
J.E.

8/11/25
J.E.

प्रमाणित किया जाता है कि इस माप पुस्तक में
मशीन द्वारा कुल (100) एक बी पन्ने हैं
हैं जो श्रीमती भीमजी सिन्हा, एकाग्र -
अभिप्रेत। श्रीमती भार्गवी, श्री अवर
श्रीमती, भगवानपुर के नाम से निर्माण किया गया
है

(Signature)
Executive Engineer
R.W.D. Works Division
Toghra (Begusarhi)
(Signature)
36-5-25

Sch. XLV-Form No. 134

_____ DIVISION
_____ SUB-DIVISION

Measurement Book

No. **545**

Name of officer _____

Date of first entry _____

Date of last entry _____

5th and final Bill

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road					
from Teghra Mobarakpur PWD					
Road near Tegra Thana to					
Atarna PWD Road -					
Agency - Arbind Kumar Abhay					
At - Mamnampur - P.O. - Barwaripuri					
Dis - Bgusara					
Agreement No - 01/CHBD/RRSMP/2025-2026					
Date of start - 13-5-2025					
Date of Completion - 12-5-2026					
Actual Date of Comp - 14-11-2025					
Measurement - Nil					
Sub 1-12-2025 J.E.					

Abstract of cost

- ① Clearing and grubbing Road
Land — do —
Qty vide TMB page-24
0.394 Hact. @ 73248 = 75/m² B 28860 = 0
- ② Scrubbing existing
Bituminous Road Surface —
Qty vide TMB page-24
1329.00 m² @ 19.02 /m² — B 25278 = 0
- ③ Construction of granular Sub
base — vs DT
Qty vide TMB page-24
86.825 m³ @ 2048 = 50/m³ B 177861 = 0

Continuation

