

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि मुख्यमंत्री ग्रामीण सड़क उन्नयन योजनान्तर्गत :-

1. पथ T03 House of Bishnu Julum Rai To Bari Akha Bandh में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


15-12-2025

कनीय अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रशाखा,
भगवानपुर।

सहायक अभियंता
ग्रामीण कार्य विभाग,
कार्य अवर प्रमण्डल,
भगवानपुर।


15/12/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, तेघड़ा।

Speed Analyser

Name of Customer :

Name of Work/Road :

Lab Job number :

Date :

Section No. :

Test Date :

Machine No :

Start S No :

Start L No :

Weather :

Start Location :

End Location :

Road Name :

Road Type :

Side :

Interval :

UV Range : To

Dust Range : To

Equation :

Print Generate Report and Graph

Redraw Graph Map View

File C:\Users\BHRD\Downloads\01061880 (3).xls Section No. 15, Lqn Y = 0 * X^2 + 0.954 * X + 134.5

Name of Customer Avind Kumar Athay Name of Work/Road 103 House of Bishnu Jalam Rai To Ban Asha

4187

UV
mm/
km

3187

2187

0.1

0.2

0.3

0.4

0.5

0.6

Distance • 1000 m

8-11-2025
J.E

2187
8/11/25
J.E

Name of Road :- T03 House of Bishnu Julum Rai To Bari Akha Bandh.

Contractor Name:- Arbind Kumar Abhay

Scheme:- RRSMP[Gen]

Division:- Teghra

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km ROAD	CATEGORY	Latitude	Longitude	Event
8/11/25	17:57:0	15	0.1	330	0	3300	3282 G		25.590156	85.036797	Normal
8/11/25	17:58:0	15	0.1	350	20.2	3500	3473 G		25.59075	85.037077	Normal
8/11/25	17:58:34	15	0.1	320	20.2	3200	3187 G		25.591131	86.037352	Normal
8/11/25	17:59:0	15	0.1	370	30.3	3700	3664 G		25.591503	86.037251	Normal
8/11/25	17:59:45	15	0.1	370	30.3	3700	3664 G		25.592102	86.037449	Normal
8/11/25	18:05:0	15	0.1	350	20.2	3500	3473 G		25.594877	86.038478	Normal
Total:-							20743				
Avg IRI :-							3457				

$$Y = 0 \cdot X^2 + 0.954 \cdot X + 134.5$$

$$X = 11695$$

$$Y = 11291$$

(R) RURAL ROAD
Good Average Poor

8-11-2025
J.E.

8/11/25
J.E.

प्रमाणित किया जाता है कि इस माप पुस्तक में
समीक्षा द्वारा शुद्ध (100) एक ही पन्ने की
ध्वनि सीमा गहराजली सिद्धा, सहायक
अभिप्रेत, अमीरा अर्ध विभाग, कार्य
अपने मंडल, गगवानपुर के नाम से निर्दिष्ट
किया जाता है

Ummy Singh
Executive Engineer
R.W.D. Works Division
Toghra (Begusarai)

2019
30-5-25

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No.

Name of officer _____

Date of first entry _____

Date of last entry _____

3rd on A/C Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
Name of Work - Construction of					
Road from Toz House of Bishnu					
Julum Rai to Bari Akha Bandh					
N/A - Arbind Kumar Abhay					
At - Manampur, p.o. - Bambaripur					
Dis - Begusarai					
Agreement No - 01/CMBD/RRSMP/2025-2026					
Date at Start - 13-5-2025					
Date of Completion - 12-5-2026					
Measurement - Nil					
cle 3/12/2025 J.E.					

Abstract of Cost					
① Clearing and grubbing					
Road Land — do —					
Qty vide TMB, page - 6					
0.115 Hact @ 73248 = 75/Hac — Rs 8423=00					
② providing and laying of a					
reinforced Cement concrete pipe					
duct 300 mm dia					
Qty vide TMB, page - 6					
7.50m @ 1021 = 690/m — Rs 7663=00					
③ Construction of Unreinforced					
plain Cement Concrete — pccm3					
Qty vide TMB, page - 7					
279.59 m ³ @ 6825 = 41/m ³ — Rs 1908316=00					

Continuation

or area	
④ providing and fixing of typical MMSVY infomatory	
Sign board — do —	
④ vide TMB, page-7	
2 Nos @ 10787 = 62/140 — B	21575 =
	Total Rs 1945977 =
Add 1% L. Cess — Rs	19459 =
Add S. F — B	30341 =
	Total Rs 1995777 =
Add 18% GST — Rs	359240 =
	Total Rs 2355017 =
below 0.07% — Rs	1648 =

	Total Rs	2353369=0
	Less previous pay-Rs	1117851=0
	Net Rs	1235518=0
C/O		
3/12/2018		
J.E.		

Continuation