

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि मुख्यमंत्री ग्रामीण सड़क उन्नयन योजनान्तर्गत :-

1. पथ T02-Bhawannipur Chowk To Thakurbadi Ghat में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/ विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


15-12-2025

कनीय अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रशाखा,
भगवानपुर।

सहायक अभियंता
ग्रामीण कार्य विभाग,
कार्य अवर प्रमण्डल,
भगवानपुर।


7/1/26


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, तेघड़ा।

Name of Customer :
 Name of Work/ Road :
 Lab Job number :
 Date :
 Section No. :

Test Date	08-11-2025		Road Name	Jai Chowk To Thakurbadi Ghat	
Machine No.	489		Road Type	(R) RURAL ROAD	
Start IS No			Side		
Start E No			UV Range	From 2282 To 5000	Interval 1000 mm/m
Weather			Dist Range	From 0 To 0.5	0.1 - 1000 m
Start Location			Equation	$Y = 0.0001X^2 - 0.954X + 1345$	
End Location					

Print

File C:\Users\BRRDA102\Downloads\01061860 (3) Xls, Section No. 3, Eqn $Y = 0.0001X^2 - 0.954X + 1345$
 Name of Customer Arvind Kumar Abbey, Name of Work/ Road Jai Chowk To Thakurbadi Ghat, Lab



Handwritten signature
 08-11-2025
 J.E

Handwritten signature
 08-11-2025
 J.E

Name of Road :- T02-Bhawannipur Chowk To Thakurbadi Ghat.

Contractor Name:- Arbind Kumar Abhay

Scheme:- RRSMP[Gen]

Division:- Teghra

$$Y = 0 \cdot X^2 + 0.954 \cdot X + 134.5$$

$$X = 11695$$

$$Y = 11291$$

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km ROAD	CATEGORY	Latitude	Longitude	Event
8/11/25	16:02:0	9	0.1	330	0	3300	3282 G		25.558663	85.964101	Normal
8/11/25	16:04:0	9	0.1	370	30.3	3700	3664 G		25.558478	85.964567	Normal
8/11/25	16:06:0	9	0.1	360	10.1	3600	3568 G		25.558066	85.965777	Normal
8/11/25	16:08:0	9	0.05	360	10.1	3600	3568 G		25.557766	85.966644	Normal
							Total:-				
							14082				
							Avg IRI :-				
							3521				

2-11-2025
J.E.

2-11-2025
J.E.

प्रमाणित किया जाता है कि इस भाप बुक में
मशीन द्वारा कुल (100) एक बीघे में
जा श्रीमती भीरजाली सिन्हा, सहायक अभियंता
आगीण कार्य विभाग और जय प्रमोद भवन
के नाम से निर्धारित किया जाता है

30-5-15
Executive Engineer
R.W.D. Works Division
Toghra (Beausarai)
30-5-15

Retssued to JE Mr. Sadynarayan
Kumar.

31/5/25
AEC

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. **543**

Name of officer _____

Date of first entry _____

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road					
from To 2. Ghawanipur Chowk to					
Thakurbari ghat					
N/A - Arbind Kumar Abhay					
At - Manampur, P.O. - Banwaripur					
Dis - Begusarai					
Agreement No - 01/KMBD/RRSMP/2025-2026					
Date of Start - 13-5-2025					
Date of Completion - 12-5-2026					
Actual Date of Comp - 14-11-2025					
Measurement - Nil					
<u>Sd/-</u> 1-12-2025					

<u>Abstract of Cost</u>					
① Cleaning and grubbing					
road land — do —					
Qty vide TMB, page-11					
0.07 Hect. @ 73248 = 75/Hect — Rs 5127 = 0					
② Construction of un-reinforced					
Cement Concrete — pcc M35					
Qty vide TMB, page-11					
173.75 m ³ @ 6825 = 41/m ³ — Rs 1185915 = 0					
③ providing and fixing of					
typical masonry infomatory					
④ Sign board					
Qty vide TMB, page-11					
2 Nos @ 110787 = 62/No — Rs 21575 = 0					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 Nos (1) 4058 = 42 / No — B					4058 = 00
(10) 600 mm x 450 mm Rectangular					
Qty vide TMB page-12					
1 Nos (1) 3871 = 67 / No — B					3872 = 00
(11) Reinforced Cement Concrete					
M15 grade boundary pillars					
Qty vide TMB page-12					
2 Nos (1) 660 = 18 / No — B					1320 = 00
(12) providing and Laying of					
reinforced Cement —					
Qty vide TMB page-12					
7.50 m (1) 1021 = 69 / m — B					7663 = 00

Total Rs	1334076 = 00
Add 1% L. Cess — Rs	13341 = 00
Add S. F — Rs	19223 = 00
Total Rs	1366640 = 00
Add 18% GST — Rs	245995 = 00
Total Rs	1612635 = 00
below 0.07% — Rs	1129 = 00
Total Rs	1611506 = 00
Less previous pay — Rs	1358174 = 00
Net Rs	253332 = 00
Sal	
1-12-2025	
J-E	