

SCHEME (RRSMP)

Schedule XLV-Form No. 134

NAME OF ROAD - TOZ GANESH SINGH KE GHAR
TAK (BHADPA)

EE RWD (W)

DIVISION

CHAPRA - I

AE RWD (W)

SUB-DIVISION

BLOCK - RIVILBANS

AGENCY - RAJ BHOSHAN SINGH

Measurement Book

No - 4226

प्रमाणित किया जाता कि इस
मापीपुस्त में 01 से 100 तक
मशीन द्वारा टंकित पृष्ठ है,
जो सहायक अभियंता ग्रामीण
कार्य विभाग, कार्य अवर प्रमंडल
.....को निर्गत
किया जाता है। मापीपुस्त
सं०...4226.....होगा।

Ainash
19/11/25
Executive Engineer
R.W.D. (W) Division,
Chapra-I
19/11/25

Sch. XLV—Form No. 134

EE RWD (W) DIVISION
BE RWD (W) CHAPRA-I
SUB-DIVISION
RIVILGANG

Measurement Book

No.

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 st	on A/c Bill			
N/W:- Repair & Maintenance of road from Tol to Ganesh singh ke ghar tak (Bhadba)					
N/A:- Raj Bhushan Singh					
Agg. No:- 16/CMBD/25-26					
D.O.S As per Agg:- 18.11.2025					
D.O.C As per Agg:- 17.11.2026					
Date of Record Meas:-					

Details of Works

- ① P/E of typical MMGSY informatory sign board With Logo as per MORD Specification — etc.
- ② clearing & Grubbing Road land (By manual means) — etc.

2 x 3 x 30.00 x 1.5 (AV)	= 270.00 m ²
2 x 3 x 30.00 x 1.5 (AV)	= 270.00 m ²
2 x 3 x 30.00 x 1.5 (AV)	= 270.00 m ²
2 x 4 x 30.00 x 1.5 (AV)	= 360.00 m ²
2 x 3 x 30.00 x 1.5 (AV)	= 270.00 m ²
2 x 1 x 30.00 x 1.5 (AV)	= 60.00 m ²

Continuation

$$\text{Qty} = 1500.00 \text{ m}^2 \\ \approx 0.15 \text{ Ha}$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13). Providing and laying of hot applied thermoplastic compound 2.5mm thick including reflecting glass beads — etc					
2x4x30.00x0.100					= 24.00m ²
2x3x30.00x0.100					= 18.00m ²
2x4x30.00x0.100					= 24.00m ²
2x5x30.00x0.100					= 30.00m ²
2x1x20.00x0.100					= 4.00m ²
					Qty = 100.00m ²

(14). Providing and laying of a reinforced cement concrete pipe duct, 300mm dia across the road — etc. do all comp. job					
6x2.5					= 15.00m

Atum
09/12/2025
J.E

Shakunwar
09/12/25
A.E

1st on A/c Bill

7

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
4) P/F of typical MMGSY interim sign board With logo as per MORD Specification—etc. Qty vide T.M.B P/No-① ie Qty = 02 Nos @ Rs 10894.68/No — Rs 21789 = 00					
2) clearing and Grubbing Road Land (By manual means) — etc Qty vide T.M.B P/No-1 ie Qty = 0.15 Ha @ Rs 75360.38/Ha — Rs 11304 = 00					
3) Const. of subgrade & earthen shoulders with approved material — etc. Qty vide T.M.B P/No-(2) ie Qty = 156.25 m ³ @ Rs 244.79/m ³ — Rs 38248 = 00					
1) Cement concrete pavement M35 over a prepared sub base — etc. Qty vide T.M.B P/No-(3) ie Qty = 206.25 m ³ @ Rs 6650.30/m ³ — Rs 1371625 = 00					
5) Edging with 1 st class bricks laid dry length Wise — etc. Qty vide T.M.B P/No-(4) ie Qty = 1000 m @ Rs 40/m — Rs 40000 = 00					

Continuation

C.O Rs 1482966 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	Rs	1482966=00
(6/5) Reinforced cement concrete					
M15 grade kilometre					
local stone — etc.					
Qty vide T.M.B P/No-(4) ie					
Qty = 1 Nos @ Rs 2718.78/m ² —				Rs	5438=00
(7/6) Reinforced cement concrete					
M15 grade local stone — etc.					
Qty vide T.M.B P/No-(4) ie					
Qty = 1 Nos @ Rs 757.85/m ² —				Rs	1516=00
(8/7) Direction and place					
identification sign					
With size more than					
0.9 m ² size board as					
per T/c clause 1701-etc					
Qty vide T.M.B P/No-(4) ie					
Qty = 1.92 m ² @ Rs 13739.22/m ² —				Rs	26366=00
(9/8) P/F of retro-reflective					
cautionary, mandatory, and					
informatory signs per IRC					
: 67 60mm equilateral Triangles					
as per T/c clause 801 — etc.					
Qty vide T.M.B P/No-(5) ie					
Qty = 8 Nos @ Rs 4080.10/No —				Rs	32641=00
(10/9) P/F of 600mm circular					
traffic sign board — etc.					
Qty vide T.M.B P/No-(5) ie					
Qty = 6 Nos @ Rs 4084.57/No —				Rs	24507=00

Continuation

Rs 1573434=00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F	Rs 1573434=
(11) (10) P/E of 600mm x 450mm rectangular traffic sign board — etc.					
Qty vide T.M.B P/No-(5) ie					
Qty = 8 Nos @ Rs 3947.33/No —				Rs	31579=00
(12) (11) P/E of 900mm side octagon traffic sign — etc.					
Qty vide T.M.B P/No-(5) ie					
Qty = 2 Nos @ Rs 8191.35/No —				Rs	16383=00
(13) (12) Road Marking With Hot applied thermoplastic					
Reflectorising Glass Beads — etc.					
Qty vide T.M.B P/No-(6) ie					
Qty = 100m ² @ Rs 887.99/m ² —				Rs	88799=00
(14) (13) Providing and laying of a reinforced cement concrete pipe duct, 300mm dia across the road — etc.					
Qty vide T.M.B P/No-(6) ie					
Qty = 15m @ Rs 958.27/m —				Rs	14374=00
				Rs	1724569=00
Add 1% Labour cess —				Rs	17246=00
Add 18% GST —				Rs	310422=00
Add seigniorage fee —				Rs	26175=00
				Rs	2078412=00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	RS	2078412=00
Less 15.10% below @			RS		313840=00
				RS	1764572=00
N.Kum 09/12/2025 J.E				⑤ akumar 09/12/25 A-E	
			C8P B 09/12/25 A.E.		

Continuation