

1st on Account Bill

Name of work— NH-28 to 1 Belwa osha toley.
 Situation of work— Scheme: mmgsuy (RRSMP)
 Agency by which work is executed— M/S Pawan & Tinsari
 Date of measurement— Const. J.V. Makshudpur
 No. and date of agreement— Ag. No. — 04/CMBD (mmgsuy)
 (These four lines should be repeated at the commencement of the measurements relating to each work.) 20.05.2025

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road land as per Specification.					
2x12x30.0m x 1.0m					720.00m ²
2x10x30.0m x 1.0m					600.00m ²
2x9x30.0m x 1.0m					540.00m ²
2x8x30.0m x 1.0m					480.00m ²
2x7x30.0m x 1.0m					420.00m ²
2x5x30.0m x 1.0m					300.00m ²
2x4x30.0m x 1.0m					240.00m ²
2x1x3.00m x 1.0m					6.00m ²

--- m. box 26.00
 Total = 3306.00m²
 0.331 Ha

② Const. of granular sub-base with well graded material.					
For Pot					
3x2.66m x 1.86m x 0.15m					2.23m ³
3x5.44m x 1.88m x 0.15m					4.60m ³
1x7.77m x 3.75m x 0.15m					4.06m ³
2x5.23m x 2.12m x 0.15m					3.33m ³
4x2.27m x 1.95m x 0.15m					2.66m ³
2x1.26m x 1.06m x 0.15m					0.40m ³
1x8.52m x 3.75m x 0.15m					4.79m ³
1x5.56m x 3.25m x 0.15m					2.71m ³

Continuation

Abstract of Cost

Sch. XLV—Form No. 134

29

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing & grubbing road land: Qty					
Vide TMB P-21					
= 0.331 Ha @					
Rs 73248.75 / Ha					
					Rs 2425 = 00
② Const of subgrade & shoulder: Qty vide					
TMB P-21 = 889.57 m ³					
@ Rs 244.02 / m ³					
					Rs 217073 = 00
③ Const of G.S.B. Gr-II:					
Qty vide TMB P-21					
= 45.51 m ³ @ Rs 2828.77					
/ m ³					Rs 128510 = 00
④ P/L/S/compacting of stone egg. for WBM					
Gr-III: Qty vide					
TMB P-13 = 33.52 m ³					
@ Rs 5644.58 / m ³					
					Rs 189206 = 00
⑤ P/A Prime coat: Qty					
Vide TMB P-12					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.R. Total —————					Rs 5136584=00
Add 1% L. com —————					⊕ Rs 51366=00
Add S. Fee —————					⊕ Rs 58834=00
					Total = Rs 5246784=00
Add 18% GST —————					⊕ Rs 944421=00
					Total = Rs 6191205=00
Less below 0.32% —————					⊖ Rs 9812=00
					Total = Rs 6171393=00
Less prev. paid —————					⊖ Rs 5703101=00
Net Total =					Rs 4,68,292=00
R.D. 10/12/25					AO
A.E.					Chf
					17/12/25