

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, गोपालगंज-1

पत्रांक:- 2109 अनु०

/ गोपालगंज

दिनांक:- 17/12/2025

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, गोपालगंज-1

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
बिहार, पटना।

विषय:- शीर्ष RRSMP (General) अन्तर्गत में अधियाचित राशि का आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि शीर्ष RRSMP (General) अन्तर्गत राशि की माँग संलग्न विहित प्रपत्र में पथवार की जा रही है।

अतः भवदीय से अनुरोध है कि विहित प्रपत्र के कॉलम-18 में अंकित कुल राशि का आवंटन उपलब्ध कराने की कृपा की जाय। अधियाचित राशि के संदर्भ में C & P किये मापी पुस्तिका की छाया प्रति, एवं उपयोगिता प्रमाण-पत्र संलग्न कर आवश्यक कार्रवाई हेतु समर्पित किया जा रहा है।

अनु०-यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, गोपालगंज-1

17.12.25

Requisition Format for Scheme RRSMP (General)

Name of the Works Division :- Gopalganj-1

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (VBM/V, M/M, BM /SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	RRSMP/24/25 Gopalganj-1/06	5140690350071	PMGSY Road 5 RD Nank Sahi to Chero tola Sangwadih Via Awadhiya tola	2.790	125.960	127.88577	07/CMBD (MMGSUY)2 025-26 dt. 20.05.2025	19.05.2026	-	SDBC	2464.35	25	5.02	37.68855	37.68855	90.37655	52.68800	Surface Completed
2	RRSMP/24/25 Gopalganj-1/06	5140690350066	Karvathi to Mathia Hat	2.480	122.030	124.73016	07/CMBD (MMGSUY)2 025-26 dt. 20.05.2025	19.05.2026	-	SDBC	2582.32	25	5.03	0.00000	0.00000	67.30615	67.30615	Surface Completed
3	RRSMP/24/25 Gopalganj-1/06	5140690350055	Baghauch to Doman Banjaria	1.750	86.600	88.48693	07/CMBD (MMGSUY)2 025-26 dt. 20.05.2025	19.05.2026	-	SDBC	2267.88	25	5.01	19.26450	19.26450	59.46280	40.19830	Surface Completed
4	RRSMP/24/25 Gopalganj-1/06	5140690350041	Rampur Khareya to Dube Khareya	0.900	45.558	46.16297	07/CMBD (MMGSUY)2 025-26 dt. 20.05.2025	19.05.2026	-	SDBC	2287.00	25	5.02	18.41957	18.41957	34.51168	16.09211	Surface Completed
5	RRSMP/24/25 Gopalganj-1/06	5140690350037	PMGSY Road Sateed Gate to Jagarnathpur	0.610	30.309	30.54539	07/CMBD (MMGSUY)2 025-26 dt. 20.05.2025	19.05.2026	-	SDBC	2824.57	25	5.02	14.28323	14.28323	24.40418	10.12095	Surface Completed

It is certified that Physical & Financial Progress has been updated in MIS.

Note :-

1. Above Signed Copy along with Forwarding Letter & Utilisation Certificate must be uploaded in MIS.
2. Signed Hard Copy and Soft Copy of recorded IRI is enclosed (As Applicable).

R.W.D. Works Division
Gopalganj-1

Executive Engineer
R.W.D. Works Division
Gopalganj-1

17-12-25

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE


- (1) Certified that out of the Loan of Rs.468206853.00 Sanctioned under MMGSUY/RRSMP GEN dated 17.12.2025, in favour of Executive Engineer, RWD Works Division Gopalganj-1, during the year 2025-26, an amount of Rs.454843403.00 has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.13363450.00 remaining unutilized at the end of the year 2025 has been surrendered to the Government (vide No..... dated.....) will be adjusted towards the loan payable during the next financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.


D.A.O.

R.W.D. Works Division,
Gopalganj-1



17/12/25

Executive Engineer,
R.W.D. Works Division,
Gopalganj-1



17.12.25

अधियाचना हेतु प्रमाण पत्र

- प्रमाणित किया जाता है कि MMGSUY (RRSMP GEN) योजनान्तर्गत
1. पथ/पुल Baghauch to Doman Banjaria में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
 2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।



सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल कुचायकोट।



कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल गोपालगंज-1

Name of Road:-Baghauch to Doman Banjaria												
Name of Contractor:- Bhagyamuni Ganapati Construction Joint Venture.												
Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	
10/12/25	13:34:0	62	0.1	190	0	1900	2086	G	26.538358	84.281935	Normal	
10/12/25	13:43:50	62	0.1	180	10.1	1800	2000	G	26.519775	84.299662	Normal	
10/12/25	13:44:0	62	0.1	200	10.1	2000	2172	G	26.51906	84.299998	Normal	
10/12/25	13:44:25	62	0.1	250	10.1	2500	2603	G	26.51859	84.300807	Normal	
10/12/25	13:45:0	62	0.1	230	20.2	2300	2431	G	26.518795	84.30178	Normal	
10/12/25	13:45:0	62	0.1	200	20.2	2000	2172	G	26.51921	84.302592	Normal	
10/12/25	13:45:0	62	0.1	220	10.1	2200	2344	G	26.519518	84.303552	Normal	
10/12/25	13:45:0	62	0.1	210	10.1	2100	2258	G	26.519375	84.304528	Normal	
10/12/25	13:45:35	62	0.1	230	10.1	2300	2431	G	26.519105	84.305505	Normal	
10/12/25	13:45:35	62	0.1	250	10.1	2500	2603	G	26.518803	84.306565	Normal	
10/12/25	13:46:0	62	0.1	240	10.1	2400	2517	G	26.518487	84.30749	Normal	
10/12/25	13:46:11	62	0.1	230	10.1	2300	2431	G	26.518208	84.30847	Normal	
10/12/25	13:46:11	62	0.1	220	10.1	2200	2344	G	26.517788	84.309308	Normal	
10/12/25	13:46:11	62	0.1	190	20.2	1900	2086	G	26.517885	84.310268	Normal	
10/12/25	13:47:0	62	0.1	180	20.2	1800	2000	G	26.51818	84.311178	Normal	
10/12/25	13:47:21	62	0.1	190	10.1	1900	2086	G	26.518502	84.31212	Normal	
10/12/25	13:47:21	62	0.1	200	10.1	2000	2172	G	26.51928	84.312592	Normal	
10/12/25	13:48:0	62	0.1	190	10.1	1900	2086	G	26.520178	84.312508	Normal	
AVERAGE							2267.88					

$$Y = 0 * X^2 + 0.862 * X + 448.5$$

$$X = 1900$$

$$Y = 2086$$

(R) RURAL ROAD

Good Average Poor
 <4000 4001-5000 >5001

IRI Value
 Average IRI-2267.88

Redone 17/12/25
 PE

dm
 17/12/25

Name of Customer : Bhagyamuni Ganpati Construction
 Name of Work/Road : Baghauch to Doman Benjaria
 Lab Job number : 62
 Date : 10-12-2025
 Section No. : 62


Print

Generate Report and Graph

Test Date :	10-12-2025	Road Name :	Baghauch to Doman Benjaria
Machine No :	413	Road Type :	(R) RURAL ROAD
Start S No :		Side :	
Start E No :		Interval	
Weather :		UV Range :	1000 To 4000
Start Location :		Dist Range :	0 To 1.9
End Location :		Equation :	$Y = 0 * X^2 + 0.862 * X + 448.5$

Redraw Graph

Map View



10/12/2025
 17:11:25

10/12/2025
 17:11:25