

1st on A/c Bill

1

Name for work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/R:- Rampur Madho Durga mandir to Bhedhari Hanjar tota.					
Scheme:- MMGSVY (RRSMP)					
Agency:- M/s Panwar & Timari Const. J.V.					
Ag. No. 04/CMED (MMGSVY) 2025-26					
St. of start:-					
St. of Compl.:-					
Record					
① clearing & grubbing road land as per spec.					
$2 \times 50 \times 30.0m \times 1.0m$					$= 3000.00m^2$
$2 \times 45 \times 30.0m \times 1.0m$					$= 2580.00m^2$
$2 \times 1 \times 10.0m \times 1.0m$					$= 20.00m^2$
Total					$= 5600.00m^2$
					$= 0.56 Hq.$

Continuation

11

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
<u>① Clearing & grubbing</u>					
<u>① road land; qty.</u>					
vide TM B P-8 =					
0.580119. @ Rs.					
73 248.73/179.					
<u>Rs. 41019 =</u>					
<u>② Const. of Sub-grade</u>					
<u>Δ P/shoulder, qty.</u>					
vide TM B P-18 =					
1500.36 m ³ @					
<u>Rs. 244.02/m³</u>					
<u>Rs. 366118 =</u>					
<u>③ Const. of G.S.D.</u>					
<u>④ Gr.D; qty. vide</u>					
TM B P-8 = 100.30 m ³					
@ Rs. 2823.77/m ³					
<u>Rs. 283224 =</u>					
<u>④ P/L/S/c of stone</u>					
<u>agg. for WBM Gr.3</u>					
qty. vide TM B					
P-8 = 153.21 m ³ @					
<u>Rs. 5644.58/m³</u>					
<u>Rs. 864806 =</u>					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(34/53) Dismantling of existing 8th storey qty. wide TMB P-12 = 6215 m ³ @ R. 457.08/m ³					
					R. 311502
35) Removing all types of H.P.; qty. wide TMB P-12 = 20.00 m					
@ R. 250.85/m					
					R. 5017
Sub-Total = R. 84,56,476 =					
Add L.C. @ 1% = R. 84,565 =					
Add S. fee = R. 63,986 =					
Total = R. 86,05,027 =					
Add GST @ 18% = R. 15,48,905 =					
Total = R. 1,01,53,932 =					
Less below 0.32% (-) R. 32,498 =					
Total = R. 1,01,21,439 =					
Less prov. fund @ 1% R. 27,64,749 =					
Net Total = R. 73,56,690 =					
Rate 09/12/25					
AE					
DAO					
17/12/25					