

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सिकहरना, ढाका।

पत्रांक - ~~2378~~(3189)/सिकहरना, ढाका, दिनांक-16-12-2025

प्रेषक :-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सिकहरना, ढाका।

सेवा में,

नोडल पदाधिकारी,
मुख्यमंत्री ग्राम सम्पर्क योजना,
बिहार, पटना।

विषय :-

RRSMP (Gen.) योजनान्तर्गत पथ में कराये गये कार्य के विरुद्ध आवंटन हेतु अधियाचना प्रपत्र समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि इस प्रमंडलान्तर्गत RRSMP (Gen.) के अधीन प्रगतिशील पथों में कराये गये कार्य के विरुद्ध आवंटन उपलब्ध कराने हेतु अधियाचना विहित-प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।
अनुलग्नक :- यथोक्त।

विश्वासभाजन

16/12/25
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
सिकहरना, ढाका।

Name of the Division :- Rural Works Department, Works Div. Dhaka

**Rural Works Department
RRSMP (Gen.) Allotment Requisition Formate**

Sl. No.	Package no.	Project ID	Name of Road	AA Length (in KM)	Administrative Approval (Construction Work) Amount	Agreement (Construction Work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status	Value of IRI (in mm/km)	Thickness of Bitumin Content in Percentage	Value of Bitumin	Previous Total Allotted Amount (in lakh)	Up to date expenditure as per MIS (in Lac)	Value of Work Done (in lakh)	Current Demand	Remarks
1	RRSMP/2024-25/Dhaka/05	517086035010 8	Kasba Lakhansen to barharwa Lakhansen	1.500		96.73915	27.06.2026	27.06.2026		Surface Completed	2631.8	25%	5	46.66172	46.66172	49.27948	2.61776	
2		517086035008 3	Puryl Champaran jila antargat Dhaka prakhand ke fulwarwa gram me mukhya sarak se mahadalit tola tak path nirman	0.190		11.71039	27.06.2026	27.06.2026		Surface Completed	2568	25%	5	0.00000	0.00000	10.64032	10.64032	
3		517086035006 2	Barharwa lakhansen gram me ganesht Prasad ke ghar to harindra jalswal avam bablu singh ke dukan to ganga sah ke ghar tak PCC nirman karya	0.340		22.23078	27.06.2026	27.06.2026		Surface Completed	2568	25%	5	0.00000	0.00000	19.15520	19.15520	
4		517086035009 8	Dhaka Ghorasahan Road To Mahadeva Kalwar Tola Ward No 14, 15	1.050		59.95579	27.06.2026	27.06.2026		Surface Completed	2602.8	25%	5	0.00000	0.00000	55.61806	55.61806	
5		517086035006 4	T05 wasi akhtar (khaiwa tola) ke ghar	0.600		31.22198	27.06.2026	27.06.2026		Surface Completed	2524.5	25%	5	0.00000	0.00000	28.46262	28.46262	

02 CMBD/2025-26 date-27.06.2025

6	517086035007 5	karhaniya gram me braham astan to pokhar kinare hote hue main road chandrabil singh ke ghar tak pcc path avan nala nirman krya	0.410	23.75704	27.06.2026	Surface Completed	2589.75	25%	5	0.00000	0.00000	21.40760	21.40760	
7	517086035007 7	Construction of road from braham asthan to purwari gumti via ram rit chaudhari in kundwa chahnpur village under Dhaka block	0.375	22.47912	27.06.2026	Surface Completed	2655	25%	5	0.00000	0.00000	19.03117	19.03117	
8	517086035006 1	Dhaka belwa ghat road se lohar patti pachpakri hote mai Asthan tak	0.800	40.39104	27.06.2026	Surface Completed	2491.63	25%	5	0.00000	0.00000	38.62454	38.62454	
9	517086035006 7	Construction of road from Phulwariya road to gramlin road via anusucht jattola in Dhaka block	0.400	23.73214	27.06.2026	Surface Completed	2655	25%	5	0.00000	0.00000	19.89714	19.89714	
10	517086035007 1	Jatwailiya musafir mukhiya ke chok se mill hote telhara road tak	0.610	64.23093	27.06.2026	Surface Completed	2611.5	25%	5	28.40807	28.40807	33.99505	5.58698	
11	517086035007 2	Barewa road me tutan more tak PCC	0.420	36.97511	27.06.2026	Surface Completed	2568	25%	5	0.00000	0.00000	22.41744	22.41744	
RRSMP/2024-25/Dhaka/05					02 CMBD/2025-26 date-27.06.2025									
Total :-										75.06979	75.06979	318.52862	243.45883	


 Divisional Accounts Officer
 Rural Works Div. Dhaka


 Executive Engineer
 RWD (W) Div. Dhaka

नोट :-

- 1 छह का मिलान एम्बार्डमेंट से होना आवश्यक है।
- 2 अधिग्रहित राशि का पत्रवार मापपुस्त की प्रथम एवं अंतिम पृष्ठ की अधिग्रहित छाया प्रति सतान होना आवश्यक है।
- 3 पूर्व निर्गत राशि का उपयोगिता प्रमाण-पत्र सतान होना आवश्यक है।
- 4 योजनावार स्की पथों का अधिवाहना एक साथ भेजना आवश्यक है।
- 5 निर्गत राशि का डीडीसी विवर 15 दिनांक के अंदर भेजना आवश्यक है।

Executive Engineer
RWD (W) Div. Dhaka

6/12/28

GFR 12-B
[See Rule 256 (2)]
Form of Utilizations Certificate

Certified that out of the Loan of Rs 83541317.00, Sanctioned under letter No.-79 Dated-12.09.2025 in Favor of R.W.D., Works Division Dhaka, during the Year 2025-26, an amount of Rs...83541317.00, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. Nil, remaining unutilized at the end of the Year 2025-26 will be adjusted towards the loan payable during the next financial year.

Certified that I have satisfied my self that the condition on which the grants-in-aid was sanctioned have been duly fulfilled are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.


Divisional Accounts Officer
Rural Works Department
Works Division, Dhaka


Executive Engineer
R.W.D.(W) Div., Dhaka

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRMP/24-25/Dakka/OS योजनान्तर्गत:-

1. पथ/पुल Latwallya musafir mukhlyo ke Chouk se mil hote talhala road में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।



कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा-डाका



सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल-डाका



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-डाका

Name of Road :- Jatwaliya musafir mukhiya ke chouk se mil hote telhara road tak.

Section no.72

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
8/12/25	11:52:5	72	0.1	290	0	2900	2655	G	26.735343	85.204859	Normal
8/12/25	11:53:41	72	0.1	300	10.1	3000	2742	G	26.73383	85.208083	Normal
8/12/25	11:54:17	72	0.1	280	10.1	2800	2568	G	26.732523	85.208019	Normal
8/12/25	11:54:42	72	0.1	290	10.1	2900	2655	G	26.734655	85.205795	Normal
8/12/25	11:55:7	72	0.1	280	10.1	2800	2568	G	26.73532	85.204903	Normal
8/12/25	11:55:38	72	0.1	270	10.1	2700	2481	G	26.735343	85.204864	Normal
Total=			0.60	Km	Avg.		2611.5				

Executive Engineer
R.W.D. (W) Division,
Sikharma (Dhaka)

(Signature)
9/12/25

Name of Customer : Shree Bajrang Construction (JV)
Name of Work/ Road : Jatwalya musafir mukhiya ke c
Lab Job number : 72
Date : 08.12.2025
Section No. : 72

Test Date : 08.12.2025
Machine No. : 483
Start S No. :
Start E No. :
Weather :
Start Location :
End Location :

Road Name : Jatwalya musafir mukhiya ke c
Road Type : (R) RURAL ROAD
Side :
UIV Range : 1481 To 4000 Interval 1000 mm/km
Dist Range : 0 To 0.7 0.1 * 1000 m
Equation : $Y = 0 * X^2 + 0.872 * X + 127$


Print Generate Report and Graph

Redraw Graph

Map View

File : C:\Users\USER\Desktop\08121155.Xls. Section No. : 72. Eqn : $Y = 0 * X^2 + 0.872 * X + 127$

Name of Customer : Shree Bajrang Construction (JV), Name of Work/ Road : Jatwalya musafir mukhiya ke chouk se



Handwritten signature
 08/12/25
 Q.F.