

1st on A/c Bill

1

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road. - PWD Road					
Sasamunda to Griti tole					
Seoripia.					
Scheme. - MMGRV (RRS MP)					
Agency. - M/s Pawan & Tivari Construction					
J.V. Mandurpur, A.O -					
Sasamunda, Gopalgarh					
Ag.No. - 04/CMRD (Mandurpur)/25-26					
Date of start. - 20.05.25					

Date of Completion: 19.05.26

Record

① Clearing & grubbing road land as per specification.

$2 \times 15.00m$

$$2 \times 15 \times 30.00m \times 1.0m = 900.00m^2$$

$$2 \times 20 \times 30.00m \times 1.0m = 1200.00m^2$$

$$2 \times 18 \times 30.00m \times 1.0m = 1080.00m^2$$

$$2 \times 22 \times 30.00m \times 1.0m = 1320.00m^2$$

Continuation

2nd & final bill

13

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/R:- PWD Road Savarniya to Bithi tola Srovia.					
Scheme:- MMGSVY (RRSMP)					
Agency:- M/s Pawan & Timari Construction J.V. Gopalgarh					
Agg. No. - 04/CMBD (MMGSVY)/25					
Dt. of start - 20/05/2025					
Dt. of completion - 19/05/25					
Actual Dt. of completion:- 06/12/25					
Record					
① Const. of CC (PCC)					
M-3.5 Gr. Pavement					
as per spec ^h .					
Profile correction					
2 x 2.26 x 1.85 x 0.10 =					0.84 m ³
4 x 1.38 x 1.05 x 0.10 =					0.58 m ³
3 x 1.25 x 1.15 x 0.10 =					0.42 m ³
2 x 1.80 x 1.20 x 0.10 =					0.42 m ³
2 x 2.65 x 1.85 x 0.10 =					0.98 m ³
2 x 0.98 x 0.84 x 0.10 =					0.16 m ³
1 x 5.05 x 2.18 x 0.10 =					1.10 m ³

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1/4) clearing and grubbing road land, qty. vide					
TMB P-10 = 0.62 Hk					
@ B. 73248.75/Hk.					
				B.	45414 =
(2/3) Const. of Sub-grade & E/shoulder; qty. vide					
TMB P-10 = 1285.98 m ³					
" " P-16 = 381.72 m ³					
Total = 1667.70 m ³					
@ B. 244.02/m ³					
				B.	406952 =
(3/4) Const. of G.S.B. Gr-II; qty. vide					
TMB P-10 = 57.61 m ³					
@ B. 2823.77/m ³					
				B.	162677 =
(4/6) P/L/S/compacting Stone Agg. for WBM Gr-3; qty. vide TMB					
P-10 = 82.73 m ³ @					
B. 5644.58/m ³				B.	466976 =
(5/7) P/A primer coat; qty. vide					
TMB P-11 = 1103.07 m ²					
@ B. 55.30/m ²				B.	61000 =

Continuation

Continuation

Continuation