

N/Road (L036) Sakar Tola Mahisautta To Shukha Tola Bajari
Schedule XLV-Form No. 134 (RRSM)
Tola

Rural Works Department W/D Paperi **DIVISION**

RWD Sub Div Bokhra **SUB-DIVISION**

Abhay Kumar Singh.

Measurement Book

MB. NO — 4048

4048
17/06/25



5th on A/c Bill

24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/work - Const'n of Road from LD36- Sater Tola mahisautha TO Shertha TOLA Bakori Tola under masonry in Bokhera Block					
N/Agency - Abhay Ks Singh, vill - Brahmaul, P.O - Sirsi, P.S - hansi Dist - Si Yamathi					
Agg NO - 39/CMBD/2025-26					
Date at start - 16.06.25					
Date at comp - 15.06.28					
Actual Dte of comp - Under progress					
/					
Date at Entry - 19.12.25					
Further measurment is Nil					
Alish T.S. 19.12.25					

Continuation

Abstract cost of 5th on A/c Bill

25

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① p/v & fixing typical type mmbsy sign board - TMBP-01 Qty = 01 Nos. @Rs 11952.54/No — Rs 11953=00					
② Clearing & grubbing of Road land (by manual/mean) TMBP-02 & Qty = 0.28 Ha @Rs 73248.75/Ha — Rs 20510=00					
③ constn of granular sub-base by providing well graded material in SB nr-I TMBP-①⑥ Qty = 85.72 m ³ @Rs — Limit = 85.71 m ³ @Rs 3900.92/m ³ — Rs 334348=00					
④ p/v, laying, spreading and compacting stone aggregates of specific size WBM nr-3 TMBP-①⑨ Qty = 98.48 m ³ Limit = 98.09 m ³ @Rs 5614.98/m ³ — Rs 550773=00					
⑤ constn of unreinforced cement concrete pavement (m35 grade) TMBP-⑥⑥ Qty = 195.55 m ³ TMBP-②① Qty = 164.65 m ³ Total Qty = 360.20 m ³ @Rs 7906.18/m ³ — Rs 2847806=00 CORB 3765390=00					

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF RS		3765390.00
Add W&T 18% (+) RS					677770.00
Add L. cess 1% (+) RS					37654.00
Add S.F. — (+) RS					221489.00
					RS 4702303.00
Less 0.01% Below as per (-) RS					470.00
Agg. remeant					RS 4701833.00
Less previous paid Amount (-) RS					1901924.00
vide TMBT - ③, ⑩, ⑬, ⑮, ⑲					RS 2799909.00
<i>Ajish</i> 19.12.25 T.S.					
<i>S.N.</i> 19.12.25 A.B.					
<u>material statement</u>					
Nil					
<i>Ajish</i> 19.12.25 T.S.					

Continuation