

TESTING AND QUALITY CONTROL LABORATORY

RURAL WORKS DEPARTMENT, SIWAN-1

Email ID:- aerwdtqclabsiwan1@gmail.com

Format - "A" (For Roads / Approach Roads)

1. Name of Scheme - RRSMP (GEN)
2. Name of Road - CHAINPUR KAMKAR TOLA SE CHHOTAKI BAJAR
3. Name of Circle - SIWAN
4. Name of Division - SIWAN-01 Block - SIWAN
5. Length Of Road - 0.700 KM Actual Length - 0.7
6. Date of Inspection - 17/12/2025 Chainage/ Location - 0.250km, 0.550km

SL No.	Parameters	Remarks
1.	<u>Attention to Quality</u>	
I	Field Laboratory established with all necessary equipment (Attach Geo tagged Photographs)	YES
II	QC Register Part - 1 & Part - 2 Maintained and mandatory test conducted as per provisions	YES
III	Mention the name of tests conducted & their findings related to the following materials	—
(a)	Cement / Concrete	—
(b)	Sand	—
(c)	Stone	—
(d)	Steel	—
	Awarded Grade :-	
2.	<u>Geometrics</u>	
I	Chainage (m)	0.250km, 0.550km
II	Roadway Width (m)	4.75M
III	Carriageway Width (m)	3.75M
IV	Carriageway Camber (%)	2.00%
V	Shoulder Width (m)	ON GOING
VI	Shoulder Camber (%)	ON GOING
VII	Side Slope (V:H)	ON GOING
VIII	Super Elevation (%) / Widening (m)	N/A
	Awarded Grade :-	Satisfactory

3.	<u>Earth Work and Sub Grade</u>	
I	Chainage (m)	N/A
II	Soil Identification / Classification	N/A
III	Degree of Compaction (%)	N/A
	Awarded Grade :-	
4.	<u>Sub-Base</u>	
I	Chainage (m)	N/A
II	Thickness of the layer (mm)	N/A
III	Gradation of Sub-base material	N/A
IV	Plasticity of sub base material	N/A
V	Compaction of sub base layer (%)	N/A
	Awarded Grade :-	
5.	<u>Base Coarse-Water Bound Macadam (WMM/WBM)</u>	
I	Chainage (m)	N/A
II	Thickness of each layer of WMM/WBM (mm)	N/A
III	Plasticity of Crushable Aggregate	N/A
IV	Volume of filler material (%)	N/A
V	Gradation of Coarse Aggregate	N/A
	Awarded Grade :-	
6.	<u>Bituminous Base Coarse (BM)</u>	
I	Chainage (m)	N/A
II	% of Bitumen Content	N/A
III	Thickness of Bituminous layer	N/A
IV	Grading of Coarse Aggregate	N/A
	Awarded Grade :-	

7.	<u>Bituminous Layer-Premix Carpet (PMC)/MSS/SDBC</u>	
I	Chainage (m)	N/A
II	% of Bituminous Content	N/A
III	Thickness of Bituminous layer	N/A
IV	Grading of Coarse Aggregate	N/A
V	Quality of wearing surface (Attach the test report of IRI)	—
	Awarded Grade :-	
8.	<u>Dry lean Cement Concrete</u>	
I	Chainage (m)	N/A
II	Thickness (mm)	N/A
III	Compressive Strength of CC in Concrete Pavement / Concrete Block	N/A
	Awarded Grade :-	
9.	<u>CC/PQC/Panel Concrete Pavements</u>	
I	Chainage (m)	0.250KM, 0.550KM
II	Thickness of pavement (mm)	100MM, 100MM
III	Width of the pavement (m)	3.75M, 3.75M
IV	Compressive Strength of CC in Concrete Pavement / Concrete Block Cylinder	29.07, 27.81 N/MM ²
V	Quality of workmanship joints & Edges etc.	Satisfactory
VI	Quality of wearing surface (Attach the test report of IRI)	—
	Awarded Grade :-	Satisfactory
10.	<u>Shoulders</u>	ON Going
I	Chainage (m)	N/A
II	Width of shoulder (m)	N/A
III	Quality of material for shoulders	N/A

IV	Degree of Compaction (%) (Attach the test report)	N/A
	Awarded Grade :-	—
11.	<u>Cross Drainage Works</u>	—
I	Chainage (m)	—
II	Type of CD Structure	—
III	Quality of material, such as concrete (Cube Test), Stone / Brick masonry, Hume pipe including size etc.	—
IV	Quality of workmanship, such as positioning of Hume pipe, Wing Walls, Cushion over hume pipe, Vent Clearance etc.	—
V	Parapet Walls	—
	Awarded Grade :-	—
12.	<u>Side Drain & Catch Water Drain</u>	—
I	Chainage (m)	—
II	General quality of side drain / Catch Water Drains & their integration with CD Structures	—
	Awarded Grade :-	—
13.	<u>Road Furniture & Road Markings</u>	
I	Main information Board (As per Norms)	—
II	Citizen Information/ Maintenance Board (As per Norms)	—
III	Kilometer post / 200 m Stone / Precautionary / Mandatory Sign Boards	ON GOING
IV	Road Marking	ON GOING
	Awarded Grade :-	

Note:- * Attach Test Report
* Attach Relevant Photographs

Satish Kumar
17/12/2025
Technical Supervisor
Testing & Quality
Control Laboratory, R.W.D
Siwan-1

Surej Kumar
17/12/2025
T.S

Ashish
17/12/2025
Assistant Engineer
Testing & Quality
Control Laboratory, R.W.D
Siwan-1

TESTING AND QUALITY CONTROL LABORATRY RURAL WORKS DEPARTMENT, SIWAN-1 Email ID:- aerwdtqclabsiwan1@gmail.com					
CONCRETE CORE TEST RESULT (IS 516)					
NAME OF DIVISION:- R.W.D, WORKS DIVISION-SIWAN-01, BLOCK-SISWAN					
Name of Road-CHAINPUR KAMKAR TOLA SE CHHOTAKI BAJAR					
Name of Agency-M/S DICPL-PIPL (JV)					
Date of test	17-12-2025		Sample by-Testing & Quality Control Laboratory,Siwan-01		
PERTICULARS	Chainage	0.250KM	0.550KM		REMARK
1. Height of Core in mm		100.00	100.00		ACCEPTABLE
2.Weight of Core in Gm		1710.00	1720.50		
3.Dia of Core in mm		95.00	95.00		
4.Density of Concrete gm/cc		2.414	2.428		
5.Correction factor		0.90	0.90		
6.Load In KN		230.00	220.50		
7.Area of Core mm-sqr		7088	7088		
8.Compressive Strength N/mm-squa		29.07	27.87		
Equivalent Cube Strength. N/mm-Sqr		36.33	34.83		
10.Required Compressive Strength.			35 N/mm-square		Yes

Satish Kumar
17/12/2025
TECHINICAL SUPERVISON
TESTING AND QUALITY CONTROL
LABORATRY
RURAL WORKS DEPARTMENT, SIWAN-1

Susmita
17/12/2025
T.S

Prakash
17/12/2025
ASSISTANT ENGINEER
TESTING AND QUALITY CONTROL
LABORATRY
RURAL WORKS DEPARTMENT, SIWAN-1