

Name of Road :- Dharepur School To
Hathini To

Schedule XLY-Form No. 134

Haradaj Krishan Singh

Road Division Sakarowari 2 DIVISION

Molcha m.m.chis. y - 14.10.13
SUB-DIVISION

(Quoted Rate - 24.99% below) ~~M. BHU - 1270~~


1270

Measurement Book


Date Start - 17.02.24

Date Completion - 16.02.25

प्रमाणित किया जाता है कि इस मापी
पुस्त में मशीन से छपे कम 100 पृष्ठ
(एक सौ पृष्ठ) है, उपयोग में लाये जायेंगे
.....शेष पृष्ठ है
जो श्री. राधो मोहन
सहायक अभियन्ता कार्य अवर प्रमंडल - नोखा
के नाम से निर्गत/पुनर्निर्गत किया जाता है।


15/03/24
Executive Engineer
R.W.D. Work Division Sasaram-2

15/03/24
Reissued to Sri Ajeet Kumar,
JE/NOKHA.


16.03.24
AE

Sch. XLV - Form No. 134

RWD(W) Divi. Sasaram-2 DIVISION
Nokha SUB-DIVISION

Measurement Book

No. 1270

Name of officer Radhymohan
A.E. RWD Sasaram-2

Date of first entry _____

Date of last entry _____

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Dhara pur School To Hathini To le.					
Agency:- Nawal Kishor Singh.					
Agreement No-					
Date of Commencement-		17-02-2024			
Date of Completion-		16-02-2025			
		Items			
1) Prov. & fixing of Bench work					
		11 Nos - 2 x 2 x 2 ft.			
		201 No - Qty. = 201			
2) Prov. & fixing of Retrace pins					
		20 x 20 x 20 cm. Conf.			
		5 x 1 No - Qty. = 5 Nos.			
3) Prov. & clearing & Graveling.					
		Road land 20 x 20 x 20 cm.			
		20 x 30 x 20 x 3.50			4200.00
		26 x 30 x 20 x 3.50			5460.00
		12 x 20 x 20 x 3.50			140.00
		Total Qty.			9800.00
		1000			0.98 Hect.
4) cutting of tree including					
		of trunks 20 x 20 x 20 cm. Conf.			
		201 No - Qty. = 2 Nos.			

Continuation

1st year Maintenance

31

Sch. XLV-Form No. 134

Sch. XLV-Form NO. 13					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
N/w :- Construction of road from					
Dharapur School to Hithini tola					
Agency - Nawal kishore Singh					
Hgg. No - RWA/SRM-2/09/SID/2023-24					
Date of Work Start :- 17/02/2024					
Actual Date of Completion:- 10/02/2024					

ABSTRACT OF COST

ITEM

(1) Restoration of Raincuts/Berm

10x1.70x0.60x0.50	5.1 M ³
12x1.65x0.70x0.50	6.93 M ³
10x1.60x0.60x0.50	4.8 M ³
15x1.70x0.60x0.50	7.65 M ³
20x1.70x0.65x0.50	11.05 M ³
15x1.65x0.70x0.50	8.66 M ³
7x1.50x0.60x0.50	3.36 M ³
	55.8375

Limit = 55.6 M³

(2) Making up of Berms/Shoulder

15x3.25x1.10	53.625 M ²
18x3.00x1.20	64.80 M ²
10x4.50x1.00	45.00 M ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
15 X 3.50 X 1.25					65.625 M ²
20 X 4.00 X 1.20					96.00 M ²
18 X 3.75 X 1.25					84.375 M ²
					469.425 M ²
					Limit = 393.75 M ²

(3) Patch repairs over bituminous

Surface with 20 mm Max 2nd surface

Qty = 10 X 1.25 X 0.75 = 9.375 M²

15 X 1.50 X 1.00 = 22.5 M²

31.875 M²

Limit = 25.78 M²

(4) Maint. of H.P. Culvert -

- do - do -

Qty = 3 X 1 No = 3 No

(5) Maintenance of road sign

- do - do Comp. job -

Qty = 0.14 X 1 k.M = 0.14 k.M.

(6) Maint. of 200m and k.M. stones

- do - do

Qty = 0.17 X 1 k.M = 0.17 k.M.

(7) Cutting of branches of tree

- do - do -

Qty = 3 X 1 No = 3 No

(8) Cutting of shrubs from academy

- do - do

Qty = 17.07 X 1 No = 17.07 No

Continuation

PWAP
03/12/25
NE

03/12/25
J.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
1) Restoration of Rain Guts/Beams					
- do - do -					
Qty =	55.69 M ³	(Vol item T.M.B.P.31)			
@ R	477.89/M ³	Rs 26612.00			
2) Making up of Beams/Shoulder					
- do - do -					
Qty =	392.75 M ³	(From item T.M.B.P.32)			
@ R	71.08/M ³	Rs 27988.00			
3) Patch repair over potholes					
Surface with 20mm M.S.S -					
Qty =	25.78 M ²	(From item T.M.B.P.32)			
@ R	274.57/M ²	Rs 7079.00			
4) Maintenance of C/D works (H.P)					
- do - do -					
Qty =	3 Nos	(From item T.M.B.P.32)			
@ R	1577.08/Each	Rs 4731.24			
5) Maintenance of road signs					
Qty =	0.14 k.m	(From T.M.B.P.32)			
@ R	1447.13/k.m	Rs 203.60			

Continuation

Continuation