

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work — Karbi — Imphangam					
road to Bhaupur.					
Agency — Maa Kamakhya Const & Co.					
Agreement No — 17/SBD/14M/54/20/19-20.					
Date at comment — 29/07/2019.					
Date at completion — 28/07/20.					
Actual date at completion — 05/09/20.					
Date at measurement —					
work done					
(1) Restoration of Raincuts/Berms					
with Soil do do					
$6 \times 10.0 \times 1.1 \times 0.3$				=	19.80
$10 \times 8.50 \times 1.0 \times 0.3$				=	25.50
$12 \times 7.10 \times 1.1 \times 0.3$				=	28.12
$8 \times 9.50 \times 1.0 \times 0.3$				=	22.80
					96.22
Lt — 93.86 m^3					
(2) Making ab The Berms/					
Shoulder do do					
$11 \times 10.80 \times 1.10$				=	130.68
$13 \times 12.00 \times 1.10$				=	156.10
$10 \times 14.50 \times 1.10$				=	159.50
$8 \times 8.50 \times 1.10$				=	74.80
					520.98 m^3
(3) Maintenance ab c/d works					
do do					
102				=	2 Nos

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Restoration at Raincuts/					
Berm do do					
	Qty	vide	TMB		
Page No -	52	=	93.86 m ²		
@ ₹ 415.17 / m ²				₹	38968.0
(2) Making ab The Berms					
do do					
	Qty	vide	TMB		
Page No -	52	=	520.98 m ²		
@ ₹ 58.37 / m ²				₹	30410.0
(3) maintenance ab C/D (Walls)					
do do					
	Qty	vide	TMB		
Page No -	52	=	2 NOS		
@ ₹ 1117.01 / NOS				₹	2234.0
(4) maintenance ab C/D wall					
do do					
	Qty	vide	TMB		
Page No -	53	=	21 NOS		
@ ₹ 2309.09 / NOS				₹	2309.0
(5) latrine working ab					
Parapet ab C/D do do					
	Qty	vide	TMB		
Page No -	53	=	42.0 m ²		
@ ₹ 16.48 / m ²				₹	692.0
(6) Road marking with Hot					
applied do do					
	Qty	vide	TMB		
Page No -	53	=	206.0 m ²		

Continuation

Continuation