

MMGSVY (RRSMP)

Schedule XLV Form N.134.

P.W.D.

Construction of road from L059
Bhera More Panjwara RD to Pibra

(Track 59)

Agreement No - Dec 1925-26

Barka-2

DIVISION

31/10/25

SUB DIVISION

MEASUREMENT BOOK

MB. No-2795 4/12/25

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
Name of Work:- Const. of Road from					
LOS9-Bheramore-Panywara					
Rd. To Pipra (Trac 59)					
Agency:- Anil Kumar Singh.					
Agreement NO - 06 CMD/2025-26					
Date of Work start - 19/06/2025					
Date of Completion - 18/06/2026					
Rate quoted Below - 8.10%.					
<u>Measurement</u>					

1. Clearing and grubbing

Road land do-do.

2x8x30Mx1.00	= 480.00m ²
2x8x30Mx1.00	= 480.00
2x8x30Mx1.00	= 480.00
2x8x30Mx1.00	= 480.00
2x8x30Mx1.00	= 480.00
2x8x30Mx1.00	= 480.00
2x8x30Mx1.00	= 480.00
2x8x30Mx1.50	= 720.00
2x8x30Mx1.50	= 720.00
2x8x30Mx1.50	= 720.00
2x4x30Mx1.50	= 360.00

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
<u>40</u> <u>43</u> P/V PCC M-20 in Sub Structure					
TMBP - $\frac{3}{8}$ qty =			18.68	m ³	
TMBP - $\frac{4}{14}$ qty =			17.03	m ³	
Total =			35.71	m ³	
@ Rs 6130.69/m ³					= Rs 218927-00
<u>41</u> <u>44</u> P/V Laying 1000mm dia H.P.					
TMBP - $\frac{4}{13}$ qty =			7.50	m.	
@ Rs 7148.01/m					= Rs 53610-00
<u>42</u> <u>45</u> Binding on parapet wall					
TMBP - $\frac{24}{48}$ qty =			20.64	m ²	
@ Rs 130.52/m ²					= Rs 2694-00
Total					Rs 13979946-00
Add Labour & Cess 1%.					Rs 139799-00
Add S.F.					Rs 160055-00
					Rs 177055-00
					Rs 14299800-00
Add GST 18 %.					Rs 2570364-00
					Rs 2573124-00
					Rs 16870224-00
					16850164-00
Less Below 8.10%					Rs 1364883-00
					Rs 1366488-00
Payable Amount					Rs 15508736-00
					Rs 15485301-00
J. Jandeep 12/2/25 JE 12/2/25 JE					

(Continuation)