

Head Name - Jamnabai J.P. Chowk To Naloda.

Schedule XLV - Form No. 134

~ / u r g f e r q u e r P a r t - 1 .

DIVISION

SUB-DIVISION

M.B. No - 3270

MEASUREMENT BOOK

Printed at - Soni Printers, Motijheel, Muz.

Gingh Construction Pvt. Ltd & Rajnish Kumar JV.

2nd and Final Bill

Schedule XLV-FORM No. 134

8

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -	Construction of Work				
	from Jamalabad J.P. Chowk				
	To Nawada (RRS4P)				
Name of Agency -	Singh Construction				
	Pvt. Ltd & Rajnish Kumar				
	(JV), Muzaffarpur.				
Agreement No -	07/CM30/2025-26				
Date of Work Start -	09-05-2025				
Date of Work Comp -	08-05-2026.				
Actual Date of Comp -	08-12-2025				
	Measurements.				

① Construction of U.S.B				
by providing Well graded				
material - III - do - do				
- all - Top.				
① In put Measurement.				
3 x 8.61 x 1.90	=	49.077 m ²		
5 x 7.76 x 1.90	=	73.720 m ²		
8 x 5.35 x 1.00	=	42.800 m ²		
2 x 5.68 x 1.50	=	17.040 m ²		
2 x 8.79 x 1.50	=	26.370 m ²		
4 x 7.41 x 1.90	=	56.316 m ²		
7 x 8.79 x 1.00	=	61.530 m ²		
4 x 7.24 x 1.90	=	55.024 m ²		
(1) Qty =		381.877 m ²		
= 381.877 x 0.150	=	57.281 m ³		

Continuation

B.F = 4251183.00

20

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/54) Brick masonry work in parapet wall TMBP (15)					
— do — all — Job.					
10.080 m ³ @ 5676.62 / m ³ = 61307.00					
(16/55) Plastering with cement mortar TMBP (15) — do					
— do — all — Job.					
74.88 m ³ @ 207.13 / m ³ = 15509.00					
(17/56) painting two coats on new surface TMBP (15) — do					
— do — all — Job.					

74.88 m ³ @ 130.52 / m ³ = 9773.00				
(=) Sub total = 4337772.00				
(+) Add 1% L.C. = 43378.00				
(+) S.F. = 53381.00				
(=) Sub total = 4434531.00				
(+) Add 18% GST = 798216.00				
(=) Sub total = 5232747.00				
(-) Less 0.5% below = 26164.00				
(=) Sub total = 5206583.00				
(-) Less pre-paid A.M.P (7) = 2408914.00				
(=) Net Amount = 2797669.00				
Somesh				
08/12/25				
AE				

Continuation

Signature
BB