

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Final Bill</u>					
N/WORK:- M.R Road to					
Anushuchit Jati tola.					
Bagaura Samari path					
N/Agency:- Ankit Kumar					
A/G No- 13/MMG.SX/N.D.B					
Anushuchit/S.D.P/2024-25					
Date of start:- 25/09/24					
Date of completion (as per M)- 24/10/2025					
Actual date of completion:-					
Date of measurement:-					
Date of Entry:-					
Date of					
Record Entry					
① clearing & Grabbing of Road Land.					
$2 \times 1 \times 18.0 \times 3.0 = 108.0$					
$= 0.0108 \text{ Ha}$					
② constn of G.S.B do all complete					
$1 \times 18.0 \times 3.750 \times 0.100 = 6.75043$					
③ P/L/S & compacting of W.B.M Gr-III do all complete.					
$1 \times 18.0 \times 3.750 \times 0.100 = 6.75043$					

22 27,47,678-

Sch. XLV-Form No. 134

B.F. = 27,32,539=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19) <u>20</u> Planting of tree by the road side -					
Each (15) P-17 7' 4" B = 18.0M					
@ ₹1305.15/M. = ₹23493=					
(20) <u>21</u> Single Row 300MM dia irrigation conduit pipe					
Each (18) P-17 7' 4" B = 2M					
@ ₹11395.75/M. = ₹22792=					
total = ₹2778824=					
Add 18% G.S.T. = ₹500,188=					
Add 1% L.S. = ₹27940=					
Add S.F. = ₹42084=					
33,66,900 - total = ₹33,48,884=					
Less 0.07% Below = ₹2344=					
(-) 2357 - total = ₹33,46,540=					
33,64,543 -					
Less Previous payment = ₹26,83,232=					
total = ₹6,61,308=					
15/12/25 JE					
15/12/25 AR					
CS					
14/12/25 PE					

Continuation