

Pal - 658

MMGSY-NDB (AWSESH)

RWD Road Dubbath to Golmari Bhuiyan
Tola

Schedule XLV Form No. 134.

RWD. (W). Div. - Imanganj

DIVISION

Block - Dumang

SUB-DIVISION

Cont. - Kishore Kumar Singh

Measurement Book

778

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd cm. B. 120					
Abstract of work					
(1) Excavation for structure etc. job.					
vide p. 9 item (1)					
15.66 m ³ Q.B. 434-82/m ³ B.					6809=00
(2) P.M. Rec. m-15 as leveling					
work etc. job.					
vide p. 9 item (2)					
2.85 m ³ Q.B. 6539-16/m ³ B.					18637=00
(3) P.M. leveling Rec. N.B.					
Home Rec. 600 m. leveling					
work etc. job.					
vide p. 9 item (3)					
7.50 m Q.B. 3254-33/m B.					24407=00
(4) P.M. Rec. m-20 as 46.5 m. leveling					
work etc. job.					
vide p. 9 item (4)					
15.16 m ³ Q.B. 7523-83/m ³ B.					114061=00
(5) P.M. Fixing of working					
Benchmark pillars					
vide p. 9 item (5)					
1 m Q.B. 2664-295 ch B.					2664=00
(6) Cleaning and grading road					
Land etc. job.					
vide p. 9 item (6)					
0.24 m ³ Q.B. 76926-08 B.					18462=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bf.P.		
(22) 8 m. 8 cm. 5 dm containing corner cut - 206. width = 12 dm (2)					
11.38 m ² @ B. 6539 = 16/m ²			B. 74416 = 00		
(23) 8 m. 8 cm. 2 dm Substructure etc - 306. width = 13 dm (3)					
60.66 m ² @ B. 7523 = 831/m ²			B. 456396 = 00		
			B. 4765529 = 00		
Add 18% GST.			B. 857796 = 00		
Add 17% C.C.S			B. 47655 = 00		
Add 8% S.W.T. R.O			B. 47938 = 00		
			B. 5748915 = 00		
Less 2.99 % below G.B.			171893 = 00		
			B. 5577022 = 00		
Less Provisional payment (-)			B. 3361574 = 00		
			B. 2215448 = 00		
A/P 15/11/25			A-16/12/25 15/11/25 R		