

Schedule

n N.134.

P.W.D.

prison - 04

Katonia Sumatela PWS to Karamdhik

DIVISION

SUB DIVISION

K.S.S. MSP Jaba ~~Prison~~

9CMBD / 2015-26

MEASUREMENT BOOK

MB.No-2751 2403-216201

Est. on A/C bill.

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
W/o - Renewal coat of road					
from Loto - Katoriya - Simutalla					
pud to Kurnardik under					
mmLsVy (RRSMP)					
pkh. No - RRSMP/24-25/Banka-2/04					
Agency - LSB-MSP Joint venture					
Agg. No - 09CMBD/2025-26					
D/commencement - 24.5.2025					
D/completion - 23.5.2026					
D/entry - 19.11.2025					
Item No - (1) - Clearing &					

grubbing of road land

$$25 \times 30m \times 1.00m \times 2 = 1500.00m^2$$

$$26 \times 30m \times 2 \times 1.00m = 1560.00m^2$$

$$1 \times 24m \times 2 \times 1.00m = 48.00m^2$$

$$3108.00m^2$$

$$or; 0.31 Hect$$

Item No - (2) - Const. of GrsB

grading II for Profile

Correction due to

$$1 \times 4.10m \times 1.60m = 6.56m^2$$

$$2 \times 5.00m \times 1.60m = 16.00m^2$$

$$1 \times 3.20m \times 1.65m = 5.28m^2$$

$$2 \times 4.20m \times 1.60m = 13.44m^2$$

(Continuation)

$$C.O. area = 39.36m^2$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
		B.F	Rc	584749	=00
$\frac{5}{6}$ - P.V. and applying talk coat below SABC dr					
V.T.M.B.P.N. (11) 4/1/10 (2)					
					= 4257.15 m ²
@ Rs. 18 = 48 / m ² — Rc. 78672 = 00					
$\frac{6}{7}$ - P.V. and Laying 25 mm thick SABC dr					
V.T.M.B.P.N. (12) 4/1/10 (3)					
					= 106.43 m ³
@ Rs. 13288 = 83 / m ³ — Rc. 1414330 = 00					
$\frac{7}{8}$ - Contd. of unreinforced Pavement cement Concrete dr - dr					
V.T.M.B.P.N. (12) 4/1/10 (4)					
					= 165.15 m ³
@ Rs. 6442 = 53 / m ³ Rc. 1063984 = 00					
					Rc. 3141735 = 00
Add 1% for L.Cess (+) Rc. 31417 = 00					
Add for S fee (+) Rc. 37346 = 00					
					Rc. 3210498 = 00
Add 18% for G.S.T (+) Rc. 577890 = 00					
C.D.					Rc. 3788388 = 00

(Continuation)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
	B.P.	R.	378	388	=00
Less 6.16% as per agree-					
ment	(-)	R.	2333	65	=00
		R.	3555	023	=00

09.12.25
AE

09.12.25
I.E

CLP
09.12.25

material statements of up to
date bill.

(i) S/agg.	—				187.55m ³
(ii) - coarse sand -					74.32m ³
(iii) - Local sand -					25.94m ³
(iv) - S/metal gr. IV -					93.55m ³
(v) - stone screening -					18.55m ³
(vi) - Bitumen emulsion SS1 -					0.877MT
(vii) - Bitumen emulsion RF1 -					1.171MT
(viii) - Bitumen (G-65) -					11.707MT
(ix) - Waste plastic -					0.851MT

(Continuation)

09.12.25
I.E