

(19)

(TRRSMP 24-25) Jagdishpur/06

Biffiga Canal To Rangarua

Shedule XLV Form No. 134.

Jagdishpur

DIVISION

Jagdishpur

SUB-DIVISION

Bharat And Dhan Laxmi (CO) JV

Measurement Book

N/D-1076

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Biniya canal to Bangra under R.R.SMP					
2024-25					
Name of Agency - Bharat and Chandrasen Co. Pvt.					
Agreement No - 03/MMGSVY/					
C.M.B.D./2025-26					
Date of Commencement -					10-06-2025
Record entry :-					

①	Providing and applying Primer coat do-do all complete. <u>Site</u>				
① 6	P.L. Spreading and Compacting graded Stone material do-do all Complete				
	$2 \times 5.40 \times \left(\frac{3.8 + 3.70}{2} \right) \times 0.025 = 2.9243$				
② 7	Providing and applying Primer Coat do-do all complete				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
<u>①</u> 1	clearing and grubbing road land by manual means do-do all complete.				
0.66 HA, Qty vide TMBP-15					
0.66 HA @ 732 48.75/HA = ₹ 48344 = ₹					
<u>②</u> 2	scraping the existing bitumen do-do all complete				
969.94 m ² , Qty vide TMBP-15					
969.94 m ² @ 30.54/m ² = ₹ 30,010 = ₹					
<u>③</u> 3	construction of subgrade earthen shoulder do-do all complete.				
3982.50 m ³ , Qty vide TMBP-14					
3982.50 m ³ @ 244.02/m ³ = ₹ 971810 = ₹					
<u>④</u> 4	construction of sub base do-do all complete (GSB Gr-II).				
251.38 m ³ , Qty vide TMBP-16					
251.38 m ³ @ 2494.73/m ³ = ₹ 577231 = ₹					


Add @ 18% GST = + ₹	3092469 = ₹
Total = ₹	20272850 = ₹
Deduct 7.39% below of	
B.O.B (w/ ^{net} _{agg.}) = (-) ₹	1498164 = ₹
Net Amount = ₹	18774686 = ₹
Deduct Previous R.A = - ₹	6899890 = ₹
Net Amount = ₹	11874796 = ₹
Say = ₹	11874796 = ₹
 15/12/25 AR	<u>S.D</u> 15.12.2025 JC

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल, जगदीशपुर


अध्याचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि RRSMP (Gen) योजनान्तर्गत :-


1. पथ/पुल Bihiya Canal To Rangarua में कराये गये कार्य की गुणवत्ता जाँच की गई है, जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है, जिसका सत्यापन कर लिया गया है।


16.12.25

कनीय अभियंता
कार्य प्रशाखा, जगदीशपुर


16/12/25

सहायक अभियंता
कार्य अवर प्रमंडल, जगदीशपुर


16/12/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, जगदीशपुर