

(12)

(RRSMP/24-25 Jagdishpur/06)  
NH-30 TO Baradhipara.

Schedule XLV Form No. 134.

Jagdishpur

DIVISION

Jagdishpur

SUB-DIVISION

Bharat Hind Dhanlaxmi (co) LV

Measurement Book

No-1069

# 2nd R.A Bill

14

Sch. XLV-Form No. 134

| Particulars                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------|-------------------------------|----|----|----|------------------|
|                                   | No.                           | L. | B. | D. |                  |
| Name of work - NH-30              |                               |    |    |    |                  |
| to Baradh parat.                  |                               |    |    |    |                  |
| N/Agency - Bharat and             |                               |    |    |    |                  |
| Dhanlaxmi Co. Tr.                 |                               |    |    |    |                  |
| Agreement No - 03/MMH5VY/         |                               |    |    |    |                  |
| C.M.B.D/25-26                     |                               |    |    |    |                  |
| Name.                             |                               |    |    |    |                  |
| Date of commencement - 10-06-2024 |                               |    |    |    |                  |
| Record entry                      |                               |    |    |    |                  |

## 2nd R.A Bill

①  
2

Excavation for  
roadway do-do  
all complete

|    |    |     |     |       |        |                      |
|----|----|-----|-----|-------|--------|----------------------|
| BT | 2x | 20x | 30x | 0.400 | X0.25  | 132.00m <sup>3</sup> |
|    | 2x | 20x | 30x | 0.400 | X0.25  | 132.00m <sup>3</sup> |
|    | 2x | 6x  | 30x | 0.400 | X0.25  | 39.60m <sup>3</sup>  |
|    | 2x | 1x  | 20x | 0.400 | X0.25  | 4.40m <sup>3</sup>   |
|    | 2x | 10x | 30x | 0.250 | X0.125 | 26.25m <sup>3</sup>  |
|    | 2x | 3x  | 30x | 0.250 | X0.125 | 7.87m <sup>3</sup>   |
|    | 2x | 1x  | 10x | 0.250 | X0.125 | 0.87m <sup>3</sup>   |

Total = 342.99m<sup>3</sup>

Continuation

15.12.25  
JC

(A) Gly amount wide

TMRP-10

$$= 24974 \text{ €}$$

(B) 3rd R.A

(i) GSB-1

— 244.000

@ 723.34 | w3 = £ 176495 = w

|      |      |
|------|------|
| (ii) | ω MM |
|------|------|

$$68.26 \text{ m}^3 @ 922.62/\text{m}^3 = ₹ 62978.20$$

|       |     |
|-------|-----|
| (iii) | POC |
|-------|-----|

$$210.59 \text{ m}^3 @ 891.16/\text{m}^3 = 187669 =$$

Total = 427/42 = 10.19

Continuation 101. = 42714 = 2

(B) (6)

| Particulars                                                     | Details of actual measurement                                       |    |    |    | Contents of area |
|-----------------------------------------------------------------|---------------------------------------------------------------------|----|----|----|------------------|
|                                                                 | No.                                                                 | L. | B. | D. |                  |
| <u>ABSTRACT OF COST</u>                                         |                                                                     |    |    |    |                  |
| <u>2nd R-A on A.R. Bill</u>                                     |                                                                     |    |    |    |                  |
| <u>①</u><br>1                                                   | Clearing and grubbing road land by manual means do-do all complete. |    |    |    |                  |
| 0.450 HA, Qty vide TMBP-9                                       |                                                                     |    |    |    |                  |
| 0.450 HA @ 732 48.25 / HA = ₹ 32962 = ₹                         |                                                                     |    |    |    |                  |
| <u>②</u><br>2                                                   | Excavation of road way do do all complete                           |    |    |    |                  |
| 342.99 m <sup>3</sup> , Qty vide TMBP-14                        |                                                                     |    |    |    |                  |
| 342.99 m <sup>3</sup> @ 95-97 / m <sup>3</sup> = ₹ 32917 = ₹    |                                                                     |    |    |    |                  |
| <u>③</u><br>3                                                   | Construction of Embankment do-do all complete                       |    |    |    |                  |
| 232.20 m <sup>3</sup> , Qty vide TMBP-15                        |                                                                     |    |    |    |                  |
| 232.20 m <sup>3</sup> @ 75-45 / m <sup>3</sup> = ₹ 17519 = ₹    |                                                                     |    |    |    |                  |
| <u>④</u><br>5                                                   | Granular sub-base with well graded - (HBB-1) do do all complete.    |    |    |    |                  |
| 244.00 m <sup>3</sup> , Qty vide TMBP-15                        |                                                                     |    |    |    |                  |
| 244.00 m <sup>3</sup> @ 2973.31 / m <sup>3</sup> = ₹ 725488 = ₹ |                                                                     |    |    |    |                  |

Continuation

CO = ₹ 77596920

| Particulars              | Details of actual measurement |    |    |    | Contents of area                   |
|--------------------------|-------------------------------|----|----|----|------------------------------------|
|                          | No.                           | L. | B. | D. |                                    |
|                          |                               |    |    |    | B/f = ₹ 3190997/-                  |
| Add @ 1% Labour cell =   |                               |    |    |    | 31910 = ₹                          |
|                          |                               |    |    |    | <del>SP = ₹ 3190</del>             |
| Add S.F.                 |                               |    |    |    | = ₹ 67688 = ₹                      |
|                          |                               |    |    |    | Total = ₹ 3290595 = ₹              |
| Add GST @ 18% =          |                               |    |    |    | + ₹ 592307 = ₹                     |
|                          |                               |    |    |    | Total = ₹ 3882902 = ₹              |
| Deduct 7.39% below       |                               |    |    |    | as per Agg. (-) ₹ 286946 = ₹       |
|                          |                               |    |    |    | Net Amount = ₹ 3595956 = ₹         |
| Deduct Previous R-A bill |                               |    |    |    | ( vide THBP-10 ) = - ₹ 1045234 = ₹ |
|                          |                               |    |    |    | Net Amount = ₹ 2550722 = ₹         |
|                          |                               |    |    |    | Say = ₹ 2550722 = ₹                |
|                          |                               |    |    |    | <del>SP</del>                      |
|                          |                               |    |    |    | 15.12.2025                         |
|                          |                               |    |    |    | JE                                 |
|                          |                               |    |    |    | 15/12/25                           |
|                          |                               |    |    |    | AF                                 |


**कार्यपालक अभियंता का कार्यालय**  
**ग्रामीण कार्य विभाग कार्य प्रमंडल, जगदीशपुर**

---

**अधियाचना हेतु प्रमाण पत्र**

प्रमाणित किया जाता है कि RRSMP (Gen) योजनान्तर्गत :-

1. पथ/पुल NH-30 To Baradhparwa में कराये गये कार्य की गुणवत्ता जाँच की गई है, जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है, जिसका सत्यापन कर लिया गया है।

  
16.12.25  
कनीय अभियंता  
कार्य प्रशाखा, जगदीशपुर

  
16/12/25  
सहायक अभियंता  
कार्य अवर प्रमंडल, जगदीशपुर

  
16/12/25  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, जगदीशपुर