

UBHAWA SARASARIA To

Schedule XLV-Form No. 134

DHIOBEAL (MMASUY-AN)

Mayaura

REVISION

(RR SMP - Gen)

Pampur

SUB-DIVISION

M.B. = 1241

MEASUREMENT BOOK

WR. JOINT. VENTURE

1st on of Bill

Executive Engineer
Rural Works Department
Works Division Marhaura

Name of work—
Situation of work—
Agency by which work is executed—
Date of measurement—
No. and date of agreement.
(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road/Work:- Const. of Road					
from "UBHAWA SARASARIA TO					
DHOBAL (RRSMP. 600)					
Agency:- W.R Joint Venture (Vakil Ray)					
Agreement No:- 19/RRCMP-600/CMDD/2025-26					
Agreement Amount:- 3,97,76,083 = 60					
Date of start:- 10/09/25					
Date of Compl:- 09/09/25					
Date of Entry:- 10/10/25					
C/D WORK-3 Nos (HAC)					

1) E/W in excavation for found ⁿ					
of structure - do					
H.W - $3 \times 2 \times 6.45 \times 1.40 \times 1.50 = 81.27 m^3$					
Below Pipe - $3 \times 1 \times 7.35 \times 1.53 \times 0.365 = 12.315 m^3$					
Total = $93.585 m^3$					
2) Sand filling in foundation					
trenches as per drg.					
$3 \times 1 \times 7.35 \times 1.53 \times 0.365 = 12.315 m^3$					
3) P.W. m-15 as levelling Course					
in foundation -					
H.W - $3 \times 2 \times 6.45 \times 1.40 \times 0.150 = 8.127 m^3$					
Below Pipe - $3 \times 1 \times 7.35 \times 1.53 \times 0.250 = 8.529 m^3$					
Total = $16.656 m^3$					

Continuation

R

10-10-25
J.E.

ABSTRACT OF COST

8

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Clearing & Grubbing Road Level (By manual means) etc					
Qty = 0.375 Hect (vide TMB, Pg-3)					
@ 73,248.75 Rs/Hect — Rs 27,468 = W					
2) Const. of un-reinforced, Plain Cement Concrete (work in m³) —					
Qty = 496.492 m³ (vide TMB, Pg-3)					
Qty = 131.969 m³ (vide TMB, Pg-7)					
Qty = 234.635 m³ (vide TMB, Pg-7)					
Total Qty = 863.096 m³					
@ 7470.67 Rs/m³ — Rs 64,47,905 = W					
3) E/W in excavation for found of structure etc					
Qty = 93.585 m³ (vide TMB, Pg-1)					
Qty = 80.210 m³ (vide TMB, Pg-3)					
Total Qty = 173.795 m³					
@ 386.53 Rs/m³ — Rs 67,177 = W					
4) Sand filling in foundation trenches as per drawing					
Qty = 12.315 m³ (vide TMB, Pg-1)					
@ 527.09 Rs/m³ — Rs 6491 = W					
5) Plv M-15 Concrete for Plain Reinforced Concret. in Open found M-15					
Qty = 16.656 m³ (vide TMB, Pg-1)					
Qty = 6.720 m³ (vide TMB, Pg-3)					
Total Qty = 23.376 m³					
@ 7627.59 Rs/m³ — Rs 1,78,303 = W					
6687.93					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6) P/V Concrete for Plain/Reinf.					
Concrete in open found ⁿ — do —					
Qty = 21.35 m ³ (vide TMB, Pg-4)					
Qty = 11.13 m ³ (vide TMB, Pg-5)					
Qty = 101.22 m ³ (vide TMB, Pg-2)					
Total Qty = 133.70 m ³					
	① 7627.59 Rs/m ³				Rs 847744 = 0
					10,19,877 = 0
					= 10,19,877 = 0
7) S. F. & Placing HYSD Bar					
Reinforcement (AUS) — do —					
Qty = 1.600 MT (vide TMB, Pg-5)					
① 66,260.25 Rs/MT					Rs 1,06,016 = 0
8) P/V & Laying RCC Pipe					
N.P.3 for Culvert on first class bedding — do —					
Qty = 88.50 m (vide TMB, Pg-2)					
① 7345.54 Rs/m					Rs 1,65,275 = 0
9) S. F. & Placing HYSD Bar					
Reinforcement (AUS) — do —					
Qty = 1.3 MT (vide TMB, Pg-6)					
① 66465.25 Rs/MT					Rs 86,405 = 0
10) Plain/Reinforced Cement					
Concrete in Sub-structure					
Complete (m-25) — do —					
Qty = 13.816 m ³ (vide TMB, Pg-6)					
① 8175.54 Rs/m ³					Rs 1,12,953 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) P/V & Laying Reinforced Cement Concrete in Sup-structure Complete m ³					
Qty = 5.19 m ³ (vide m.B. Pg - 7)					
① 8838.79 Rs/m ³					Rs 45863 = 00
					Total = 82,41,767 = 00
Add GST @ 18%					(+) = 14,83,518 = 00
Add L.C @ 1%					(+) = 82,418 = 00
Add S.P @ 1% (material) (+)					1,19,388 = 00
					Total = 99,27,091 = 00
Less 7.89% As Agreement (+)					= 7,83,247 = 00
					Total = 91,43,844 = 00

Total = 91,43,844 = 00

PK

15-12-23

J.G.

Blum
15/12/23
RE