

**UBHAWA To BHASWan-**  
**Schedule XLV-Form No. 134**

(13)  
**(Maroum)**

**Per**  
(mmbsuy-RRSMP-bea)  
**DIVISION**

**Pampur**

**SUB-DIVISION**

M.B. = 1243

**MEASUREMENT BOOK**



WR/ JOINT VENTURE

# 1st On A/c Bill

1

*Shams*  
 9/12/25  
**Executive Engineer**  
**Rural Works Department**  
**Works Division Marhaura**


Name of work—  
 Situation of work—  
 Agency by which work is executed—  
 Date of measurement—  
 No. and date of agreement.  
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. of Road from					
"LBHAWA TO BHAGWANPUR"					
(mmhsuy-RRSMP-hch)					
Agency :- WR. Joint Venture (Vakil Ray)					
Agreement No. :- 19/RRSMP-hch/CMBD/2025-26					
Agreement Value :- 2,36,62,648 = ₹					
Date of start :- 10/09/25					
Date of compl'n :- 09/09/25					
Date of Entry :- 11/10/25					
1) Clearing & grubbing Rd.					
Land (by manual means) do					
	2	20	30.0	0.625	750.0 m <sup>2</sup>
	2	19	30.0	0.625	750.0 m <sup>2</sup>
	2	2	20.0	0.625	25.0 m <sup>2</sup>
	2	28	30.0	0.625	1050.0 m <sup>2</sup>
	2	1	27.0	0.625	33.75 m <sup>2</sup>
	2	22	30.0	0.625	825.0 m <sup>2</sup>
	2	1	28.0	0.625	35.0 m <sup>2</sup>
					Total = 3431.25 m <sup>2</sup>
					So, $\frac{3431.25}{10,000} = 0.343$ Hect.
					 11/10/25 or  11/10/25

# ABSTRACT OF COST

4

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Clearing & grubbing Road Land (By manual means)					
Qty = 0.343 Hect (vide TMB, Pg-1)					
① 73,248.75 Rs/Hect — Rs 25125 = 0					
2) Const. of un-reinforced Plain Cement Concrete Pavement (mas) — do — all job.					
Qty = 281.25 m <sup>3</sup> (vide TMB Pg-2)					
Qty = 287.61 m <sup>3</sup> (vide TMB Pg-2)					
Qty = 406.406 m <sup>3</sup> (vide TMB Pg-3)					
Qty = 323.462 m <sup>3</sup> (vide TMB Pg-3)					
Total Qty = 1298.729 m <sup>3</sup>					
② 7470.67 Rs/m <sup>3</sup> — Rs 97,02,376 = 0					
Total = 97,27,501 = 0					
Add GST @ 18% (+) = 17,50,950 = 0					
Add L.C @ 1% (+) = 97,275 = 0					
Add S.F @ 10% (material) (+) = 1,48,216 = 0					
Total = 1,17,23,942 = 0					
less 7.89% As/Agreement (+) = 9,25,019 = 0					
Total = 1,07,98,923 = 0					
 12/12/25 J.C.					

Continuation